



Ports and  
Logistics

Dt. 24<sup>th</sup> Nov.2025

To,

Additional Principal Conservator of Forests (C),  
Ministry of Environment, Forest and Climate Change,  
Regional Office (NZ),  
Bays No. 24-25, Sector 31 A, Dakshin Marg,  
Chandigarh – 160030  
E-mail: [ronz.chd-mef@nic.in](mailto:ronz.chd-mef@nic.in)

**Sub:** Half Yearly compliance status report of the environment clearance issued to M/s Adani Logistics Limited for development of warehouse project at village Patli, District Gurgaon, Haryana

**Ref:** Environment clearance granted to M/s Adani Logistics Limited by State Environment Impact Assessment Authority, Haryana vide letter dated 17/06/2013 bearing number Reg-SEIAA/HR/2013/287.

Dear Sir,

Please refer to the above cited reference for the said subject matter. In connection with the same, it is to state that copy of the compliance report for the Environmental Clearance for the period of Apr-2025 to Sept-2025 is being submitted through soft copy (e-mail communication).

This is for your information and records please.

Yours faithfully,

For **Adani logistics limited**

**Authorized Signatory**

**ICD Patli, Gurgaon**

CC to:

1. The Chairman, State Environment Impact Assessment Authority, Bay No. 55-58, Paryatan Bhawan, Sector – 2, Panchkula, Haryana
2. The Regional Officer, Haryana State Pollution Control Board, 3rd Floor, HSIIDC Office Complex, IMT Manesar, Gurgaon

Adani Logistics Ltd  
Adani Corporate House  
Shantigram, S G Highway  
Ahmedabad 382 421  
Gujarat, India  
CIN: U63090GJ2005PLC046419

Tel +91 79 2555 4444  
Fax +91 79 2555 7177  
[www.adaniports.com](http://www.adaniports.com)

**Status of the Conditions Stipulated in Environment Clearance**

**Half yearly Compliance report on Environment Clearance granted to "Adani Logistics Limited for development of warehouse project at Village Patli, District Gurgaon, Haryana" vide letter no. SEIAA/HR/2013/287 dated 17<sup>th</sup> June 2013.**

No.	Condition	Compliance status
<b>PART A-SPECIFIC CONDITIONS</b>		
<b>Construction phase</b>		
1	"Consent for Establish" shall be obtained from Haryana State Pollution Control Board Under Air and Water Act and a copy shall be submitted to the SEIAA	<b>Complied</b> CTE has been obtained on 24/10/2014 vide HSPCB/Consent/2821214GUSOCTE 1245672. Copy of the same was submitted along with the Compliance Report dated 20/11/2017.
2	A First Aid Room as proposed in the project report shall be provided both during construction and operational phase of the project.	<b>Complied</b> First Aid Box provided at different locations within the site premises along with dedicated first aid room at admin building.
3	Adequate drinking water and sanitary facilities should be provided for construction workers at the site. Provision should be made for mobile toilets. Open defecation by the laborers is strictly prohibited. The safe disposal of wastewater and solid waste generated during the construction phase should be ensured.	<b>Complied</b> Construction of the warehouse is completed. The completion certificate was submitted along with the Compliance Report dated 20/11/2017.
4	All the topsoil excavated during construction activities should be stored for use in horticulture/ landscape developments within the project site.	<b>Complied</b> Construction of the warehouse and buildings is completed. The Earth material of topsoil generated during Construction is used in greenbelt development.
5	The project proponent shall ensure that the building material required during construction phase is properly stored within the project area and disposal of construction waste should not create any adverse effect on the neighboring communities and should be disposed of	<b>Complied</b> Construction of the warehouse and buildings is completed with all necessary impact measures taken during construction

**Status of the Conditions Stipulated in Environment Clearance**

No.	Condition	Compliance status
	after taking necessary precautions for general safety and health aspects of people, only in approved sites with approval of competent authority.	
6	Construction spoils, including bituminous material and other hazardous materials, must not be allowed to contaminate watercourses and the dump sites for such material must be secured so that they should not leach into the ground water and any hazardous waste generated during construction phase, should be disposed of as per applicable rules and norms with necessary approval of the Haryana State Pollution Control Board.	<b>Complied</b> Construction of the warehouse completed, and Appropriate measures are taken.
7	The Diesel generator sets to be used during construction phase should be of ultra-low Sulphur diesel type and should conform to Environment (protection) Rules prescribed for air and noise emission standards.	<b>Complied</b> Construction of the warehouse and buildings is completed, and Diesel Generating Sets being used as back up for emergency lighting & safety during power breakdowns and these sets comply with the guidelines of Central Pollution Control Board (CPCB).
8	The diesel required for operating DG sets shall be stored in underground tanks and if required, clearance from chief Controller of explosives shall be taken.	<b>Complied</b> Whatever the applicable Statutory clearances required already obtained. DG set has its own internal storage capacity as per OEM design. Make-Sudhir, Model No-NTA855G2-1 -02No-320KVA, 6CTA83G-1-1 -01No- 160KVA. Approvals for storage of diesel from PESO is enclosed as <b>Annexure V</b> .
9	Ambient Noise levels should conform to the residential standards both during day and night. Incremental pollution loads on the ambient air and noise quality should be closely monitored during construction phase. Adequate measures should be taken to reduce the ambient air and noise	<b>Complied</b> Noise levels are regularly being monitored during Construction phase, and they comply with standards.

**Status of the Conditions Stipulated in Environment Clearance**

No.	Condition	Compliance status
	level during construction phase, so as to confirm to the stipulated residential standards.	
10	Fly ash should be used as building material in the construction as per the provision of fly Ash notification of September 1999 and as amended on 27th August 2003.	<b>Complied</b> Construction of the warehouse is completed. The Completion Certificate was submitted along with the Compliance Report dated 20/11/2017.
11	Storm water control and its use as per CGWB and BIS standards for various applications should be ensured	Complied with the condition.
12	Water demand during construction should be reduced by use of pre-mixed concrete curing agents and other best practices.	Complied with the condition.
13	In view of the severe constrains in water supply augmentation in the region and sustainability of water resources, the developer will submit the NOC from CGWA specifying water extraction quantities and assurances from HUDA/utility provider indicating source of water supply and quantity of water with details of intended use of water - potable and non-potable. Assurance is required for both construction and operations stages separately. It shall be submitted to the SEIAA and RO, MOEF, Chandigarh before the start of construction.	<b>Being complied</b> Ground water NOC from HWRA was granted on 30 Oct'22 wide NOC no. HWRA/NOC/INF/N/2022/109. Renewal application is under process
14	Roof should meet prescriptive requirement as per energy conservation building code by using appropriate thermal insulation material.	Construction of the warehouse and building completed.
15	Opaque wall should meet prescriptive requirement as per Energy Conservation Building code which is proposed to be mandatory for all air-conditioned spaces	<b>Noted</b> Construction of the warehouse completed.

**Status of the Conditions Stipulated in Environment Clearance**

No.	Condition	Compliance status
	while it is desirable for non-air-conditioned spaces by use of appropriate thermal insulation material to fulfill requirement.	
16	The approval of the competent authority shall be obtained for structural safety of the building on account of earthquake, adequacy of firefighting equipment's, etc. as per National Building Code including protection measures from lightening etc. If any forest land is involved in the proposed site, clearance under Forest Conservation Act shall be obtained from the competent Authority.	<p><b>Complied</b></p> <p>Fire NOC from Municipal Corporation has been obtained vide FS/2021/1314 dated 27/10/2022 enclosed as <b>Annexure II</b>.</p> <p>Diversion of Forest Land of 0.0071 hectare has been obtained from MoEF &amp; CC Dated 1st August 2016 bearing F.No.:9-HRB 028/2015-CHA.</p>
17	Overexploited groundwater and impending severe shortage of water supply in the region requires the developer to redraw the water and energy Conservation plan. Developers shall reduce the overall footprint of the proposed development. Project proponent shall incorporate water efficiency /Savings measures as well as water reuse / recycling within 3 months and before start of construction to the SEIAA, HARYANA and RO, MOEF, GOI Chandigarh.	<b>Noted</b>
18	The Project proponent shall construct 25 nos. of rainwater harvesting pits for Recharging the ground water within the project premises. Rainwater Harvesting pits shall be designed to make provisions for silting chamber and removal of floating matter before entering harvesting pit. Maintenance budget and persons responsible for maintenance must be provided. Care shall also be taken that contaminated water do not enter any RWH pit.	<p><b>Noted and being complied.</b></p> <p>Rain water harvesting along with recharge pond has been constructed onsite for recharging the ground water within the project premises.</p>

**Status of the Conditions Stipulated in Environment Clearance**

No.	Condition	Compliance status
19	The project proponent shall provide minimum one hydraulic ladder of sufficient length for escape of people in case of fire.	Noted and it is not applicable as there is no multistory building.
20	The project proponent shall submit assurance from DHBVN for supply of 1500 KVA of power supply before the start of construction. In no case project will be operational solely on generators without any power supply from any external power utility.	<b>Complied</b> Copy of DHBVN approval letter was submitted along with the Compliance Report dated 20/11/2017.
21	Detail Calculation of power load and ultimate power load of the project shall be submitted to DHBVN under intimation to SEIAA Haryana before the start of construction. Provisions shall be made for Electrical Infrastructure in the project area.	<b>Complied</b> Copy of DHBVN approval letter was submitted along with the Compliance Report dated 20/11/2017.
22	The Project Proponent shall not raise any construction in the natural land depression /Nallah/water course and shall ensure that the natural flow from the Nallah/water course is not obstructed	Noted.
23	The project proponent shall submit an affidavit with the declaration that the ground water will not be used for construction and only treated water should be used for construction.	<b>Complied</b> Construction of the warehouse completed.
24	The Project proponent shall not cut any existing tree and project Landscaping plan should be modified to include those trees in green area.	<b>Noted</b> No tree cutting envisaged, and Greenbelt is developed at boundary of the site and landscape developed in possible locations.
25	The project proponent shall ensure that ECBC norms for composite climate zone are met. In particular building envelope, HVAC service, water heating, pumping,	Noted and complied with the condition



**Status of the Conditions Stipulated in Environment Clearance**

No.	Condition	Compliance status
	lighting and electrical Infrastructure must meet ECBC norms.	
26	The project proponent shall provide 3-meter-high barricade around the project area, dust screen for every floor above the ground, proper sprinkling and covering of stored material to restrict dust and air pollution during construction.	<b>Noted.</b> Shall be complied as and when dust suppression is required. Currently, no dust generation activity is carried out at site.
27	The Project Proponent shall construct a sedimentation basin in the lower level of the project site to trap pollutant and other wastes during rains.	<b>Complied with the condition</b> Storm water drains are constructed to divert the rainwater in a proper direction and discharge to municipal sewer lines.
28	The Project Proponent shall provide Proper Rasta of proper width and proper strength for each project before the start of construction.	<b>Noted and complied</b> Development of approach roads for movement of vehicle and employees are provided during construction phase and construction of the warehouse is completed.
29	The project proponent shall install STP of 20 KLD capacity for treatment of 15.52 KLD of sullage, instead of proposed septic tanks and soak pits and shall recycle and reuse the treated wastewater for flushing/ landscape development. Accordingly, the project proponent shall submit revised water requirements, STP detail and revised water balance diagram accordingly before the start of construction.	<b>Complied.</b> STP has been provided to treat the domestic sewage. Treated water is being used for horticulture purpose. Details of the STP was submitted along with the Compliance Report dated 20/11/2017.
30	The project proponent shall obtain NOC from district wildlife warden indicating that the project area does not fall in ambit of MOEF GOI notification dated 27-01-2010 declaring 5 KM area around Sultanpur national park as Eco-sensitive zone before the start of construction.	<b>Complied</b> NOC from Wildlife division, Gurgaon obtained on 07.10.2013.

**Status of the Conditions Stipulated in Environment Clearance**

No.	Condition	Compliance status
31	The project proponent shall submit assurance of HUDA or permissions of CGWA for supply/ abstraction of ground water before the start of construction.	Construction of the warehouse is completed.  Ground water NOC from HWRA was granted on 30 Oct'22 vide NOC no. HWRA/NOC/INF/N/2022/109. Renewal application is under process.
32	The project proponent shall ensure plinth level of the building block is 1.5 meter above 100 years flood level.	Noted and complied with the condition. Construction of the warehouse is completed.
<b>Operational phase</b>		
a	"Consent to operate" shall be obtained from Haryana state pollution Control Board under Air and water Act and a copy shall be submitted to the SEIAA, Haryana.	<b>Complied.</b>  Renewal of CTO has been obtained from HSPCB vide letter dated 13/04/2022 bearing no. HPCB/Consent/:313116322GUSOCTO68365 58 valid up to 31/03/2026.
b	The Sewage Treatment Plant (STP) shall be installed for the treatment of the sewage to the prescribed standards including odor and treated effluent will be recycled to achieve zero exit discharge, The installation of STP should be certified by an independent expert and a report in this regard should be submitted to the SEIAA, Haryana before the project is commissioned for operation. Tertiary treatment of wastewater is mandatory. Discharge of treated sewage shall conform to the norms and standards of HSPCB, Panchkula.	<b>Complied.</b>  STP has been provided to treat domestic sewage. Treated water is being used for horticulture purpose. Details of the STP was submitted along with the Compliance Report dated 20/11/2017.
c	Separation of the grey and black water should be done by the use of dual plumbing lines. Treatment of 100% grey water by decentralized treatment should be done ensuring that the re-circulated water should have BOD level less than 10 Mtr. and the recycled water	<b>Complied.</b>  Total domestic effluent is being treated through the STP and the treated water is being used for horticulture purposes.



**Status of the Conditions Stipulated in Environment Clearance**

No.	Condition	Compliance status
	will be used for flushing, gardening and DG set cooling and running of fountain in the water body to achieve zero exit discharge.	
d	For disinfection of the treated wastewater ultra-violet radiation or ozonization process should be used.	Treated water is not being used for human/animal consumption in any manner. Treated water is being used for horticulture purposes only. Sodium Hypochlorite used for disinfection of the treated waste water.
e	The solid waste generated should be properly collected and segregated. Bio-degradable waste shall be decomposed at site and dry/ inert solid waste should be disposed off to approval sites for land filling after recovering recyclable material.	<b>Complied</b> Solid waste is being collect, segregate at source and disposed off through MCG approved waste management agency.
f	Diesel power generating sets proposed as source of back-up power for lifts, common area illumination and for domestic use should be of enclosed type and conform to rules made under the Environment (Protection) Act, 1986. The location of the DG sets should be in the basement as promised by the project proponent with appropriate stack height i.e., above the roof level as per the CPCB norms. The diesel used for DG sets should be ultra-low sulphur diesel (0.05%, sulphur), instead of low sulphur diesel.	<b>Being Complied</b> DG sets installed in ground area with proper fenced. DG stack height is as per CPCB norms. Ultra-low Sulphur diesel used at site. Retrofitting of the DG has been completed. Certificates enclosed as <b>Annexure VII</b> .
g	Ambient Noise level should be controlled to ensure that it does not exceed the prescribed standards both within and at the boundary of the Proposed Complex.	<b>Complied</b> Noise levels are well within the prescribed CPCB/ MoEF & CC standards. Monthly monitoring conducted by NABL approved and test reports are enclosed <b>Annexure-I</b> .
h	The project proponent should maintain at least 30 % as green cover area For tree plantation especially all around the	<b>Complied</b>

**Status of the Conditions Stipulated in Environment Clearance**

No.	Condition	Compliance status
	periphery of the project and the road sides preferably with local species so as to provide protection against particulates and noise. The open spaces inside the plot should be preferably landscaped and covered with vegetation/grass, herbs & shrubs. Only locally available plant species shall be used.	Greenbelt is being developed in phase wise manner. Details photograph is enclosed as <b><i>Annexure III.</i></b>
i	The project proponent shall strive to minimize water in irrigation of landscape by minimizing grass area, using native variety, xeriscaping, and mulching, utilizing efficient irrigation system, scheduling irrigation only after checking evapo-transpiration data.	<b>Noted</b> Treated water from STP is being used in the Greenbelt Development within the site premises.
J	Rainwater harvesting for roof run-off and surface run-off, as per plan submitted should be implemented. Before recharging the surface run off, pre-treatment through sedimentation tanks must be done to remove suspended matter, oil and grease. The borewell for rainwater recharging shall be kept at least 5 mts. above the highest ground water table. Care shall be taken that contaminated water do not enter any RWH pit.	<b>Noted</b> Same is being implemented and appropriate measures are being taken.
k	The ground water level and its quality should be monitored regularly in construction with central Ground Water Authority.	<b>Complied</b> Ground water quality analysis is conducting through NABL Accredited Laboratory and test reports are given as <b><i>Annexure-I.</i></b>
l	There should be no traffic congestion near the entry and exit points from the roads adjoining the proposed project site. Parking should be fully internalized, and no public space should be utilized.	<b>Complied</b> Entry and exit to logistic park and warehouse is as per the traffic management plan. In addition, proper arrangement of security guards at site to control traffic at all times.

**Status of the Conditions Stipulated in Environment Clearance**

No.	Condition	Compliance status
m	A report on the energy conservation measures conforming to energy conservation norms finalized by Bureau of Energy Efficiency should be prepared incorporating details about building materials & technology, & U Factors etc. and submitted to the SEIAA, Haryana in three-month time.	<b>Complied</b> LED lights are installed in the warehouses area. Solar panel also installed on warehouse roof for conserving energy.
n	Energy conservation measures like installation of LED for lighting the areas outside the building should be integral part of the project design and should be in place before project commissioning, use solar panels must be adapted to the maximum energy conservation.	<b>Complied.</b> LED lights are installed in the warehouses area. Solar panel also installed on warehouse roof.
o	The Project Proponent shall use zero ozone depleting potential material in insulation, refrigeration, air-conditioning and adhesive. Project Proponent shall also provide halon free fire suppression system	<b>Noted</b> No ozone generated equipment are used at site.
p	The solid waste generated should be properly collected and segregated as per the requirement of the MSW rules, 2000 and as amended from time to time. The bio-degradable waste should be composted by vermi-composting at the site ear-marked within the project area and dry/inert solid waste should be disposed off to approval sites for land filling after recovering recyclable material.	<b>Complied</b> Solid waste is being collection, segregation and disposed off to an approved MCG vendor.
q	The traffic plan and the parking plan proposed by the PP should be adhered to meticulously with further scope of additional parking for future requirement. There should be no traffic congestion near the entry and exit points from the roads adjoining the proposed project site. Parking should be	<b>Complied</b> Entry and exit to logistic park and warehouse is as per the traffic estimated. In addition, proper arrangement of security guards at site to control traffic has also done.

**Status of the Conditions Stipulated in Environment Clearance**

No.	Condition	Compliance status
	fully internalized, and no public space should be used.	
r	The Project shall be operationalized only once HUDA will provide domestic water supply system in the area.	<p><b>Noted</b></p> <p>The project area is outside the limits of HUDA.</p> <p>Applied for renewal of HWRA NOC for Ground Water Abstraction and under process.</p>
s	Operation and maintenance of STP, solid waste management and electrical Infrastructure, pollution control measures shall be ensured during lifetime of project.	<p><b>Complied</b></p> <p>Operation and maintenance of the STPs, electrical infrastructure etc. is being done as per schedule.</p>
t	Different type of wastes should be disposed off as per provisions of municipal solid waste, biomedical waste, hazardous waste, e-waste, batteries & plastic rules made under Environment Protection Act, 1986. Particularly E-waste and battery waste shall be disposed of as per existing E-waste Management rules 2011 and batteries Management Rules 2011. The project proponent should maintain a collection center for E-waste, and it should be disposed of to only registered and authorized dismantler/ recycle.	<p><b>Complied</b></p> <p>Each different kind of waste is being managed at site and complied with the provisions of the respective waste management rules as amended.</p> <p>Generated municipal solid waste given to MCG (Municipal Corporation of Gurugram) approved vendor as per Solid waste Management rules 2016 and their amendment.</p> <p>Hazardous waste is collected, segregated, and disposed of at the site in compliance with the Hazardous and Other Waste (Management and Transboundary Movement) Rules, 2016 and subsequent amendments. Relevant data is being submitted to HSPCB.</p> <p>Battery-waste collection, storage, segregation, disposal is being at site as per Battery Waste Management Rules, 2020 and their amendment.</p>
u	Standards for discharge of environmental pollutants as enshrined in various schedules of rule 3 of Environment	<p><b>Complied.</b></p> <p>There is no discharge of pollutants in the environment due to the project operation.</p>

**Status of the Conditions Stipulated in Environment Clearance**

No.	Condition	Compliance status
	Protection Rule 1986 shall be strictly complied with.	Treated water from STP is being used for Greenbelt development.
v	The project proponent shall make provision for guard pond and other provisions for safety against failure in the operation of wastewater treatment facilities. The project proponent shall also identify acceptable outfall for treated effluent.	<b>Complied</b> Extra storage tank is available near toilets. Treated effluent used internally for horticulture purpose.
w	The project proponent shall ensure that the stack height of DG sets is as per the CPCB guidelines and ensure that the emission standards of noise and air are within the CPCB prescribed limits	<b>Complied</b> Adequate stack height installed as per the CPCB norms for DG set. Emission of DG noise and stack emissions are as per CPCB standard. DG retrofitting has been completed.
x	All electric supply exceeding 100 amp, 3 phase shall maintain the power factor between 0.98 lag to 1 at the point of connection.	<b>Complied.</b> The power factor between 0.98 lag to 1.0 maintained.
y	The project proponent shall minimize heat island effect through shading and reflective or pervious surface instead of hard surface.	<b>Complied.</b> A covered warehouse was constructed which prevent the heat island effect.
z	The project proponent shall install RO plant for purification of water.	<b>Complied</b> RO purifiers installed at various locations of the site for drinking water purpose
aa	The Project proponent shall control fugitive emission due to loading, unloading and other operations. In no case any truck/other vehicle should be parked on the roadside.	<b>Complied</b> Project handles only Containers which do not generate fugitive emission during loading and unloading. A designated parking area is available for parking trucks and other vehicle.
<b>PART B-GENERAL CONDITIONS</b>		
i	The project proponent shall ensure the commitments made in form – I, Form – IA, EIA/EMP and other documents submitted	<b>Complied</b>

**Status of the Conditions Stipulated in Environment Clearance**

No.	Condition	Compliance status
	to the SEIAA for the protection of environment and proposed environmental safeguards are complied with in letter and spirit. In case of contradiction between two or more documents on any point shall be taken as commitment by project proponent.	All recommendations mentioned with EIA/EMP are being complied with
ii	Six Monthly Compliance reports should be submitted to the HSPCB and regional office, MOEF, GOI, Northern Region, Chandigarh, and a copy to the SEIAA Haryana.	<b>Complied</b> Compliance report regularly sent as per conditions.
iii	Noise, STP Outlet after stabilization and stack emission shall be monitored monthly. Other environmental Parameters and green belt shall be monitored on quarterly basis. After every 3 Months, the project proponent shall conduct environmental audit and shall take corrective measure, if required, without delay.	<b>Complied</b> Regular Monitoring for Noise, STP outlet and DG set stack emission is being conducting. In house HSE audit is being done for corrective action (if any)
iv	The SIAA, Haryana reserves the right to add additional safeguard measures subsequently, if found necessary. Environmental clearance granted will be revoked if it is found that false information has been given for getting approval of this project. SEIAA reserves the right to revoke the clearance if conditions stipulated are not implemented to the satisfaction of SEIAA/MOEF.	<b>Noted and agreed.</b>
v	The project proponent shall not violate any judicial orders/pronouncements issued by any court/Tribunal.	<b>Noted &amp; agreed</b>
vi	All Other statutory clearances such as the approvals for storage of diesel from chief controller of explosive, fire Department, civil Aviation Department, Forest Conservation Act 1980 and	<b>Complied</b> NOC from District wildlife has been obtained on 7/10/2013 bearing no. 420. Copy of the same was submitted along with the Compliance Report dated 20/11/2017.



**Status of the Conditions Stipulated in Environment Clearance**

No.	Condition	Compliance status
	wildlife (protection) Act, 1972, Forest Act, 1927, PLPA 1900, etc., shall be obtained as applicable by project proponents from the respective authorities prior to construction of the project.	<p>Diversion of Forest Land of 0.0071 hector has been obtained from MoEF &amp; CC Dated 1st August 2016 bearing F.No.:9-HRB 028/2015-CHA.</p> <p>Approvals for storage of diesel from PESO vide letter no. P/NC/HN/14/4516(P549894) dated 30.01.2025.</p>
vii	The project proponent should inform the public that the project has been accorded EC by SEIAA and copies of the clearance letter are available with HSPCB & SEIAA. This should be advertised within 7 days from the date of issue of the clearance letter at least in two local newspapers that are widely circulated in the region and the copy of the same should be forwarded to SEIAA Haryana. A copy of Environment Clearance conditions shall also be put on project proponent web site for public awareness. A copy of Environment Clearance conditions shall also be put on project proponent web site for public awareness.	<p><b>Complied</b></p> <p>Newspaper advertisement has been done on dated 17.03.2013.</p>
viii	Any appeal against this Environmental clearance shall lie with National Green Tribunal, if preferred, within a period of 30 days as prescribed under section 16 of the National Green Tribunal Act, 2010.	<b>Noted</b>
ix	The project proponent shall put in place Corporate Environment Policy as mentioned in MOEF, GOI OM No J-11013/41/2006/-IA II (I) dated 26.4.2012 within 3 months period. Latest corporate environment policy should be submitted to SEIAA within 3 months of issuance of this letter.	<p><b>Complied</b></p> <p>Company has an HSE Policy. Attached.</p>
x	The fund ear marked for environment protection measures should be kept in	<b>Complied</b>



Ports and  
Logistics

Adani Logistics Limited for  
development of warehouse project at  
Village Patli, District Gurgaon, Haryana

From : Apr'25  
To : Sept'25

**Status of the Conditions Stipulated in Environment Clearance**

No.	Condition	Compliance status
	separate account and should not be diverted for other purposes and year wise expenditure shall be reported to the SEIAA /RO MOEF GOI under rules prescribed for Environment Audit	Separate Budget is allocated to HSE department.
xi	The project proponent shall obtain NOC under Aravalli Notification from CEC of Hon'ble supreme court regarding coverage under Aravalli notification before start of construction.	<b>Complied</b> NOC under Aravalli Notification has been obtained. Copy of the same was submitted along with the Compliance Report dated 20/11/2017
xii	The project proponent shall ensure that no vehicle during construction/ operation phase enter the project premises without valid 'Pollution Under Control certificate from competent authority.	<b>Complied</b> PUC of the vehicles is being checked during gate entry.

**Annexure I**  
**Environmental Monitoring Report**



# Vardan Envirolab LLP

Laboratory: Plot No. 82A, Sector - 5, IMT Manesar, Gurugram - 122051 (HR)  
ISO 9001 | ISO 14001 | ISO 45001



TC-6299

## Test Report

Page No. 1/1

Sample Number : VEL/AP/01

Name & Address of the Party : M/s Adani Logistics Ltd.

Opp-Jhankar International School, Pataudi Road, Patli,  
Gurgaon, Haryana.

Report No. : VEL/AP/2509301001

Format No : 7.8 F-03

Party Reference No : 5702016707

Reporting Date : 08/10/2025

Period of Analysis : 03/10/2025-07/10/2025

Receipt Date : 30/09/2025

ULR No. : TC629925200010866F

Name of Sample : Ambient Air  
Sample Group : Atmospheric Pollution

### General Information

Sampling Location : Coil Area  
Sample Collected By : VEL Representative (Mr. Ravi)  
Sampling Equipment used : RDS/FPS  
Instrument Code : VEL/INS/ENV/RDS/FPS/01  
Instrument Calibration Status : Calibrated  
Meteorological condition during monitoring : Clear Sky  
Date of Monitoring : 29/09/2025 To 30/09/2025  
Time of Monitoring : 10:00 AM To 10:00 AM  
Ambient Temperature (°C) : Min.27°C, Max.37°C  
Surrounding Activity : Human & Vehicular Activities  
Scope of Monitoring : Regulatory Requirement  
Sampling & Analysis Protocol : IS: 5182 & CPCB Guidelines  
Sampling Duration : 24.0 Hours.  
Parameter Required : As per work order

S.No.	Test Parameters	Test Method	Results	Units	Limits as per NAAQS
Discipline : Chemical					
1	Particulate Matter as (PM2.5)	IS 5182 (P-24):2019	53.91	µg/m3	60
2	Particulate Matter as (PM10)	IS 5182 (P-23):2006 RA:2017	84.61	µg/m3	100
3	Nitrogen Dioxide as (NO2)	IS 5182 (P-6) : 2006,RA:2022	18.67	µg/m3	80
4	Sulphur Dioxide as (SO2)	IS 5182 (P-2) : RA:2023	15.92	µg/m3	80
5	#Ozone as (O3)	IS 5182 (P-9) :1974 RA:2019	21.61	µg/m3	180
6	Total Hydrocarbons (CH4)	IS 5182 (P-17):1979 RA:2019	BLQ(LOQ-0.1)	PPM(V/V)	Not Specified

#-indicates 1 hour monitoring of Ozone.

BLQ-Below Limit of Quantification, LOQ-Limit of Quantification.

\*\*\*End of Report\*\*\*

Reviewed By

*[Signature]*  
08/10/2025  
Dr. Technical Manager

*[Signature]*  
Authorized Signatory  
Prakash Singh

### Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at environment@vardan.co.in
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.

www.vardan.co.in

Customer Care: 8010127843, Ph: 0124-4343750, 9810355569, 9953147268 | E-mail: environment@vardan.co.in, bd@vardan.co.in





## Test Report

Page No. 1/1

Sample Number : VEL/AP/02

Name & Address of the Party : M/s Adani Logistics Ltd.

Opp-Jhankar International School, Pataudi Road, Patli,  
Gurgaon, Haryana.

Report No. : VEL/AP/2509301002

Format No : 7.8 F-03

Party Reference No : 5702016707

Reporting Date : 08/10/2025

Period of Analysis : 30/10/2025-07/10/2025

Receipt Date : 30/09/2025

ULR No. : TC629925200010867F

Name of Sample : Ambient Air

Sample Group : Atmospheric Pollution

### General Information

Sampling Location : Rewari End  
Sample Collected By : VEL Representative (Mr. Ravi)  
Sampling Equipment used : RDS/FPS  
Instrument Code : VEL/INS/ENV/RDS/FPS/02  
Instrument Calibration Status : Calibrated  
Meteorological condition during monitoring : Clear Sky  
Date of Monitoring : 29/09/2025 To 30/09/2025  
Time of Monitoring : 10:40 AM To 10:40 AM  
Ambient Temperature (°C) : Min.27°C, Max.37°C  
Surrounding Activity : Human & Vehicular Activities  
Scope of Monitoring : Regulatory Requirement  
Sampling & Analysis Protocol : IS: 5182 & CPCB Guidelines  
Sampling Duration : 24.0 Hours.  
Parameter Required : As per work order

S.No.	Test Parameters	Test Method	Results	Units	Limits as per NAAQS
<b>Discipline : Chemical</b>					
1	Particulate Matter as (PM <sub>2.5</sub> )	IS 5182 (P-24):2019	53.37	µg/m <sup>3</sup>	60
2	Particulate Matter as (PM <sub>10</sub> )	IS 5182 (P-23):2006 RA:2017	86.05	µg/m <sup>3</sup>	100
3	Nitrogen Dioxide as (NO <sub>2</sub> )	IS 5182 (P-6) : 2006,RA:2022	17.06	µg/m <sup>3</sup>	80
4	Sulphur Dioxide as (SO <sub>2</sub> )	IS 5182 (P-2) : RA:2023	14.92	µg/m <sup>3</sup>	80
5	#Ozone as (O <sub>3</sub> )	IS 5182 (P-9) :1974 RA:2019	19.54	µg/m <sup>3</sup>	180
6	Total Hydrocarbons (CH <sub>4</sub> )	IS 5182 (P-17):1979 RA:2019	BLQ(LOQ-0.1)	PPM(V/V)	Not Specified

#-indicates 1 hour monitoring of Ozone.

BLQ-Below Limit of Quantification, LOQ-Limit of Quantification.

\*\*\*End of Report\*\*\*

Reviewed By



### Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any Court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at environment@vardan.co.in
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.

www.vardan.co.in



## Test Report

Page No. 1/1

Sample Number : VEL/AP/03

Name & Address of the Party : M/s Adani Logistics Ltd.

Opp-Jhankar International School, Pataudi Road, Patli,  
Gurgaon, Haryana.

Report No. : VEL/AP/2509301003

Format No : 7.8 F-03

Party Reference No : 5702016707

Reporting Date : 08/10/2025

Period of Analysis : 03/10/2025-07/10/2025

Receipt Date : 30/09/2025

ULR No. : TC629925200010868F

Name of Sample : Ambient Air

Sample Group : Atmospheric Pollution

### General Information

Sampling Location : Golf Four  
Sample Collected By : VEL Representative (Mr. Ravi)  
Sampling Equipment used : RDS/FPS  
Instrument Code : VEL/INS/ENV/RDS/FPS/03  
Instrument Calibration Status : Calibrated  
Meteorological condition during monitoring : Clear Sky  
Date of Monitoring : 29/09/2025 To 30/09/2025  
Time of Monitoring : 11:20 AM To 11:20 AM  
Ambient Temperature (°C) : Min.27°C, Max.37°C  
Surrounding Activity : Human & Vehicular Activities  
Scope of Monitoring : Regulatory Requirement  
Sampling & Analysis Protocol : IS: 5182 & CPCB Guidelines  
Sampling Duration : 24.0 Hours.  
Parameter Required : As per work order

S.No.	Test Parameters	Test Method	Results	Units	Limits as per NAAQS
Discipline : Chemical					
1	Particulate Matter as (PM2.5)	IS 5182 (P-24):2019	55.33	µg/m3	60
2	Particulate Matter as (PM10)	IS 5182 (P-23):2006 RA:2017	78.88	µg/m3	100
3	Nitrogen Dioxide as (NO2)	IS 5182 (P-6) : 2006,RA:2022	17.11	µg/m3	80
4	Sulphur Dioxide as (SO2)	IS 5182 (P-2) : RA:2023	13.17	µg/m3	80
5	#Ozone as (O3)	IS 5182 (P-9):1974 RA:2019	19.52	µg/m3	180
6	Total Hydrocarbons (CH4)	IS 5182 (P-17):1979 RA:2019	BLQ(LOQ-0.1)	PPM(V/V)	Not Specified

#-indicates 1 hour monitoring of Ozone

BLQ-Below Limit of Quantification, LOQ-Limit of Quantification.

\*\*\*End of Report\*\*\*

Reviewed By



### Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at [environment@vardan.co.in](mailto:environment@vardan.co.in)
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.

[www.vardan.co.in](http://www.vardan.co.in)





# Vardan Envirolab LLP

Laboratory: Plot No. 82A, Sector - 5, IMT Manesar, Gurugram - 122051 (HR)  
ISO 9001 | ISO 14001 | ISO 45001



## Test Report

Page No. 1/1

Sample Number : VEL/AP/04

Name & Address of the Party : M/s Adani Logistics Ltd.

Opp-Jhankar International School, Pataudi Road, Patli,  
Gurgaon, Haryana.

Report No. : VEL/AP/2509301004

Format No : 7.8 F-03

Party Reference No : 5702016707

Reporting Date : 08/10/2025

Period of Analysis : 30/09/2025-04/10/2025

Receipt Date : 30/09/2025

ULR No. : TC629925200010869F

Name of Sample

: AMBIENT NOISE

Sample Group

: Atmospheric Pollution

### General Information

Sampling Location

: Coil Area

Sample Collected By

: VEL Representative (Mr. Ravi)

Sampling Equipment used

: Sound Level Meter

Instrument Code

: VEL/INS/ENV/SLM/01

Instrument Calibration Status

: Calibrated

Meteorological condition during monitoring

: Clear Sky

Date of Monitoring

: 29/09/2025 To 30/09/2025

Time of Monitoring

: 10:05 AM To 10:05 AM

Ambient Temperature (°C)

: Min.27°C, Max.37°C

Surrounding Activity

: Human & Vehicular Activities

Scope of Monitoring

: Regulatory Requirement

Sampling & Analysis Protocol

: IS :9989, RA:2020

Sampling Duration

: 24.0 Hours.

Parameter Required

: As per work order

S.No.	Parameters	Test Method	Test Results		Units
			Day Time (6:00 am to 10:00 pm)	Night Time (10:00 pm to 6:00 am)	
Discipline : Chemical					
1	Leq	IS:9989 RA:2020	63.13	43.88	dB (A)

### Ambient Noise Quality Standards as per Noise Pollution (Regulation and Control) Rules, 2000

Area Code	Category of Area/Zone	Limits in dB(A) Leq*	
		Day Time	Night Time
A	Industrial area	75	70
B	Commercial area	65	55
C	Residential area	55	45
D	Silence Zone	50	40

Day time shall mean from 6.00 a.m. to 10.00 p.m., Night time shall mean from 10.00 p.m. to 6.00 a.m., Silence zone is an area comprising not less than 100 meters around hospitals, educational institutions, courts, religious places or any other area which is declared as such by the competent authority, Mixed categories of areas may be declared as one of the four above mentioned categories by the competent authority.

\*dB(A) Leq denotes the time weighted average of the level of sound in decibels on scale 'A' which is relatable to human hearing

Note-"A" "decibel" is a unit in which noise is measured.

\*\*\*End of Report\*\*\*

Reviewed By



Authorized Signatory



### Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn, the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at environment@vardan.co.in
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.

www.vardan.co.in



# Vardan Envirolab LLP

Laboratory: Plot No. 82A, Sector - 5, IMT Manesar, Gurugram - 122051 (HR)  
ISO 9001 | ISO 14001 | ISO 45001



## Test Report

Page No. 1/1

Sample Number : VEL/AP/05

Name & Address of the Party : M/s Adani Logistics Ltd.

Opp-Jhankar International School, Pataudi Road, Patti,  
Gurgaon, Haryana.

Report No. : VEL/AP/2509301005

Format No : 7.8 F-03

Party Reference No : 5702016707

Reporting Date : 08/10/2025

Period of Analysis : 30/09/2025-04/10/2025

Receipt Date : 30/09/2025

ULR No. : TC629925200010870F

Name of Sample : AMBIENT NOISE

Sample Group : Atmospheric Pollution

### General Information

Sampling Location : Rewari End  
Sample Collected By : VEL Representative (Mr. Ravi)  
Sampling Equipment used : Sound Level Meter  
Instrument Code : VEL/INS/ENV/SLM/02  
Instrument Calibration Status : Calibrated  
Meteorological condition during monitoring : Clear Sky  
Date of Monitoring : 29/09/2025 To 30/09/2025  
Time of Monitoring : 10:45 AM To 10:45 AM  
Ambient Temperature (°C) : Min.27°C, Max.37°C  
Surrounding Activity : Human & Vehicular Activities  
Scope of Monitoring : Regulatory Requirement  
Sampling & Analysis Protocol : IS :9989, RA:2020  
Sampling Duration : 24.0 Hours.  
Parameter Required : As per work order

S.No.	Parameters	Test Method	Test Results		Units
			Day Time (6:00 am to 10:00 pm)	Night Time (10:00 pm to 6:00 am)	
Discipline : Chemical					
1	Leq	IS:9989 RA:2020	64.22	44.23	dB (A)

### Ambient Noise Quality Standards as per Noise Pollution (Regulation and Control) Rules, 2000

Area Code	Category of Area/Zone	Limits in dB(A) Leq*	
		Day Time	Night Time
A	Industrial area	75	70
B	Commercial area	65	55
C	Residential area	55	45
D	Silence Zone	50	40

Day time shall mean from 6.00 a.m. to 10.00 p.m., Night time shall mean from 10.00 p.m. to 6.00 a.m., Silence zone is an area comprising not less than 100 meters around hospitals, educational institutions, courts, religious places or any other area which is declared as such by the competent authority. Mixed categories of areas may be declared as one of the four above mentioned categories by the competent authority.

\*dB(A) Leq denotes the time weighted average of the level of sound in decibels on scale 'A' which is relatable to human hearing

Note-"A" "decibel" is a unit in which noise is measured.

\*\*\*End of Report\*\*\*

Reviewed By



### Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn, the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at environment@vardan.co.in
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.

www.vardan.co.in

Customer Care: 8010127843, Ph: 0124-4343750, 9810355569, 9953147268 | E-mail: environment@vardan.co.in, bd@vardan.co.in





# Vardan Envirolab LLP

Laboratory: Plot No. 82A, Sector - 5, IMT Manesar, Gurugram - 122051 (HR)  
ISO 9001 | ISO 14001 | ISO 45001



## Test Report

Page No. 1/1

Sample Number : VEL/AP/06

Name & Address of the Party : M/s Adani Logistics Ltd.

Opp-Jhankar International School, Pataudi Road, Patli,  
Gurgaon, Haryana.

Report No. : VEL/AP/2509301006

Format No : 7.8 F-03

Party Reference No : 5702016707

Reporting Date : 08/10/2025

Period of Analysis : 30/09/2025-04/10/2025

Receipt Date : 30/09/2025

ULR No. : TC629925200010871F

Name of Sample : AMBIENT NOISE

Sample Group : Atmospheric Pollution

### General Information

Sampling Location

: Golf Four

Sample Collected By

: VEL Representative (Mr. Ravi)

Sampling Equipment used

: Sound Level Meter

Instrument Code

: VEL/INS/ENV/SLM/03

Instrument Calibration Status

: Calibrated

Meteorological condition during monitoring

: Clear Sky

Date of Monitoring

: 29/09/2025 To 30/09/2025

Time of Monitoring

: 11:25 AM To 11:25 AM

Ambient Temperature (°C)

: Min.27°C, Max.37°C

Surrounding Activity

: Human & Vehicular Activities

Scope of Monitoring

: Regulatory Requirement

Sampling & Analysis Protocol

: IS :9989, RA:2020

Sampling Duration

: 24.0 Hours.

Parameter Required

: As per work order

S.No.	Parameters	Test Method	Test Results		Units
			Day Time (6:00 am to 10:00 pm)	Night Time (10:00 pm to 6:00 am)	
Discipline : Chemical					
1	Leq	IS:9989 RA:2020	63.18	41.84	dB (A)

### Ambient Noise Quality Standards as per Noise Pollution (Regulation and Control) Rules, 2000

Area Code	Category of Area/Zone	Limits in dB(A) Leq*	
		Day Time	Night Time
A	Industrial area	75	70
B	Commercial area	65	55
C	Residential area	55	45
D	Silence Zone	50	40

Day time shall mean from 6.00 a.m. to 10.00 p.m., Night time shall mean from 10.00 p.m. to 6.00 a.m., Silence zone is an area comprising not less than 100 meters around hospitals, educational institutions, courts, religious places or any other area which is declared as such by the competent authority. Mixed categories of areas may be declared as one of the four above mentioned categories by the competent authority.

\*dB(A) Leq denotes the time weighted average of the level of sound in decibels on scale 'A' which is relatable to human hearing

Note-"A" "decibel" is a unit in which noise is measured.

\*\*\*End of Report\*\*\*

Reviewed By



### Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at [environment@vardan.co.in](mailto:environment@vardan.co.in)
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.

[www.vardan.co.in](http://www.vardan.co.in)



# Vardan Envirolab LLP

Laboratory: Plot No. 82A, Sector - 5, IMT Manesar, Gurugram - 122051 (HR)  
ISO 9001 | ISO 14001 | ISO 45001



TC-6299

## Test Report

Page No. 1/1

Sample Number : VEL/AP/07

Name & Address of the Party : M/s Adani Logistics Ltd.

Opp-Jhankar International School, Pataudi Road, Patli,  
Gurgaon, Haryana.

Name of Sample : Stack Emission Monitoring

Sample Group : Atmospheric Pollution

Report No. : VEL/AP/2509301007

Format No : 7.8 F-03

Party Reference No : 5702016707

Reporting Date : 08/10/2025

Period of Analysis : 30/09/2025-04/10/2025

Receipt Date : 30/09/2025

ULR No. : TC629925200010872F

### General Information

Sampling Location : DG Set Area  
Sample Collected By : VEL Representative (Mr. Ravi)  
Instrument Code : VEL/INS/ENV/SMK/03  
Date of Sampling : 29/09/2025  
Sampling duration (Minutes) : 38.0  
Stack attached to : DG Set (320 KVA-RECD)  
Make of stack : MS  
Type of Fuel Used : HSD  
Diameter of stack(m) : 0.15 Mtr.  
Height of stack(m) : 9.14 Mtr.  
Instrument calibration status : Calibrated  
Meteorological Condition : Clear Sky  
Ambient Temperature - Ta (°C) : 30.0  
Temperature of Stack Gases - Ts (°C) : 181.0  
Velocity of Stack Gases (m/sec.) : 9.36  
Flow rate of PM (LPM) : 24.0  
Flow rate of Gas (LPM) : 2.0  
Sampling condition : Isokinetic  
Protocol used : IS 11255 & EPA

S.No.	Test Parameters	Test Method	Results	Units	Limits as per CPCB
Discipline : Chemical					
1	Particulate Matter (as PM)	IS:11255 (P-1):2019	0.011	gm/kw-hr	0.02
2	Oxide of Nitrogen (as NOX)	VEL/EN/STP/146, Issue No.- 01, Issue date 01/11/2023	0.262	gm/kw-hr	0.40
3	Total Hydrocarbon (as HC)	VEL/EN/STP/137, Issue No.-01, Issue Date - 01/11/2023	0.041	gm/kw-hr	0.19
4	Sulphur Dioxide (as SO2)	IS:11255 (P-2)	0.034	gm/kw-hr	Not Specified
5	Carbon Monoxide (as CO)	VEL/EN/STP/146, Issue No.- 01, Issue date 01/11/2023	0.325	gm/kw-hr	3.5

\*\*\*End of Report\*\*\*

Reviewed By



### Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at environment@vardan.co.in
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.

[www.vardan.co.in](http://www.vardan.co.in)

Customer Care: 8010127843, Ph: 0124-4343750, 9810355569, 9953147268 | E-mail: environment@vardan.co.in, bd@vardan.co.in





## Test Report

Page No. 1/1

Sample Number : VEL/AP/08

Name & Address of the Party : M/s Adani Logistics Ltd.

Opp-Jhankar International School, Pataudi Road, Pali,  
Gurgaon, Haryana.

Report No. : VEL/AP/2509301008

Format No : 7.8 F-03

Party Reference No : 5702016707

Reporting Date : 08/10/2025

Period of Analysis : 30/09/2025-04/10/2025

Receipt Date : 30/09/2025

ULR No. : TC629925200010873F

Name of Sample

: DG Noise

Sample Group

: Atmospheric Pollution

### General Information

Sampling Location

: DG Set (320 KVA)

Sample Collected By

: VEL Representative (Mr. Ravi)

Sampling Equipment used

: Sound Level Meter

Instrument Code

: VEL/INS/ENV/SLM/04

Instrument Calibration Status

: Calibrated

Meteorological condition during monitoring

: Clear Sky

Date of Monitoring

: 29/09/2025

Scope of Monitoring

: Regulatory Requirement

Sampling & Analysis Protocol

: IS:4758

Sampling duration (Minutes)

: 30.0

Parameter Required

: As per work order

S.No.	Parameters	Test Method	Open the canopy of DG Set Results dB(A)	Close the canopy of DG Set (0.5 mtr. Distance) Result dB(A)	Insertion Loss
Discipline : Chemical					
1	Leq	IS 4758	99.1	73.5	25.6
2	CPCB Limit in Leq dB (A)	--	--	75.0 (Max.)	25.0 (Min.)

\*\*\*End of Report\*\*\*

Reviewed By

08/10/25  
DIVYENDRA KUMAR  
By: Technical Manager

Authorized Signatory

DIVYENDRA KUMAR  
By: Technical Manager

### Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at [environment@vardan.co.in](mailto:environment@vardan.co.in)
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.

[www.vardan.co.in](http://www.vardan.co.in)



## Test Report

Page No. 1/2

Sample Number : VEL/PE/01

Name & Address of the Party : M/s Adani Logistics Ltd.

Opp-Jhankar International School, Pataudi Road, Patli,  
Gurgaon, Haryana.

Report No. : VEL/PE/2509301001

Format No : 7.8 F-03

Party Reference No : 5702016707

Reporting Date : 07/10/2025

Period of Analysis : 30/09/2025-04/10/2025

Receipt Date : 30/09/2025

Sampling Date : 29/09/2025

Sampling Quantity : 2.0 Ltrs.+250 ml

Sampling Type : Grab

Packing Status : Temp. Sealed

ULR No. : TC629925200010747F

Name of Sample : Waste Water (STP OUTLET)  
Sample Group : Pollution & Environment  
Location : STP Plant (20 KLD)  
Sample Collected By : VEL Representative (Mr. Ravi)  
Environmental Condition : 25±2°C  
Parameter Required : As per work order  
Sampling and Analysis Protocol : APHA, IS & STP

S.No.	Test Parameters	Test Method	Result	Unit	Limits as per HSPCB
Discipline : Chemical					
1	pH at 25°C	IS:3025:P-11: 2022 (Using by Electrode )	7.19	--	5.5 - 9.0
2	Total Suspended Solid at 105°C (TSS) , max.	IS: 3025 (P-17): 2022 (Gravimetric Method)	11.20	mg/L	20.0
3	Biological Oxygen Demand at 27°C, Max.	IS 3025:Part-44: 2023	3.60	mg/L	10
4	Chemical Oxygen Demand at 150°C, Max.	IS:3025 (P-58) :2023(Open reflux method)	26.00	mg/L	50

Reviewed By

07/10/25



Authorized Signatory



### Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at environment@vardan.co.in
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.

www.vardan.co.in





## Test Report

Page No. 2/2

Sample Number : VEL/PE/01

Report No. : VEL/PE/2509301001

S.No.	Test Parameters	Test Method	Result	Unit	Limits as per HSPCB
Discipline : Biological					
5	Faecal coliform	APHA, 24th Edition, 9221E:2023	49	MPN/100 ml	<100

BLQ-Below Limit of Quantification, LOQ-Limit of Quantification

\*\*\*End of Report\*\*\*

NITIN KUMAR  
Sr. Microbiologist  
07/10/25

Reviewed By

VARDAN ENVIROLAB LLP  
07/10/25  
Authorized Signatory

### Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at [environment@vardan.co.in](mailto:environment@vardan.co.in)
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.

[www.vardan.co.in](http://www.vardan.co.in)



## Test Report

Page No. 1/1

Sample Number : VEL/PE/01

Name & Address of the Party : M/s Adani Logistics Ltd.

Opp-Jhankar International School, Pataudi Road, Patli,  
Gurgaon, Haryana.

Report No. : VEL/PE/2509301001/N

Format No : 7.8 F-03

Party Reference No : 5702016707

Reporting Date : 07/10/2025

Period of Analysis : 30/09/2025-04/10/2025

Receipt Date : 30/09/2025

Sampling Date : 29/09/2025

Sampling Quantity : 2.0 Ltrs.+250 ml

Sampling Type : Grab

Packing Status : Temp. Sealed

Name of Sample : Waste Water (STP OUTLET)

Sample Group : Pollution & Environment

Location : STP Plant (20 KLD)

Sample Collected By : VEL Representative (Mr. Ravi)

Environmental Condition : 25±2°C

Parameter Required : As per work order

Sampling and Analysis : APHA, IS & STP

Protocol

S.No.	Test Parameters	Test Method	Result	Unit	Limits as per HSPCB
Discipline : Chemical					
1	Total Nitrogen as N <sub>max</sub> .	VEL/EN/STP/O8 Issue No-1 Issue Date 01/11/2023	3.71	mg/L	10
2	Total Phosphorous (as P)	IS:3025:P-31: Sec 1 : 2022 (Stannous chloride Method)	0.26	mg/L	1.0

BLQ-Below Limit of Quantification, LOQ-Limit of Quantification

\*\*\*End of Report\*\*\*

Reviewed By

*[Signature]*  
07/10/25



Authorized Signatory



### Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at [environment@vardan.co.in](mailto:environment@vardan.co.in)
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.

[www.vardan.co.in](http://www.vardan.co.in)





# Vardan Envirolab LLP

Laboratory: Plot No. 82A, Sector - 5, IMT Manesar, Gurugram - 122051 (HR)  
ISO 9001 | ISO 14001 | ISO 45001



TC-6299

## Test Report

Page No. 1/2

Sample Number : VEL/PE/02

Name & Address of the Party : M/s Adani Logistics Ltd.

Opp-Jhankar International School, Pataudi Road, Patli,  
Gurgaon, Haryana.

Report No. : VEL/PE/2509301002

Format No : 7.8 F-03

Party Reference No : 5702016707

Reporting Date : 08/10/2025

Period of Analysis : 30/09/2025-06/10/2025

Receipt Date : 30/09/2025

Sampling Date : 29/09/2025

Sampling Quantity : 2.0 Kg

Sampling Type : Composite

Packing Status : Temp. Sealed

ULR No. : TC629925200010843F

Name of Sample : SOIL  
Sample Group : Pollution & Environment  
Location : Coil Area  
Sample Collected By : VEL Representative (Mr.Ravi)  
Environmental Condition : 25±2°C  
Parameter Required : As per work order  
Sampling and Analysis Protocol : IS 2720 & STP

S.No.	Parameters	Test Method	Results	Units
Discipline : Chemical				
1	pH	IS:2720 Part-26,1987 RA:2021	8.36	-
2	Conductivity at 25°C	IS:14767: 2000	0.421	mS/cm
3	Colour	VEL/EN/STP/67, Issue No.- 01,Issue date 01/11/2023	Brownish	-
4	Water holding capacity	VEL/EN/STP/86, Issue No.- 01,Issue date 01/11/2023	28.90	%
5	Bulk density	VEL/EN/STP/59, Issue No.- 01,Issue date 01/11/2023	1.37	gm/cc
6	Chloride	VEL/EN/STP/69, Issue No.- 01,Issue date 01/11/2023	169.29	mg/kg
7	Exchangeable Calcium as Ca	VEL/EN/STP/72, Issue No.- 01,Issue date 01/11/2023	7306.79	mg/kg
8	Sodium Exchangeable as Na	VEL/EN/STP/62, Issue No.- 01,Issue date 01/11/2023	97.91	mg/kg
9	Exchangeable Potassium as K	VEL/EN/STP/61, Issue No.- 01,Issue date 01/11/2023	67.47	mg/kg
10	Organic Matter	IS:2720 Part-22 :1972	1.32	%
11	Exchangeable Magnesium as Mg	VEL/EN/STP/72, Issue No.- 01,Issue date	1632.11	mg/kg

Reviewed By



### Terms & Conditions:

- The results reported relate only to the samples tested. In case sample is not drawn, the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at [environment@vardan.co.in](mailto:environment@vardan.co.in)
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.



[www.vardan.co.in](http://www.vardan.co.in)



## Test Report

Page No. 2/2

Sample Number : VEL/PE/02

Report No. : VEL/PE/2509301002

S.No.	Parameters	Test Method	Results	Units
11		01/11/2023		
12	Available Nitrogen	IS:14684 :1999	269.73	kg. /hec.
13	Available Phosphorous as P	VEL/EN/STP/73, Issue No.- 01, Issue date 01/11/2023	25.37	kg. /hec.
14	Total Zinc (as Zn)	VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023	6.82	mg/kg
15	Total Manganese (as Mn)	VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023	1.86	mg/kg
16	Total Chromium (as Cr)	VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023	BLQ(LOQ-0.5)	mg/kg
17	Total Lead (as Pb)	VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023	BLQ(LOQ-0.1)	mg/kg
18	Total Cadmium (as Cd)	VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023	BLQ(LOQ-0.5)	mg/kg
19	Total Copper (as Cu)	VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023	2.64	mg/kg
20	Soil Texture	VEL/EN/STP/64, Issue No.- 01, Issue date 01/11/2023	sandy	--

BLQ-Below Limit of Quantification, LOQ- Limit of Quantification

\*\*\*End of Report\*\*\*

Reviewed By

*[Signature]*  
08/11/23  
Dr. Technical Manager

### Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at [environment@vardan.co.in](mailto:environment@vardan.co.in)
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.

Authorized Signatory  
*[Signature]*  
Prakash Singh  
08/11/23  
Authorized Signatory

[www.vardan.co.in](http://www.vardan.co.in)





## Test Report

Page No. 1/2

Sample Number : VEL/PE/03

Name & Address of the Party : M/s Adani Logistics Ltd.

Opp-Jhankar International School, Pataudi Road, Patli,  
Gurgaon, Haryana.

Report No. : VEL/PE/2509301003

Format No : 7.8 F-03

Party Reference No : 5702016707

Reporting Date : 08/10/2025

Period of Analysis : 30/10/2025-06/10/2025

Receipt Date : 30/09/2025

Sampling Date : 29/09/2025

Sampling Quantity : 2.0 Kg

Sampling Type : Composite

Packing Status : Temp. Sealed

ULR No. : TC629925200010844F

Name of Sample : SOIL  
Sample Group : Pollution & Environment  
Location : Near Operation Building  
Sample Collected By : VEL Representative (Mr.Ravi)  
Environmental Condition : 25±2°C  
Parameter Required : As per work order  
Sampling and Analysis Protocol : IS 2720 & STP

S.No.	Parameters	Test Method	Results	Units
Discipline : Chemical				
1	pH	IS:2720 Part-26,1987 RA:2021	8.05	-
2	Conductivity at 25°C	IS:14767: 2000	0.201	mS/cm
3	Colour	VEL/EN/STP/67, Issue No.- 01,Issue date 01/11/2023	Brownish	-
4	Water holding capacity	VEL/EN/STP/86, Issue No.- 01,Issue date 01/11/2023	29.86	%
5	Bulk density	VEL/EN/STP/59, Issue No.- 01,Issue date 01/11/2023	1.40	gm/cc
6	Chloride	VEL/EN/STP/69, Issue No.- 01,Issue date 01/11/2023	77.06	mg/kg
7	Exchangeable Calcium as Ca	VEL/EN/STP/72, Issue No.- 01,Issue date 01/11/2023	2538.40	mg/kg
8	Sodium Exchangeable as Na	VEL/EN/STP/62, Issue No.- 01,Issue date 01/11/2023	56.18	mg/kg
9	Exchangeable Potassium as K	VEL/EN/STP/61, Issue No.- 01,Issue date 01/11/2023	68.21	mg/kg
10	Organic Matter	IS:2720 Part-22 :1972	1.31	%
11	Exchangeable Magnesium as Mg	VEL/EN/STP/72, Issue No.- 01,Issue date	722.86	mg/kg

Reviewed By

### Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn, the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at [environment@vardan.co.in](mailto:environment@vardan.co.in)
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.

[www.vardan.co.in](http://www.vardan.co.in)



## Test Report

Page No. 2/2

Sample Number : VEL/PE/03

Report No. : VEL/PE/2509301003

S.No.	Parameters	Test Method	Results	Units
11		01/11/2023		
12	Available Nitrogen	IS:14684 :1999	590.31	kg. /hec.
13	Available Phosphorous as P	VEL/EN/STP/73, Issue No.- 01, Issue date 01/11/2023	56.53	kg. /hec.
14	Total Zinc (as Zn)	VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023	12.02	mg/kg
15	Total Manganese (as Mn)	VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023	4.42	mg/kg
16	Total Chromium (as Cr)	VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023	BLQ(LOQ-0.5)	mg/kg
17	Total Lead (as Pb)	VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023	BLQ(LOQ-0.1)	mg/kg
18	Total Cadmium (as Cd)	VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023	BLQ(LOQ-0.5)	mg/kg
19	Total Copper (as Cu)	VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023	BLQ(LOQ-1.0)	mg/kg
20	Soil Texture	VEL/EN/STP/64, Issue No.- 01, Issue date 01/11/2023	sandy	--

BLQ-Below Limit of Quantification, LOQ- Limit of Quantification

\*\*\*End of Report\*\*\*

Reviewed By



### Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at [environment@vardan.co.in](mailto:environment@vardan.co.in)
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.



[www.vardan.co.in](http://www.vardan.co.in)





## Test Report

Page No. 1/2

Sample Number : VEL/PE/04

Name & Address of the Party : M/s Adani Logistics Ltd.

Opp-Jhankar International School, Pataudi Road, Patli,  
Gurgaon, Haryana.

Report No. : VEL/PE/2509301004

Format No : 7.8 F-03

Party Reference No : 5702016707

Reporting Date : 08/10/2025

Period of Analysis : 30/09/2025-06/10/2025

Receipt Date : 30/09/2025

Sampling Date : 29/09/2025

Sampling Quantity : 2.0 Kg

Sampling Type : Composite

Packing Status : Temp. Sealed

ULR No. : TC629925200010845F

Name of Sample : SOIL  
Sample Group : Pollution & Environment  
Location : DG Area  
Sample Collected By : VEL Representative (Mr.Ravi)  
Environmental Condition : 25±2°C  
Parameter Required : As per work order  
Sampling and Analysis Protocol : IS 2720 & STP

S.No.	Parameters	Test Method	Results	Units
Discipline : Chemical				
1	pH	IS:2720 Part-26,1987 RA:2021	7.50	-
2	Conductivity at 25°C	IS:14767: 2000	0.238	mS/cm
3	Colour	VEL/EN/STP/67, Issue No.- 01,Issue date 01/11/2023	Brownish	-
4	Water holding capacity	VEL/EN/STP/86, Issue No.- 01,Issue date 01/11/2023	29.09	%
5	Bulk density	VEL/EN/STP/59, Issue No.- 01,Issue date 01/11/2023	1.39	gm/cc
6	Chloride	VEL/EN/STP/69, Issue No.- 01,Issue date 01/11/2023	154.08	mg/kg
7	Exchangeable Calcium as Ca	VEL/EN/STP/72, Issue No.- 01,Issue date 01/11/2023	250.04	mg/kg
8	Sodium Exchangeable as Na	VEL/EN/STP/62, Issue No.- 01,Issue date 01/11/2023	112.74	mg/kg
9	Exchangeable Potassium as K	VEL/EN/STP/61, Issue No.- 01,Issue date 01/11/2023	198.07	mg/kg
10	Organic Matter	IS:2720 Part-22 :1972	0.65	%
11	Exchangeable Magnesium as Mg	VEL/EN/STP/72, Issue No.- 01,Issue date	81.63	mg/kg

Reviewed By

Sandeep Kumar  
By Technical Manager

### Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at [environment@vardan.co.in](mailto:environment@vardan.co.in)
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.

Authorized Signatory

Authorized Signatory

[www.vardan.co.in](http://www.vardan.co.in)



## Test Report

Page No. 2/2

Sample Number : VEL/PE/04

Report No. : VEL/PE/2509301004

S.No.	Parameters	Test Method	Results	Units
11		01/11/2023		
12	Available Nitrogen	IS:14684 :1999	231.33	kg. /hec.
13	Available Phosphorous as P	VEL/EN/STP/73, Issue No.- 01, Issue date 01/11/2023	23.42	kg. /hec.
14	Total Zinc (as Zn)	VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023	5.70	mg/kg
15	Total Manganese (as Mn)	VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023	BLQ(LOQ-1.0)	mg/kg
16	Total Chromium (as Cr)	VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023	BLQ(LOQ-0.5)	mg/kg
17	Total Lead (as Pb)	VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023	BLQ(LOQ-0.1)	mg/kg
18	Total Cadmium (as Cd)	VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023	BLQ(LOQ-0.5)	mg/kg
19	Total Copper (as Cu)	VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023	BLQ(LOQ-1.0)	mg/kg
20	Soil Texture	VEL/EN/STP/64, Issue No.- 01, Issue date 01/11/2023	sany	--

BLQ-Below Limit of Quantification, LOQ- Limit of Quantification

\*\*\*End of Report\*\*\*

Reviewed By

  
08/11/23  
Dr. Anshu Kumar  
Dr. Technical Manager

### Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the result is apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email [environment@vardan.co.in](mailto:environment@vardan.co.in)
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.

Authorized Signatory

  
Prakash Singh  
Authorized Signatory

[www.vardan.co.in](http://www.vardan.co.in)





## Test Report

Page No. 1/4

Sample Number : VEL/W/01

Name & Address of the Party : M/s Adani Logistics Ltd.

Opp-Jhankar International School, Pataudi Road, Patli,  
Gurgaon, Haryana.

Report No. : VEL/W/2509301001

Format No : 7.8 F 03

Party Reference No : 5702016707

Reporting Date : 07/10/2025

Period of Analysis : 30/09/2025-06/10/2025

Receipt Date : 30/09/2025

Sampling Date : 29/09/2025

Sampling Quantity : 5.0 Ltrs.+250 ml

Sampling Type : Grab

Name of Sample : Drinking Water

Sample Group : Water/Residues and contaminants in Water

Location : Near Operation Building Water Cooler

Sample Collected by : VEL Representative (Mr. Ravi)

Environmental Condition : 25±2°C

Sampling and Analysis Protocol : IS, APHA & STP

ULR No. : TC629925200010826F

S.No.	Parameter	Test Method	Result	Unit	Specification as per IS:10500:2012	
					Acceptable Limit	Permissible Limits
Discipline : Chemical						
1	pH (at 25 °C)	IS:3025 :Part-11:2022(Using By Electrode )	7.09	-	6.5-8.5	No relaxation
2	Colour,Max	IS:3025 :Part-4:2021(Visual Comparison Method)	BLQ(LOQ-1.0)	Hazen Unit	5	15
3	Turbidity,Max	IS:3025 :Part-10:2023(Nephelometric Method)	<1.0	NTU	1	5
4	Odour	IS:3025 :Part-5:2018	Agreeable	-	Agreeable	Agreeable
5	Taste	IS:3025 :Part-8:2023	Agreeable	-	Agreeable	Agreeable
6	Total Hardness (as CaCO3),Max	IS:3025 :Part-21:2021:EDTA titrimetric Method)	44.16	mg/L	200	600
7	Calcium (as Ca),Max	IS:3025 :Part-40:1991(EDTA titrimetric Method)	16.92	mg/L	75	200
8	Total Alkalinity (as CaCO3),Max	IS:3025 :Part-23:2023Indicator Method)	51.25	mg/L	200	600
9	Chloride (as Cl),Max	IS:3025 :Part-32:1988 (Argentometric Method)	19.01	mg/L	250	1000
10	Mineral Oil,Max	IS 3025 :P-39:2021(Infrared Spectroscopic Method)	BLQ(LOQ-0.5)	mg/L	1.0	No Relax ation

Reviewed By

07/10/25



### Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at [environment@vardan.co.in](mailto:environment@vardan.co.in)
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.

[www.vardan.co.in](http://www.vardan.co.in)



## Test Report

Page No. 2/4

Sample Number : VEL/W/01

Report No. : VEL/W/2509301001

S.No.	Parameter	Test Method	Result	Unit	Specification as per IS:10500:2012	
					Acceptable Limit	Permissible Limits
11	Cyanide (as CN),Max	IS 3025 :(Part-27/Sec-1):2021(Pyridine Barbituric Acid)	BLQ(LOQ-0.02)	mg/L	0.05	No relaxation
12	Magnesium (as Mg),Max	IS:3025:P-46:2023(Volumetric method using EDTA)	BLQ(LOQ-1.0)	mg/L	30	100
13	Total Dissolved Solids at 180°C,Max	IS 3025 :Part-16:2023(Gravimetric Method)	75.00	mg/L	500	2000
14	Sulphate (as SO <sub>4</sub> ),Max	IS 3025 (Part-24/Sec-1):2022(Turbidity Method)	BLQ(LOQ-5.0)	mg/L	200	400
15	Fluoride (as F),Max	APHA 24th Edition 2023: 4500 F.D.(SPADNS Method)	BLQ(LOQ-0.2)	mg/L	1.0	1.5
16	Nitrate (as NO <sub>3</sub> ),Max	IS:3025 P-34/Sec1)2023:(Screening Method)	BLQ(LOQ-1.0)	mg/L	45	No relaxation
17	Phenolic Compound,(C <sub>6</sub> H <sub>5</sub> OH),Max	Clause-6 of IS 3025 (P-43/Sec-1):2022(With Chloroform Extraction Method)	BLQ(LOQ-0.001)	mg/L	0.001	0.002
18	Anionic Detergents (as MBAS),Max	IS:3025 :Part - 68:2019:(Methylene Blue method)	BLQ(LOQ-0.05)	mg/L	0.2	1.0
19	Iron,Max	VEL/W/STP/03, Issue No. -01,Issue date-01/11/2023:2023	BLQ(LOQ-0.01)	mg/L	1.0	No relaxation
20	Aluminium as Al,Max	VEL/W/STP/03, Issue No. -01,Issue date-01/11/2023:2023	BLQ(LOQ-0.005)	mg/L	0.03	0.2
21	Boron as B,Max	VEL/W/STP/03, Issue No. -01,Issue date-01/11/2023:2023	0.318	mg/L	0.5	2.4
22	Zinc,Max	VEL/W/STP/03, Issue No. -01,Issue date-01/11/2023:2023	BLQ(LOQ-0.01)	mg/L	5	15
23	Total Chromium,Max	VEL/W/STP/03, Issue No. -01,Issue date-01/11/2023:2023	BLQ(LOQ-0.002)	mg/L	0.05	No relaxation
24	Copper,Max	VEL/W/STP/03, Issue No. -01,Issue date-01/11/2023:2023	BLQ(LOQ-0.002)	mg/L	0.05	1.5

Reviewed By



Authorized Signatory

### Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at environment@vardan.co.in
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.

[www.vardan.co.in](http://www.vardan.co.in)





## Test Report

Page No. 3/4

Sample Number : VEL/W/01

Report No. : VEL/W/2509301001

S.No.	Parameter	Test Method	Result	Unit	Specification as per IS:10500:2012	
					Acceptable Limit	Permissible Limits
25	Manganese,Max	VEL/W/STP/03, Issue No. -01,Issue date-01/11/2023:2023	BLQ(LOQ-0.01)	mg/L	0.1	0.3
26	Cadmium,Max	VEL/W/STP/03, Issue No. -01,Issue date-01/11/2023:2023	BLQ(LOQ-0.002)	mg/L	0.003	No relaxation
27	Lead,Max	VEL/W/STP/03, Issue No. -01,Issue date-01/11/2023:2023	BLQ(LOQ-0.002)	mg/L	0.01	No relaxation
28	Selenium,Max	VEL/W/STP/03, Issue No. -01,Issue date-01/11/2023:2023	BLQ(LOQ-0.001)	mg/L	0.01	No relaxation
29	Arsenic,Max	VEL/W/STP/03, Issue No. -01,Issue date-01/11/2023:2023	BLQ(LOQ-0.005)	mg/L	0.01	No relaxation
30	Mercury,Max	VEL/W/STP/03, Issue No. -01,Issue date-01/11/2023:2023	BLQ(LOQ-0.0005)	mg/L	0.001	No relaxation

Reviewed By

Authorized Signatory

### Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at [environment@vardan.co.in](mailto:environment@vardan.co.in)
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.

[www.vardan.co.in](http://www.vardan.co.in)



## Test Report

Page No. 4/4

Sample Number : VEL/W/01

Report No. : VEL/W/2509301001

S.No.	Parameter	Test Method	Result	Unit	Specification as per IS:10500:2012	
					Acceptable Limit	Permissible Limits
Discipline : Biological						
31	Escherichia coli	IS:15185: 2016	Absent	Per 100 ml	Shall not be dectable in any 100 ml of sample	
32	Coliform	IS:15185: 2016	Absent	Per 100 ml	Shall not be dectable in any 100 ml of sample	

BLQ-Below Limit of Quantification, LOQ-Limit of Quantification.

\*\*\*End of Report\*\*\*

**VARUNA BISHWAS**

Microbiologist

*Varuna*  
07/10/25  
Reviewed By



### Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at [environment@vardan.co.in](mailto:environment@vardan.co.in)
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.

[www.vardan.co.in](http://www.vardan.co.in)

**Annexure II**  
**Fire NOC**



**From** Assistant Divisional Fire Officer/Fire Station Officer  
MC Gurgaon

**To** **M/s** Adani Logistics Ltd  
Village Babra Bakipur and Patli, Gurugram

**Memo No. FS/2022/2742 dated : 28/10/2022**

**Subject: Renewal of Fire Safety Certificate Under 15 mtrs. height from the fire Safety Point of View of the Group H- Storage Building at Village Babra Bakipur and Patli, Gurugram meas. 80109.12 Sq. Mtrs. of M/s Adani Logistics Ltd. :**

Reference to you online No 050262223003132 dated 02/09/2022 on the subject cited above.

Tower Name	Floor Detail	Height	Ground Coverage
Block- 1	Ground	13.00 Mt.	11323.03 Sq. Mt.
Block- 2	Ground	10.00 Mt.	4005.56 Sq. Mt.
Block- 3	Ground	12.00 Mt.	4399.016 Sq. Mt.
Block- 4	Ground	5.50 Mt.	5367.69 Sq. Mt.
Block- Z4	Ground	11.20 Mt.	6076.505 Sq. Mt.
Block- Z6	LG+Ground	05.10 Mt.	2703.35 Sq. Mt.

Basement Level	Basement Area	Remarks
Nil	Nil	Nil

Your site for the Renewal of the Fire Safety Certificate has been inspected by the Team of Fire Station Officers, **MC Gurgaon** from fire safety Point of View. The means of escape and Fire Protection system were checked and found as per the National Building Code of India, Part- IV guidelines.

In view of the satisfactory fire protection system / arrangement mentioned as above, this office has no objection for occupation from the Fire Safety point of view, with the following conditions:-

- 1) The owner/occupier shall keep duly trained Fire Staff in all three shifts.
- 2) The Fire Protection System tested during inspection shall be maintained properly & always should be in good working condition.
- 3) If any lapse is found in the fire protection system at the time of inspection or detected during outbreak of fire, action will be taken as per rules against you.
- 4) You are directed to apply for Renewal of Fire Safety Certificate in future before 2 month of expiry of your Fire Safety Certificate.

The open set back area is not checked at our end as it shall be checked by concerned building department.

- 6) The owner/occupier shall strictly follow the other applicable rules/ regulations/ byelaws laid down regarding fire safety system. If you fail to comply with any of the above terms & conditions you will be liable to be punished as per Section 30,31 & 47 of fire & Emergency Services Act 2022.
- 7) You have to perform quarterly Fire Drill in your building as per NBC with intimation to Fire Department and video graphy evidence to be kept as a record which shall be produced at the time of next Renewal; Officials/Residents/R.W.A. should be mentioned in the drill.
- 8) If the Infringements of Byelaws remains un- noticed the Authority reserves the right to amend the Fire Safety Certificate as and when any such Infringements comes to notice after giving an opportunity of being heard and the Authority shall stand Indemnified against any claim on this account.
- 9) The owner or occupier of the building shall give a self-declaration certificate annually to the effect that the fire fighting system installed in his building is working in good condition and there is no addition/alteration in the building. The Fire Officer may randomly check such building. In case there is any addition/alteration beyond permissible limits under the Haryana Building Code, 2017, the fire safety certificate shall cease to exist and the owner shall apply for approval of revised Fire Fighting Scheme as per the provisions of section 18.

The above Renewal of Fire Safety Certificate is valid for **Three** year from the date of issue of this letter Applying renewal of the same well in time shall be the responsibility of owner/occupier.


Remarks:- LR 36



MC Gurgaon

Exercising the power of Director,Fire Services,Haryana

**Annexure III**  
**Plantation Photographs**



**PLANTATION PHOTOGRAPHS**



**Annexure IV**  
**HSE Policy**

## **Adani Ports and Special Economic Zone Limited**

### **Occupational Health and Safety Policy**

Occupational Health and Safety (OHS) responsibilities are integral in the manner APSEZ does Business at its Ports and Logistics locations.

To provide a Safe and Healthy work environment for our internal and external stakeholders for preventing occupational illness and injury, APSEZ, its subsidiaries and joint ventures, are committed to:

- Provide a safe and healthy work place at all times;
- Ensure compliance in design and operations as per applicable National codes, Standards, Best Practices, Statutory and other stakeholder's requirements;
- Encourage all internal and external stakeholders to follow safe work practices and receive training to improve Health and Safety;
- Every stakeholder has a general responsibility for Safety in their respective operating / project areas;
- Establish OHS committees with the involvement of the management and workers to continually improve the Safety culture;
- Involvement of working people in terms of consultation and participation;
- Identify the risks and formulate mitigation plans to prevent incidents;
- Formulate emergency preparedness plans to manage all identified emergencies;
- Implement and continually improve the OHS Management System; and
- Measure, monitor and review the OHS performance of organization in accordance with this policy on a regular basis.

The policy shall be reviewed annually for its appropriateness and updated as necessary.



**Karan Adani**

(Chief Executive Officer)

## OCCUPATIONAL HEALTH & SAFETY (OH&S) POLICY

We at Adani, firmly believe that Occupational Health & Safety (**OH&S**) is an integral part of our activities, policies, processes & business operations and are committed to provide safe and healthy workplace across our operating location, to our employees, relevant stakeholders and nearby communities, to achieve our **OH&S** Vision "To be the Globally admired OH&S Leader in the Infrastructure space".

Adani recognizes that **OH&S** and the overall wellbeing of its people is vital to its success and growth aspirations. It is our conviction to promote "**Culture of Care**" so that every activity is performed in a safe manner which facilitates continual growth and sustainability of our businesses. This is envisioned in our business theme "**Growth with Goodness**".

To meet our commitment, we shall endeavor to;

- Integrate Occupational Health & Safety aspects in every business decision we make and in every activity we perform. Leaders at all levels, demonstrate their personal commitment to OH&S to promote Principle of Prevention of unsafe situations by integrating requirements from design & engineering stage to operation & maintenance.
- Work with the fundamental belief that all injuries and occupational illness can and must be prevented. Working safely is a condition of employment to meet our goal of "Zero Harm".
- Comply and exceed applicable legal and regulatory OH&S requirements and set highest standards for positive safety compliance, wherever we operate.
- Develop skills, knowledge, competence and build capability by engaging employees, business partners and service providers through appropriate education & training to help them work safely. Influence our business partners in enhancing their OH&S standards.
- Ensure safe place to work by identifying, assessing, and reducing risks & vulnerabilities, to as low as reasonably practicable by applying hierarchy of controls for process, machinery, infrastructure and human behavior and prevent any potential emergency situations.
- Conduct regular audits and facilitate assurance of OH&S programs and take timely action on findings, to integrate learnings ensuring continued compliance to safety management system requirements.
- Proactively report all incidents, investigate root causes and ensure lessons learnt are shared and deployed across the Group companies.
- Set OH&S objective and targets, metrics as indicators of excellence, monitor progress and continually improve performance. Provide adequate resources to ensure continual improvement of OH&S management & performance.

We shall communicate this policy to all our employees, business partners and customers to emphasize their responsibilities and accountabilities for safe performance and thereby establish a renewed commitment towards consultative & participative processes.

Any violation or breach of this policy shall be dealt with procedures framed by the Company from time to time. The policy shall be reviewed periodically for its suitability & relevance to our operations and updated as deemed necessary.



Gautam Adani  
Chairman – Adani Group

Date: 04<sup>th</sup> March 2021

## **Annexure V**

### **Approvals for storage of diesel from PESO**





भारत सरकार

Government of India

वाणिज्य और उद्योग मंत्रालय

Ministry of Commerce & Industry

पेट्रोलियम तथा विस्फोटक सुरक्षा संगठन (पैसो)

Petroleum & Explosives Safety Organisation (PESO)

हाल संख्या 502 एवं 507, लेवल-5, ब्लॉक II, पुराना सी.जी.ओ. कॉम्प्लेक्स, एन.एच.4

फरीदाबाद- 121001

Hall No. 502 & 507, Level 5, Block B,

Old CGO Complex, NH-4,

Faridabad - 121001

E-mail : [jtccefaridabad@explosives.gov.in](mailto:jtccefaridabad@explosives.gov.in)

Phone/Fax No : 0129 - 2410734, 2410732

संख्या /No. : P/NC/HN/14/4516 (P549894)

दिनांक /Dated : 30/01/2025

सेवा में  
/To,

M/s. ADANI LOGISTICS LTD,  
ADANI HOUSE PLOT NO.-83, INSTITUTIONAL AREA, SECTOR-32 GURGAON,  
40//13,14,15, ADANI LOGISTICS PARK ,MAIN PATAUDI R,  
FARRUKH NAGAR,  
Gurgaon,  
Taluka: Farrukhnagar,  
District: GURGAON,  
State: Haryana  
PIN: 122001

विषय Khasra No, 40//13,14,15, ADANI LOGISTRICS PARK Main pataudi road patli, Farrukh Nagar, Gurgaon,  
/Sub : Taluka: Farrukhnagar, District: GURGAON, State: Haryana, PIN: 122506 में स्थित विद्यमान पेट्रोलियम वर्ग B  
Consumer Pump की अनुज्ञप्ति संख्या P/NC/HN/14/4516 (P549894) - नवीकरण के संदर्भ में ।  
Existing Petroleum Class B Consumer Pump at Khasra No, 40//13,14,15, ADANI LOGISTRICS PARK Main  
pataudi road patli, Farrukh Nagar, Gurgaon, Taluka: Farrukhnagar, District: GURGAON, State: Haryana,  
PIN: 122506 - Licence No. P/NC/HN/14/4516 (P549894) - Reg Renewal of Licence.

महोदय  
/Sir(s),

कृपया आपके उपर्युक्त विषय से संबंधित पत्र संख्या OIN1887682 दिनांक 10/01/2025 का संदर्भ ग्रहण करें ।

Please refer to your letter No. OIN1887682 dated 10/01/2025 on the subject.

अनुज्ञप्ति सं P/NC/HN/14/4516 (P549894) दिनांक 29/07/2024 दिनांक 31/12/2034 तक नवीनीकृत कर लौटाई जा रही हैं ।

Licence No. P/NC/HN/14/4516 (P549894) dated 29/07/2024 is returned herewith duly renewed upto 31/12/2034.

कृपया पेट्रोलियम नियम, 2002 के अधीन बनाए गए नियम 148 में दी गई प्रक्रिया का कड़ाई से पालन करें । अनुज्ञप्ति के नवीकरण हेतु समस्त दस्तावेजों को दिनांक 31/12/2034 या उससे पहले इस कार्यालय में प्रस्तुत करें ।

Please follow the procedure strictly as laid down in rule 148 of the Petroleum Rules, 2002 and submit complete documents for the Renewal of the licence so as to reach this office on or before 31/12/2034.

कृपया पावती दें । Please acknowledge the receipt.

भवदीय /Yours faithfully,

((भूपेन्द्र सिंह)  
(BHUPENDRA SINGH))  
विस्फोटक नियंत्रक  
Controller of Explosives  
कृते संयुक्त मुख्य विस्फोटक नियंत्रक  
For Jt. Chief Controller of Explosives  
फरीदाबाद/Faridabad

(अधिक जानकारी जैसे आवेदन की स्थिति, शुल्क तथा अन्य विवरण के लिए हमारी वेबसाइट : <http://peso.gov.in> देखें)  
(For more information regarding status, fees and other details please visit our website: <http://peso.gov.in>)

**Note:-This is system generated document does not require signature.**

**Annexure VI**  
**CTE and CTO from HSPCB**



**HARYANA STATE POLLUTION CONTROL BOARD**  
**C-11, SECTOR-6, PANCHKULA**

*Website – www.hspcb.gov.in E-Mail - hspcb.pkl@sifymail.com*

*Telephone No. – 0172-2577870-73*

**No. HSPCB/Consent/ : 2821214GUSOCTE1245672**

**Dated:24/10/2014**

**To**

**M/s : ADANI LOGISTICS LTD**

**VILLAGE PATLI TEHSIL FARRUKHNAGAR GURGAON**

**GURGAON**

**122001**

**Sub. : Issue of Consent to Establish from pollution angle .**

Please refer to your Consent to Establish application received in this office on the subject noted above. Under the Authority of the Haryana State Pollution Control Board vide its agenda Item No. 47.8 dated 28.04.83 sanction to the issue of “Consent to Establish” with respect to pollution control of Water and Air is hereby accorded to the unit ADANI LOGISTICS LTD, for manufacturing of **Warehouse** with the following terms and conditions:-

1. The industry has declared that the quantity of effluent shall be 15.22 KL/Day i.e 0KL/Day for Trade Effluent, 0 KL/Day for Cooling, 15.22 KL/Day for Domestic and the same should not exceed .
2. The above “Consent to Establish” is valid for 24 months from the date of its issue to be extended for another one year at the discretion of the Board or till the time the unit starts its trial production whichever is earlier. The unit will have to set up the plant and obtain consent during this period.
3. The officer/official of the Board shall have the right to access and inspection of the industry in connection with the various processes and the treatment facilities being provided simultaneously with the construction of building/machinery. The effluent should conform the effluent standards as applicable
4. That necessary arrangement shall be made by the industry for the control of Air Pollution before commissioning the plant. The emitted pollutants will meet the emission and other standards as laid/will be prescribed by the Board from time to time.
5. The applicant will obtain consent under section 25/26 of the Water (Prevention & Control of Pollution) Act, 1974 and under section 21/22 of the Air (Prevention & Control of Pollution) Act, 1981 as amended to-date-even before starting trial production
6. The above Consent to Establish is further subject to the conditions that the unit complies with all the laws/rules/decisions and competent directions of the Board/Government and its functionaries in all respects before commissioning of the operation and during its actual working strictly.
7. No in-process or post-process objectionable emission or the effluent will be allowed, if the scheme furnished by the unit turns out to be defective in any actual experience
8. The Electricity Department will give only temporary connection and permanent connection to the unit will be given after verifying the consent granted by the Board, both under Water Act and Air Act.
9. Unit will raise the stack height of DG Set/Boiler as per Board’s norms.
10. Unit will maintain proper logbook of Water meter/sub meter before/after commissioning.



11. That in the case of an industry or any other process the activity is located in an area approved and that in case the activity is sited in an residential or institutional or commercial or agricultural area, the necessary permission for siting such industry and process in an residential or institutional or commercial or agricultural area or controlled area under Town and Country Planning laws CLU or Municipal laws has to be obtained from the competent Authority in law permitting this deviation and be submitted in original with the request for consent to operate.
12. That there is no discharge directly or indirectly from the unit or the process into any interstate river or Yamuna River or River Ghaggar.
13. That the industry or the unit concerned is not sited within any prohibited distances according to the Environmental Laws and Rules, Notification, Orders and Policies of Central Pollution control Board and Haryana State Pollution Control Board.
14. That of the unit is discharging its sewage or trade effluent into the public sewer meant to receive trade effluent from industries etc. then the permission of the Competent Authority owing and operating such public sewer giving permission letter to his unit shall be submitted at time of consent to operate.
15. That if at any time, there is adverse report from any adjoining neighbor or any other aggrieved party or Municipal Committee or Zila Parishad or any other public body against the unit's pollution; the Consent to Establish so granted shall be revoked.
16. That all the financial dues required under the rules and policies of the Board have been deposited in full by the unit for this Consent to Establish.
17. In case of change of name from previous Consent to Establish granted, fresh Consent to Establish fee shall be levied.
18. Industry should adopt water conservation measures to ensure minimum consumption of water in their Process. Ground water based proposals of new industries should get clearance from Central Ground Water Authority for scientific development of previous resource.
19. That the unit will take all other clearances from concerned agencies, whenever required.
20. That the unit will not change its process without the prior permission of the Board.
21. That the Consent to Establish so granted will be invalid, if the unit falls in Aravali Area or non conforming area.
22. That the unit will comply with the Hazardous Waste Management Rules and will also make the non-leachate pit for storage of Hazardous waste and will undertake not to dispose off the same except for pit in their own premises or with the authorized disposal authority.
23. That the unit will submit an undertaking that it will comply with all the specific and general conditions as imposed in the above Consent to Establish within 30 days failing which Consent to Establish will be revoked.
24. That unit will obtain EIA from MoEF, if required at any stage.
25. In case of unit does not comply with the above conditions within the stipulated period, Consent to Establish will be revoked.

#### **Specific Conditions**

#### **Other Conditions :**

- 1.The unit will take trial consent to operate before the occupation of the project.
- 2.The unit will install the project only on the land for which Town and Country Planning Department has given licenece.
- 3.The unit will comply all the terms and conditions of the Environmental Clearance granted by the SEIAA, Haryana.
- 4.Unit will obtain prior NOC/Permission from central Ground Water Authority in case under ground water resource is used.
- 5.The unit will achieve Zero effluent Discharge as proposed by unit.
- 6.The NOC is valid only for such land within this project which is under ownership of project proponent and for which report regarding Aravali area has been issued by DC, Gurgaon.
- 7.The unit will install adequate acoustic enclosures/chambers on their DG SETS with proper stack height as per prescribed norms to meet the prescribed standards under EP Rules, 1986.
- 8.The unit will install the adequate sewage treatment plant to meet the standards prescribed under EP Rules 1986.
- 9.The NOC will become invalid in case the project is found violating the provisions of notification no. S.O.191(E) dt. 27.01.2010 issued by MoEF Government of India regarding Eco-sensitive Zone of Sultanpur National park.

*Senior Environmental Engineer II, HQ*

*For and on be'half of chairman*

*Haryana State Pollution Control Board*

*---It is system generated certificate no signature is required---*



# HARYANA STATE POLLUTION CONTROL BOARD

Haryana State Pollution Control Board, 3rd Floor,  
HSIIDC Office Complex, IMT Manesar,  
Gurugram Email:- hspcbrogrs@gmail.com  
E-mail: hspcb@hry.nic.in



No. HSPCB/Consent/ : 313116322GUSOCTO6836558

Dated:13/04/2022

To.

M/s :ADANI LOGISTICS LTD  
VILLAGE PATLI TEHSIL FARRUKHNAGAR GURGAON

Subject: Grant of consent to operate to M/s ADANI LOGISTICS LTD.

Please refer to your application no. 6836558 received on dated 2022-03-16 in regional office Gurgaon South. With reference to your above application for consent to operate, M/s ADANI LOGISTICS LTD is hereby granted consent as per following specification/Terms and conditions.

<b>Consent Under</b>	BOTH
<b>Period of consent</b>	12/04/2022 - 31/03/2026
<b>Industry Type</b>	Building and construction projects having quantity of waste water generation 10 KLD to 100 KLD irrespective of their built-up area
<b>Category</b>	ORANGE
<b>Investment(In Lakh)</b>	34351.09
<b>Total Land Area(Sq. meter)</b>	100393.0
<b>Total Builtup Area(Sq. meter)</b>	66256.0
<b>Quantity of effluent</b>	
1. Trade	0.0 KL/Day
2. Domestic	15.0 KL/Day
<b>Number of outlets</b>	1.0
<b>Mode of discharge</b>	
1. Domestic	Recycling/Reuse
2. Trade	0
<b>Domestic Effluent Parameters</b>	
1. BOD	30 mg/l
2. COD	250 mg/l
3. TSS	100 mg/l
4. Oil & Grease	10 mg/l
5. pH	5.5-9.0
<b>Trade Effluent Parameters</b>	
1. NA	
<b>Number of stacks</b>	1
<b>Height of stack</b>	

1. Stack attached to DG Sets	2.5 meter
<b>Emission parameters</b>	
1. NA	
<b>Product Details</b>	
1. Warehouse	1 Numbers/ day
<b>Capacity of boiler</b>	
1. N.A.	Ton/hr
<b>Type of Furnace</b>	
1. N.A.	
<b>Type of Fuel</b>	
1. Diesel	0.2 KL/day
<b>Raw Material Details</b>	
N.A.	Metric Tonnes/Day

*Regional Officer, Gurgaon South  
Haryana State Pollution Control Board.*

#### Terms and conditions

1. The applicants shall maintain good house keeping both within factory and in the premises. All hose pipelines valves, storage tanks etc. shall be leak proof. In plant allowable pollutants levels, if specified by State Board should be met strictly.
2. The applicant/company shall comply with and carry out directive/orders issued by the Board in this consent order at all subsequent times without negligence of his /its part. The applicant/company shall be liable for such legal action against him as per provision of the law/act in case of violation of any order/directives. Issued at any time and or non compliance of the terms and conditions of his consent order.
3. The applicant shall make an application for grant of consent at least 90 days before the date of expiry of this consent.
4. Necessary fee as prescribed for obtaining renewal consent shall be paid by the applicant alongwith the consent application.
5. If due to any technological improvement or otherwise this Board is of opinion that all or any of the conditions referred to above required variation (including the change of any control equipment either in whole or in part) this Board shall after giving the applicant an opportunity of being heard vary all or such condition and there upon the applicant shall be bound to comply with the conditions so varied.
6. The industry shall provide adequate arrangement for fighting the accidental leakages, discharge of any pollutants gas/liquids from the vessels, mechanical equipment etc. which are likely to cause environment pollution.
7. The industry shall comply noise pollution (Regulation and control) Rules, 2000.
8. The industry shall comply all the direction/Rules/Instructions as may be issued by the MOEF/CPCB/HSPCB from time to time.
9. The industry shall ensure that various characteristics of the effluents remain within the tolerance limits as specified in EPA Standard and as amended from time to time and at no time the concentration of any characteristics should exceed these limits for discharge.



10. The industry would immediately submit the revised application to the Board in the event of any change in the raw material in process, mode of treatment/discharge of effluent. In case of change of process at any stage during the consent period, the industry shall submit fresh consent application alongwith the consent to operate fee, if found due, which may be on any account and that shall be paid by the industry and the industry would immediately submit the consent application to the Board in the event of any change during the year in the raw material, quantity, quality of the effluent, mode of discharge, treatment facilities etc.

11. The officer/official of the Board shall reserve the right to access for the inspection of the industry in connection with the various process and the treatment facilities. The consent to operate is subject to review by the Board at any time.

12. Permissible limits for any pollutants mentioned in the consent to operate order should not exceed the concentration permitted in the effluent by the Board.

13. The industry shall pay the balance fee, in case it is found due from the industry at any time later on.

14. If the industry fails to adhere to any of the conditions of this consent to operate order, the consent to operate so granted shall automatically lapse.

15. If the industry is closed temporarily at its own, they shall inform the Board and obtain permission before restart of the unit.

16. The industry shall comply all the Directions/ Rules/Instructions issued from time to time by the Board.

## **HARYANA STATE**

### **Specific Conditions :**

*Regional Officer, Gurgaon South  
Haryana State Pollution Control Board.*



**Annexure VII**  
**DG set Retrofitting Certificates**



TC-13363

ISO-9001:2015 CERTIFIED LABORATORY  
ISO-14001:2015 CERTIFIED LABORATORY  
ISO-45001:2018 CERTIFIED LABORATORY

Sample ID No.: SCS/SE/20240602/02	Date of Registration: 02.06.2024
Report No. SCS/ADANI-LL/SE/20240602/02	Date of Report: 05.06.2024

**DG SET STACK EMISSION MONITORING REPORT**


Name of Client : M/s Adani Logistics Ltd,  
Address of Client : Opposite Jhankar College, Main Pataudi Road, Patli Gurugram 122506 Haryana.  
Date of Monitoring : 02.06.2024  
Date of start of testing : 03.06.2024  
Date of end of testing : 05.06.2024  
Duration of sampling : 5 Minute each point  
Weather conditions : Sunny  
Name of Location : Stack Attached to D.G Set 320 KVA  
APCS Installed : RECD NO. 1842  
Parameter required : PM

**RESULTS**

Parameter	Unit	Before RECD	After RECD	Protocol
Particulate Matter (PM)	Mg/NM <sup>3</sup>	81.8	15.7	IS 11255 (Part 1)

Note: Load points similar to ISO 8178 D 2 5 mode cycle, results of five mode load cycle weightage average values are reported.

Per pro SCS Enviro Services Pvt. Ltd.,

  
Dr. D. S. Parihar  
(Technical Manager)  
Authorised Signatory



- The results refer only to the tested sample and applicable parameters.
- This report in full or in part, shall not be used for advertising or as evidence in any court of law.
- This report cannot be reproduced without the written permission of the director.
- The sample will be destroyed after 15 days from the date of issue of the test report.
- The liability of the laboratory is limited to the invoiced amount.
- All disputes are subjected to Jaipur jurisdiction.



TC-13363

ISO-9001:2015 CERTIFIED LABORATORY  
ISO-14001:2015 CERTIFIED LABORATORY  
ISO-45001:2018 CERTIFIED LABORATORY

Sample ID No.: SCS/SE/20240602/03	Date of Registration: 02.06.2024
Report No. SCS/ADANI-LL/SE/20240602/03	Date of Report: 05.06.2024

**DG SET STACK EMISSION MONITORING REPORT**


Name of Client : M/s Adani Logistics Ltd,  
Address of Client : Opposite Jhankar College, Main Pataudi Road, Patli Gurugram 122506 Haryana.  
Date of Monitoring : 02.06.2024  
Date of start of testing : 03.06.2024  
Date of end of testing : 05.06.2024  
Duration of sampling : 5 Minute each point  
Weather conditions : Sunny  
Name of Location : **Stack Attached to D.G Set 320 KVA**  
APCS Installed : RECD NO. 1843  
Parameter required : PM

**RESULTS**

Parameter	Unit	Before RECD	After RECD	Protocol
Particulate Matter (PM)	Mg/NM <sup>3</sup>	82.9	16.2	IS 11255 (Part 1)

Note: Load points similar to ISO 8178 D 2 5 mode cycle, results of five mode load cycle weightage average values are reported.

Per pro SCS Enviro Services Pvt. Ltd.,

  
Dr. D. S. Parihar  
(Technical Manager)  
Authorised Signatory



- The results refer only to the tested sample and applicable parameters.
- This report in full or in part, shall not be used for advertising or as evidence in any court of law.
- This report cannot be reproduced without the written permission of the director.
- The sample will be destroyed after 15 days from the date of issue of the test report.
- The liability of the laboratory is limited to the invoiced amount.
- All disputes are subjected to Jaipur jurisdiction.





Sample ID No.: SCS/SE/20240602/04	Date of Registration: 02.06.2024
Report No. SCS/ADANI-LL/SE/20240602/04	Date of Report: 05.06.2024

## DG SET STACK EMISSION MONITORING REPORT

Name of Client : M/s Adani Logistics Ltd,  
Address of Client : Opposite Jhankar College, Main Pataudi Road, Patli Gurugram 122506 Haryana.  
Date of Monitoring : 02.06.2024  
Date of start of testing : 03.06.2024  
Date of end of testing : 05.06.2024  
Duration of sampling : 5 Minute each point  
Weather conditions : Sunny  
Name of Location : **Stack Attached to D.G Set 160 KVA**  
APCS Installed : RECD NO. 1844  
Parameter required : PM

### RESULTS

Parameter	Unit	Before RECD	After RECD	Protocol
Particulate Matter (PM)	Mg/NM <sup>3</sup>	83.8	16.6	IS 11255 (Part 1)

Note: Load points similar to ISO 8178 D 2 5 mode cycle, results of five mode load cycle weightage average values are reported.

Per pro SCS Enviro Services Pvt. Ltd.,

  
Dr. D. S. Parihar  
(Technical Manager)  
Authorised Signatory



- The results refer only to the tested sample and applicable parameters.
- This report in full or in part, shall not be used for advertising or as evidence in any court of law.
- This report cannot be reproduced without the written permission of the director.
- The sample will be destroyed after 15 days from the date of issue of the test report.
- The liability of the laboratory is limited to the invoiced amount.
- All disputes are subjected to Jaipur jurisdiction.