

Date: 25.05.2026

To

Deputy Director General of Forest (Central),
Ministry of Environment, Forest and Climate Change,
Regional Office (WZ), E-5, Kendriya
Paryavaran Bhawan, Arera Colony,
Link Road No. - 3, Bhopal - 462 016.
E-mail: rowz.bpl-mef@nic.in, eccomplinace-guj@gov.in

Sub : Development of Warehouse /Logistics Park at Survey Nos. 36/min-1(S), 37/1(S), 37/2(S), 38/1(S), 55/1(S), 55/2(S)min-1S, 55/5/2/min-1/2(S), 55/3/min-1(S), 55/4/min-1(S), 55/5/1(S), 55/5/2/min-1/1(S)- Village-Bhenslay, Tehsil - Mhow, District - Indore, Madhya Pradesh: **Submission of Half-Yearly Environmental Clearance Compliance Report (October 2025-March 2026).**

Ref : Environment clearance granted to M/s Adani Logistics Limited vide letter dated 29.04.2022 EC Identification no. EC22B038MP126872

Dear Sir,

Please refer to the above cited reference for the said subject matter. In connection with the same, it is to state that the copy of the compliance report for Environmental Clearance for the period from October 2025-March 2026 is being submitted through soft copy (e-mail communication).

Kindly consider the above submission and acknowledge.

Thank you,

Yours Faithfully,

For, M/s Adani Logistics Limited



Authorized Signatory

Encl: As above

Copy to:

- 1) The Member Secretary, M. P. State Environment Impact Assessment Authority, Environmental Planning & Coordination Organization (EPCO), Paryavaran Parisar, E-5, Arera Colony, Bhopal-462 016 (MP)
- 2) The Regional Director, CPCB - Zonal Office, Vithal Market, Paryavaran Parisar, E-5, Arera Colony, Bhopal, Madhya Pradesh 462016
- 3) The Member Secretary, Madhya Pradesh Pollution Control Board, E-5, Arera Colony, Paryavaran Parisar, Bhopal - 462 016
- 4) Regional Officer, Madhya Pradesh Pollution Control Board, Scheme no. 75, Part 2, Indore - 452001.

ADANI LOGISTICS LIMITED (ALL)

**ADANI CORPORATE HOUSE, SHANTIGRAM, NEAR VAISHNO DEVI CIRCLE, S. G.
HIGHWAY, KHODIYAR, AHMEDABAD - 382421**

Environmental Clearance

**[EC Identification No. - EC22B038MP126872; File No. - 9086/2022
Date of Issue of EC - 29/04/2022]**

Compliance Report

for the Period

October 2025 to March 2026

Index

Sr. No.	Details of Annexure	
1.	Environmental Clearance Compliance Report [File No. - 9086/2022 Date of Issue of EC - 29/04/2022]	
2.	Enclosures	
	Annexure I	CGWA Permission
	Annexure II	Storm water layout
	Annexure III	Details of 20 KLD STP
	Annexure IV	Fire NOC
	Annexure V	Details of Recharge Pit for RWH
	Annexure VI	Plantation Photographs
	Annexure VII	CER money deposited to towards habitat development in Ralamandal Sanctuary
	Annexure VIII	NOC from Gram Sabha
	Annexure IX	CTE and CTO from MPPCB
	Annexure X	Power Allotment letter
	Annexure XI	Environment Monitoring Results
	Annexure XII	HSE Policy
	Annexure XIII	Newspaper Advertisement

ENVIRONMENTAL CLEARANCE COMPLIANCE REPORT

**Half yearly Compliance report on conditions stipulated in Environmental Clearance
[File No. - 9086/2022 Date of Issue of EC - 29/04/2022]**

S. No.	Conditions	Compliance Status for October 2025 to March 2026
A. Specific Conditions as recommended by SEIAA		
1.	PP should ensure to water supply arrangement through ground water after obtaining permissions from Central Ground Water Board	Complied. CGWA permission is obtained and same is enclosed as Annexure I.
2.	The inlet and outlet point of drain system should be maintained with adequate size of channel for ensuring unrestricted flow of water.	Complied. Storm water drain layout is enclosed as Annexure II.
3.	Disposal of wastewater	
a.	Sewage shall be treated in the STP based on MBBR technology with tertiary treatment i.e., Ultra-Filtration. The treated effluent from STP shall be recycled/reused for flushing, DG cooling, gardening and HVAC.	Complied. A 20 KLD STP is installed at the site. The details are attached as Annexure III.
b.	PP should ensure linkage with municipal sewer line for disposal of extra treated wastewater and obtain NOC for the same from concerned department.	Complied. No disposal of treated wastewater outside is envisaged as a part of the project. Extra treated water will be used for gardening, flushing etc.
4.	Solid Waste Management	
a.	Separate wet and dry bins must be provided at the ground level for facilitating segregation of waste.	Complied. Separate wet and dry bins are provided at ground level for facilitating segregation of waste.
b.	The solid waste generated should be properly collected and segregated. Wet garbage should be composted, and dry inert solid waste should be disposed off to the approved sites for land filling after recovering recyclable material.	The solid waste generated are properly collected and segregated.
c.	Wet garbage shall be composted in Organic waste convertor. Adequate area shall be provided for solid waste management within the premises which will include area for segregation, composting. The inert waste from the project will be sent to dumping site.	Noted for compliance.
d.	Ensure linkage with Municipal Corporation for final disposal of MSW and obtain NOC from the Municipal Corporation Indore at the same time.	Noted for compliance. Biodegradable MSW generated at the site will be treated in the OWC installed at the site and will be used as manure. No-Biodegradable Waste generated at the site will be recycled through government approved agencies.
5.	PP should ensure road width, front MOS and side/rear as per MPBVR 2012.	Complied. MOS provided as per state government byelaws.
6.	For firefighting	
a.	PP should ensure distance of fire station approachable from the project site	Mhow Fire Station is 8km from site which is approachable from the project site.

**Half yearly Compliance report on conditions stipulated in Environmental Clearance
[File No. - 9086/2022 Date of Issue of EC - 29/04/2022]**

S. No.	Conditions	Compliance Status for October 2025 to March 2026
b.	As per MPBVR, 2012 rule 42 (3) PP should submit necessary drawings and details to the Authority (Nagar Nigam, Indore) incorporating all the firefighting measures recommended in National Building Code part – IV point no. 3.4.6.1. The occupancy permit shall be issued by Nagar Nigam only after ensuring that all firefighting measures are physically in place.	Complete Fire Design is as per NBC and IS code. Fire approval has been taken from Office of Indore Collector/Fire Officer, Indore Division and same is provided as Annexure IV .
7.	For Rainwater Harvesting and Ground water recharge	
a.	PP should ensure the rainwater harvesting with 8 no. of recharging pits and these pits should be connected laterally to consume the surplus runoff. In addition, PP should provide recharging trenches. The base of the trenches should be Kachha with pebbles.	Complied. Recharging pits are provided at the site. The details are provided as Annexure V .
b.	The storm water from roof – top, paved surfaces and landscaped surfaces should be properly channelized to the rainwater harvesting sumps through efficient storm water networks as proposed. The budget should be included in EMP plan for storm water management.	Complied. Adequate storm water drainage is considered as a part of the project. Storm water drain layout is enclosed as Annexure II .
c.	Additional soil for levelling of the proposed site should be generated within the sites (to the extent possible) so that natural drainage system of the area is protected and improved.	Existing site is having black cotton clay soil and not fit for construction use.
8.	PP should ensure to provide total – 592 nos. of parking including 319 (car) + 250 (2-wheeler) + 23 (truck) and explore the possibility to increase the parking space. No other activities will be allowed in the parking area.	Current Parking is planned with Car – 08 Nos, two-wheeler – 45 Nos., truck - 7 Nos. Future capacity will be increase as per requirement and space provision is provided for the same.
9.	For energy conservation PP should ensure	
a.	Solar lights should be provided for common amenities like street lighting & garden lighting	LED lights will be provided at present. The same will be shifted to solar lights in the future during operation phase of the project as per the requirement.
b.	PP should ensure installation of photovoltaic cells (solar energy) for lighting in common areas, LED light fixtures and other energy efficient equipment	Noted and will be followed in future.
c.	Electrical charging points for E-vehicles shall be provided to promote clean energy	Noted and will be followed in future based on the requirement.
10.	Green belt	
a.	PP should ensure plantation in an area of 17745.5 m ² (33% of total plot area) by planting 3000 nos. of trees at site along the road, around open space area, parking area and other amenities. Trees of indigenous local varieties	Noted and will be complied with planation of 3000 nos. of trees gradually. In the first phase, plantation of 1000 nos. of trees will be carried out for which 120 nos. of trees are already planted at the site. The

**Half yearly Compliance report on conditions stipulated in Environmental Clearance
[File No. - 9086/2022 Date of Issue of EC - 29/04/2022]**

S. No.	Conditions	Compliance Status for October 2025 to March 2026
	like Neem, Peepal, Kadam, Karanj, Kachnaar, Saltree, Gulmohar etc. should be planted.	photographs showing the same is given as <i>Annexure VI.</i>
b.	The green belt of adequate width and density preferably with local species along the periphery of the plot shall be raised so as to provide protection against particulates and noise.	In progress.
11.	The project proponent shall comply with the provisions contained in this Ministry's OM vide F. No. 22-65/2017-IA.III dated 1 st May 2018, as applicable, regarding Corporate Environment Responsibility. The specific activities to be undertaken under CER to be carried out in consultation with District Collector or village panchayat.	Complied. As per the condition of EC obtained for the project, INR of 5.0 Lacs is deposited towards habitat development in Ralamandal Sanctuary. The payment receipt are attached as <i>Annexure VII.</i>
12.	PP should ensure to submit half yearly compliance report with photographs of plantation in MP-SEIAA. If PP failed to upload or submit two consecutive half yearly compliance reports of EC conditions to concerned authority (SEIAA and Regional Office, MoEF&CC, GoI, Bhopal) than prior environmental clearance issued to PP will automatically be treated as cancelled/revoked as per OM no. 930/SEIAA/2019 dated 30.05.2019 issued by MPSEIAA	Half yearly compliance report is regularly submitting to MP-SEIAA and statutory authorities on regular basis.

**Half yearly Compliance report on conditions stipulated in Environmental Clearance
[File No. - 9086/2022 Date of Issue of EC - 29/04/2022]**

S. No.	Conditions	Compliance Status for October 2025 to March 2026
B. Specific Conditions as recommended by SEAC		
I	Statutory Compliance	
i.	The project proponent shall obtain all necessary clearance/permission from all relevant agencies including town planning authority before commencement of work. All the construction shall be done in accordance with the local building byelaws.	Complied. NOC from Graham Sabha is attached as <i>Annexure VIII.</i> Other clearances are in the process and will be submitted.
ii.	The approval of the Competent Authority shall be obtained for structural safety of building due to earthquakes, adequacy of firefighting equipment etc as per National Building code including protection measures from lightening etc.	NOC from Graham Sabha and Fire approval from Office of Indore Collector/Fire Officer have been obtained.

**Half yearly Compliance report on conditions stipulated in Environmental Clearance
[File No. - 9086/2022 Date of Issue of EC - 29/04/2022]**

S. No.	Conditions	Compliance Status for October 2025 to March 2026
iii.	The project proponent shall obtain Consent to Establish/Operate under the provisions of Air (Prevention & Control of Pollution) Act, 1981 and the Water (Prevention & Control of Pollution) Act, 1974 from the concerned State Pollution Control Board/Committee.	Complied. Consent to Establish (CTE) and Consent to Operate (CTO) has obtained from MPPCB is attached as Annexure IX .
iv.	The project proponent shall obtain the necessary permission for drawl of ground water/surface water required for the project from the competent authority.	Complied. CGWA permission obtained and same is attached as Annexure I .
v.	A certificate of adequacy of available power from the agency supplying power to the project along with the load allowed for the project should be obtained.	Complied. Allotment letter is attached as Annexure X .
vi.	All other statutory clearances such as the approvals for storage of diesel from Chief Controller of Explosives, Fire Department, Civil Aviation Department shall be obtained, as applicable, by project proponents from the respective competent authorities.	Complied. Necessary approval from fire approval has been taken from Office of Indore Collector/Fire Officer, Indore Division.
vii.	The provisions for the solid Waste (Management) Rules, 2016, e-Waste (Management) Rules, 2016, and the Plastics Waste (Management) Rules, 2016 shall be followed.	Complied.
viii.	The project proponent shall follow the ECBC/ECBC-R prescribed by Bureau of Energy Efficiency, Ministry of Power Strictly.	Noted.
ix.	The project area shall be secured through boundary wall and excavated topsoil shall not be used in filling of low lying area. The topsoil shall be used for greenery development.	Complied. The project area is secured through boundary wall and excavated soil is used for landscaping purpose.
II	Air quality monitoring and preservation	
i.	Notification GSR 94(E) dated 25/1/2018 MoEF&CC regarding Mandatory implementation of Dust Mitigation Measures for Construction and Demolition Activities for project requiring Environmental Clearance shall be complied with.	No demolition activities are envisaged the site. Adequate dust mitigation measure will be provided during construction phase of the project.
ii.	A management plan shall be drawn up and implemented to contain the current exceedance in ambient air quality at the site.	Ambient air quality monitoring is being carried out by NABL accredited agency. There is exceedance reported in the monitoring results of ambient air.
iii.	The project proponent shall Install system to carryout Ambient Air Quality monitoring for common/criterion parameters relevant to the main pollutants released covering upwind and	Environment Monitoring is being carried out by NABL accredited agency as per the Environment monitoring plan submitted at the time of Environment Clearance and same

**Half yearly Compliance report on conditions stipulated in Environmental Clearance
[File No. - 9086/2022 Date of Issue of EC - 29/04/2022]**

S. No.	Conditions	Compliance Status for October 2025 to March 2026
	downwind directions during the construction period.	is provided as Annexure XI for the compliance period.
iv.	01 Diesel power generating sets of capacity 125 kVA is proposed as source of backup power should be of enclosed type and conform to rules made under the Environment (Protection) Act, 1986. The height of stack of DG sets should be equal to the height needed for the combined capacity of all proposed DG sets. Use of low Sulphur diesel. The location of the DG sets may be decided with in consultation with State Pollution Control Board.	Complied
v.	Construction site shall be adequately barricaded before the construction begins. Dust, smoke & other air pollution prevention measures shall be provided for the building as well as the site. These measures shall include screens for the building under construction, continuous dust/ wind breaking walls all around the site plastic/tarpaulin sheet covers shall be provided for vehicles bringing in sand, cement, Murram and other construction materials prone to causing dust polluting at the site as well as taking out debris from the site	Complied. Construction is completed as per plan.
vi.	Sand, Murram, loose soil, cement, stored on site shall be covered adequately so as to prevent dust pollution.	Complied. Construction is completed as per plan.
vii.	Wet jet shall be provided for grinding and stone cutting.	Complied. Construction is completed as per plan.
viii.	Unpaved surface and loose soil shall be adequately sprinkled with water to suppress dust.	Complied. No unpaved surfaces are present at the project site. Construction is completed as per plan.
ix.	All construction and demolition debris shall be stored at the site (are not dumped on the roads or open spaces outside) before they are properly disposed. All demolition and construction waste shall be managed as per the provisions of the Construction and Demolition Waste Rules, 2016.	Complied. Construction is completed as per plan.
x.	The diesel generator sets to be used during 'Construction phase shall be low sulphur diesel type and shall conform to Environmental (Protection} prescribed for air and noise emission standards	Complied. Construction is completed as per plan.
xi.	The gaseous emission from DG set (1x125 kVA) shall be dispersed through adequate stack height as per CPCB standards. Acoustic	Complied.

**Half yearly Compliance report on conditions stipulated in Environmental Clearance
[File No. - 9086/2022 Date of Issue of EC - 29/04/2022]**

S. No.	Conditions	Compliance Status for October 2025 to March 2026
	enclosure shall be provided to the DG sets to mitigate the noise pollution. Low sulphur diesel shall be used. The location of the DG set and exhaust pipe height shall be as per the provisions of the Central Pollution Control Board (CPCB) norms	
xii.	For indoor air quality the ventilation provisions as per National Building Code of India.	Noted.
III	Water quality monitoring and preservation	
i.	The natural drain system should be maintained for ensuring unrestricted flow of water. No construction shall be allowed to obstruct the natural drainage through the site, on wetland and water bodies. Check dams, bio-swales, landscape and other sustainable urban drainage systems (SUDS) are allowed for maintaining the drainage pattern and to harvest rainwater.	Complied. Construction is completed as per plan.
ii.	Warehouse/Logistic Park shall be designed to follow the natural topography as much as possible Minimum cutting and filling should be done	Complied.
iii.	Total water requirement in the summer season will be ~98 KLD out of which domestic (fresh (30KLD) + flushing (15KLD) water requirement is 45 KLD and horticulture water requirement is 53 KLD. Fresh water demand will be ~30 KLD. Wastewater Generation will be ~39 KLD.	Complied.
iv.	No Wastewater will be discharge in the Sewer outside warehouse/logistic park premises. Surplus treated effluent during rainy season (if any) will be given to the nearby farmers/construction sites as a part of their daily water requirement.	Complied. No wastewater is being discharged outside the premises and it is being treated in STP of 20 KLD capacity.
v.	Recycled water system shall utilize this treated sullage and serve for non-contact uses such as flushing and horticulture.	Complied.
vi.	Dual plumbing system that utilizes separate piping systems for freshwater and recycled sullage will be adopted for the project.	Complied. Dual plumbing system for fresh and flushing water system considered in the design.
vii.	The quantity of freshwater usage, water recycling and rainwater harvesting shall be measured and recorded to monitor the water balance as projected by the project proponent. The record shall be submitted to the Regional Office, MoEF&CC along with six monthly Monitoring reports.	The telemetry devices have been installed & the data is being recorded.

**Half yearly Compliance report on conditions stipulated in Environmental Clearance
[File No. - 9086/2022 Date of Issue of EC - 29/04/2022]**

S. No.	Conditions	Compliance Status for October 2025 to March 2026
viii.	A certificate shall be obtained from the local body supplying water, specifying the total annual water availability with the local authority, the quantity of water already committed the quantity of water allotted to the project under consideration and the balance water available. This should be specified separately for ground water and surface water sources, ensuring that there is no impact on other users.	CGWA permission obtained.
ix.	At least 11 % of the open spaces as required by the local building bye-laws shall be previous. Use of Grass pavers, paver blocks with at least 50% opening, landscape etc. would be considered as previous surface.	Open space provided with paver blocks.
x.	Installation of dual pipe plumbing for supplying fresh water for drinking, cooking and bathing etc and other for supply of recycled water flushing, landscape irrigation, car washing, thermal cooling, conditioning etc. shall be done.	Dual plumbing system for fresh and flushing water system considered in design.
xi.	Use of water saving devices/fixtures (Viz. low flow flushing systems; use of low flow faucets tap aerators etc) for water conservation shall be incorporated in the building plan.	Complied. Water saving fixtures for water conservation is provided.
xii.	Separation of grey and black water should be done by the use of dual plumbing system. In case of single stack system separate recirculation lines for flushing by giving dual plumbing system be done.	Dual plumbing system for fresh and flushing water system considered in design.
xiii.	Water demand during construction should be reduced by use of pre-mixed concrete, curing agents and other best practices referred.	Construction is completed as per plan.
xiv.	The local bye-law construction on rainwater harvesting should be followed. If local by-law provision is not available, adequate provisions for storage and recharge should be followed as per the Ministry of Urban Development Model Building bylaws, 2016. Rainwater harvesting recharge pits/storage tanks shall be provided for ground water recharging as per the CGWB norms.	Recharging pits are provided at the site.
xv.	A rainwater harvesting plan needs to be designed where the recharge bores of minimum one recharge bore per 5,000 square meter of built up area and storage capacity of minimum one day of total fire water requirement shall be	Recharging pits for RWH is provided at the project site.

**Half yearly Compliance report on conditions stipulated in Environmental Clearance
[File No. - 9086/2022 Date of Issue of EC - 29/04/2022]**

S. No.	Conditions	Compliance Status for October 2025 to March 2026
	provided. In areas where ground water recharge is not feasible the rainwater should be harvested and stored for reuse.	
xvi.	The ground water shall not be withdrawn without approval from the Competent Authority.	CGWA permission obtained.
xvii.	For rainwater harvesting, 08 recharge pits will be constructed for harvesting rainwater. The total recharge capacity of these pits about 1251. 73 m ³ /hr. Mesh will be provided at the roof so that leaves or any other solid waste/debris will be prevented from entering the pit.	Recharging pits for RWH is provided at the project site.
xviii.	The RWH will be initially done only from the roof top. Runoff from green and other open areas will be done only after permission from CGWB	Recharging pits for RWH is provided at the project site. Rooftop RWH will be explored in the future.
xix.	All recharges should be limited to shallow aquifer.	Complied.
xx.	No ground water shall be used during construction phase of the project.	Already complied.
xxi.	Any ground water dewatering should be properly managed and shall conform to the approvals and the guidelines of the CGWA in the matter. Formal approval shall be taken from the CGWA for any ground water abstraction or dewatering.	Complied. CGWA permission obtained.
xxii.	The quality of freshwater usage, water recycling and rainwater harvesting shall be measured and recorded to monitor the water balance as projected by the project proponent. The recorded shall be submitted to the Regional Office, MoEF&CC along with six monthly Monitoring report.	The telemetry devices have been installed & the data is being recorded.
xxiii.	Sewage shall be treated in the MBBR based STP (Capacity - 50 KLD). The treated effluent from STP shall be recycled/re-used for flushing, AC makes up water and gardening. As proposed, no treated water shall be disposed into municipal drain.	20 KLD STP is installed in initial phase.
xxiv.	The wastewater generated from the project shall be treated in STP of 50 KLD capacity (based on MBBR based technology) and then reused for various purposes. No water body or drainage channels are getting affected in the study area because of this project.	20 KLD STP is installed in initial phase.
xxv.	No sewage or untreated effluent water would be discharged through storm water drains.	Complied

**Half yearly Compliance report on conditions stipulated in Environmental Clearance
[File No. - 9086/2022 Date of Issue of EC - 29/04/2022]**

S. No.	Conditions	Compliance Status for October 2025 to March 2026
xxvi.	Periodical monitoring of water quality of treated sewage shall be conducted. Necessary measures should be made to mitigate the odour problems from STP.	Regular monitoring of treated wastewater from STP is being carried out by NABL accredited agency. Monitoring reports are provided as <i>Annexure XI</i> .
xxvii.	Sludge from the onsite sewage treatment including septic tanks, shall be collected, conveyed and disposed as per the Ministry of Urban Development, Control Public Health and Environmental Engineering Organization (CPHEEO) Manual on Sewerage and Sewage Treatment Systems, 2013.	Complied. Sludge from STP is used as a manure in greenbelt development.
IV	Noise monitoring and prevention	
i.	Ambient noise levels shall conform to residential area/commercial area/industrial area/silence zone both during day and night as per Noise Pollution (Control and Regulation) Rules, 2000. Incremental pollution loads on the ambient air and noise quality shall be closely monitoring during construction phase. Adequate measures shall be made to reduce ambient air and noise level during construction phase so as to conform to the stipulated standards by CPCB/SPCB.	Complied. Regular ambient noise level monitoring is being carried out by NABL accredited agency. Monitoring reports are provided as <i>Annexure XI</i> .
ii.	Noise level survey shall be carried as per the prescribed guidelines and report in this regard shall be submitted to Regional Officer of the Ministry as a part of six-monthly compliance report.	Complied. Regular ambient noise level monitoring is being carried out by NABL accredited agency. Monitoring reports are provided as <i>Annexure XI</i> .
iii.	Acoustic enclosures for DG sets, noise barriers for ground run bays, ear plugs for operating personnel shall be implemented as mitigation measures for noise impact due to ground sources.	Complied.
V	Energy Conservation measures	
i.	Compliance with the Energy Conservation Building Code (ECBC) of Bureau of Energy Efficiency shall be ensured, building in the State which have notified their own ECBC, shall comply with the State ECBC	Noted.
ii.	Outdoor and common area lighting shall be LED	Complied.
iii.	For this project total power requirement of project is 4635 KW out of this 500 Kw power produced by solar panels which is about 0.78 % of total power requirement.	Noted. LED lights provided at present. The same will be shifted to solar lights in the future during operation phase of the project as per the requirement.

**Half yearly Compliance report on conditions stipulated in Environmental Clearance
[File No. - 9086/2022 Date of Issue of EC - 29/04/2022]**

S. No.	Conditions	Compliance Status for October 2025 to March 2026
iv.	Concept of passive solar design that minimize energy consumption in buildings by using design elements, such as building orientation, landscaping, efficient building envelope, appropriate fenestration, increased day lighting design and thermal mass etc. shall be incorporated in the building design. Wall, window, and roof u-values shall be as per ECBC specifications	Noted.
v.	Energy Conservation measure like installation of CFLs/LED"s for the lighting the area outside the building should be integral part of the project design and should be in place before project commissioning	Complied. LEDs provided for lighting the area outside the building.
vi.	Solar, wind or other renewable energy shall be installed to meet electricity generation equivalent to 1 % of the demand load or as per the state level /local building bye-laws requirement, which is higher	Noted. Based on the requirement the renewable energy option will be explored during operation phase of the project.
vii.	Solar power shall be used for lighting in the apartment to reduce the power load on grid. Separate electric meter shall be installed for solar power. Solar water heating shall be provided to meet 20% of the hot water demand of the commercial and institutional building or as per the requirement of the local building bye-laws, whichever is higher. Residential buildings are also recommended to meet its hot water demand from solar water heaters, as far as possible.	Noted. The same shall be explored during operation phase of the project.
viii.	PP shall be explored the possibility of laying of solar panels on warehouse roofs to generate the green energy for their in -houses uses, their e- vehicles etc.	Noted. The same shall be explored during operation phase of the project.
VI	Waste Management	
i.	During the operation phase, solid waste generated from the project shall be ~309 kg per day.	Noted.
ii.	These all type of waste shall be treated/ disposed off as per provision made in the MSW Rules 2016	Complied. All waste are being treated/disposed as per the provision of MSW Rules 2016.
iii.	A certificate from the competent authority handling municipal solid wastes, indicating the existing civic capacities of handling and their adequacy to cater to the MSW generated from project shall be obtained.	OWC is provided for the biodegradable waste and non-biodegradable waste will be disposed through government approved agencies.

**Half yearly Compliance report on conditions stipulated in Environmental Clearance
[File No. - 9086/2022 Date of Issue of EC - 29/04/2022]**

S. No.	Conditions	Compliance Status for October 2025 to March 2026
iv.	Disposal of muck during construction phase shall not create any adverse effect on the neighbouring communities and be disposed taking the necessary precautions for general safety and health aspects of people, only in approved sites with the approval of competent authority	Complied.
v.	Separate wet and dry bins must be provided in each unit and at the ground level for facilitating segregation of waste. Solid waste (0.4 ton/day) shall be segregated into wet garbage and inert materials.	Complied.
vi.	All non-biodegradable waste shall be handed over the authorized recyclers for which a written lie up must be done with the authorized recyclers.	Complied.
vii.	Any hazardous waste generated during construction phase, shall be disposed off as per applicable rules and norms with necessary approvals of the State Pollution Control Board.	Noted and will be complied.
viii.	Use of environment friendly materials in bricks, blocks and other construction materials, shall be required for at least 20% of the construction materials quantity. These include fly ash brick, hollow bricks, MCs, Fly Ash Lime Gypsum block, compressed earth blocks and other environmentally friendly materials.	Fly ash bricks is used for construction.
ix.	Fly ash should be used as building material in the construction as per the provisions of Fly Ash Notification of September, 1999 and amended as on 27th August, 2003 and 25th January, 2016 Ready mixed concrete must be used in building construction.	Fly ash bricks has been used for construction.
x.	Any wastes from construction and demolition activities related thereto shall be managed to strictly conform to the construction and Demolition Rules, 2016.	Construction is completed as per the plan.
xi.	Used CFLs and TFLs should be properly collected and disposed off/sent for recycling as per the prevailing guidelines/rules of the regulatory authority to avoid mercury contamination.	Noted.
VII	Green Cover	
i.	Total 3000 trees shall be planed in the area of 17745.5 m ² (33 % of total plot area) which is developed as greenbelt development.	Noted and will be complied with planation of 3000 nos. of trees gradually. In the first phase, plantation of 1000 nos. of trees will

**Half yearly Compliance report on conditions stipulated in Environmental Clearance
[File No. - 9086/2022 Date of Issue of EC - 29/04/2022]**

S. No.	Conditions	Compliance Status for October 2025 to March 2026
		be carried out of which 120 nos. of trees are already planted at the site.
ii.	No tree can be felled/transplant unless exigencies demand. Where absolute necessary, tree felling shall be with prior permission from the concerned regulatory authority. Old trees should be retained based on girth and age regulations as may be prescribed by the Forest Department. Plantations to be ensured species (cut) to species (Planted).	No trees present at the site.
iii.	A minimum of 1 tree for every 80 sqm of land should be planted and maintained. The existing trees will be counted for this purpose. The landscape planning should included plantation of native species. The species with heavy foliage, broad leaves and wide canopy cover are desirable. Water intensive and/or invasive species should not be used for landscaping,	Being complied.
iv.	Where the trees need to be cut with prior permission from the concerned local Authority, Compensatory plantation in the ratio of 1:10 (i.e. planting of 10 trees for every 1 tree that is cut) shall be done and maintained. Plantations to be ensured species (cut) to species (planted). Area for green belt development shall be provided as per the details provided in the project document.	No trees present at the site.
v.	Topsoil should be stripped to depth of 20 cm from the areas proposed for buildings, roads, paved areas, and external services. It should be stack plied appropriately in designated areas and reapplied during plantation of the proposed vegetations on site.	Being complied.
vi.	The surplus soil shall be used for plantation purposes.	Noted.
VIII	Transport	
i.	A comprehensive mobility plan, as per MoUD best practices guidelines (URDPFI), shall be prepared to include motorized, non-motorized, public and private network. Road should be designed with due consideration for environment and safety of users. The road system can be designed with these basic criteria. a. Hierarchy of roads with proper segregation of vehicular and pedestrian traffic b. Traffic calming measures.	For smooth movement of traffic internal roads of 9.0 m and 6.0 m (peripheral) are provided.

**Half yearly Compliance report on conditions stipulated in Environmental Clearance
[File No. - 9086/2022 Date of Issue of EC - 29/04/2022]**

S. No.	Conditions	Compliance Status for October 2025 to March 2026
	c. Proper design of entry and exit points d. Parking norms as per local regulation	
ii.	Vehicles hired for bringing construction material to the site should be in good condition and should have a pollution check certificate and should conform to applicable air and noise emission standards be operated only during non-peak hours.	Complied. Construction is completed as per the plan.
iii.	For smooth movement of traffic internal roads of 9.0 m and 6.0 m (peripheral) are proposed.	Complied.
iv.	A detailed traffic management and traffic decongesting plan shall be drawn up to ensure that the current level -of service & of the road within a 05 Kms radius of the project as maintained and improved upon after the implementation of the project. This plan should be based on cumulative impact of the development and increased habitation being carried out or propose to be carried out by the project or other agencies in this 05 Kms radius of the site in different scenarios of space and time and the traffic management and the PWD/ competent authority for road augmentation and shall also have their consent to the implementation of components of the plan which involve the participation of these departments.	Noted and will be complied in future.
IX	Human health issues	
i.	All workers working at the construction site and involved in loading, unloading, carriage of construction material and construction debris or working in any area with dust pollution shall be provided with dust mask	Complied. Construction phase is completed as per the plan.
ii.	For indoor air quality the ventilation provisions as per National Building Code of India.	Noted and will be complied.
iii.	Emergency preparedness plan based on the Hazard identification and Risk Assessment (HIRA) and Disaster Management Plan shall be implementation.	In Progress.
iv.	Provision shall be made for the housing of construction labour within the site with all necessary infrastructure and facilities such as fuel for cooking, mobile toilets, mobile, STP, safe drinking water, medical health care, creche etc. The housing may be in the form of temporary structures to be removed after the completion of the project.	Complied. Construction phase is completed as per the plan.

**Half yearly Compliance report on conditions stipulated in Environmental Clearance
[File No. - 9086/2022 Date of Issue of EC - 29/04/2022]**

S. No.	Conditions	Compliance Status for October 2025 to March 2026
v.	Occupational health surveillance of the workers shall be done on a regular basis.	Complied.
vi.	A First Aid Room shall be provided in the project both during construction and operations of the project.	Complied.
X	EMP & Corporation Environment Responsibility	
I.	For Environment Management Plan PP has proposed Rs. 113 Lakhs as capital and Rs. 8.7 Lakhs as recurring cost for this project.	Noted.
II.	For this project PP has proposed Rs 05.00 Lakhs as Corporate Environment Responsibility (CER) for habitat development in Ralamanadal sanctuary, Indore, which shall be implemented within one year.	As per the condition of EC obtained for the project, INR of 5.0 Lacs is deposited towards habitat development in Ralamanadal Sanctuary. The payment receipt is attached as Annexure VII.
III.	The company shall have a well laid down environmental policy duly approved by the Board of Directors. The Environmental policy should prescribe for standard operating procedures to have proper checks and balance and to bring into focus any infringements/deviation/violation of the environmental/forest/wildlife norms/conditions. The company shall have defined system of reporting infringements/deviation/violation of the Environmental/forest/wildlife norms/conditions and/or shareholders/stake holders. The copy of the board resolution in this regard shall be submitted to the MoEF&CC as a part of six monthly reports.	HSE policy is given as Annexure XII.
IV.	A separate Environmental Cell both at the project and company head quarter with qualified personnel shall be set up under the control of senior Executive, who will directly to the head of the organization.	Complied.
V.	Action plan for implementing EMP and environmental conditions along with responsibility matrix of the company shall be prepared and shall be duly approved by competent authority. The year wise funds earmarked for environmental protection measures shall be kept in separate account and not to be diverted for any other purpose. Year wise progress of implementation of action plan shall be reported to the Ministry/Regional Office along with the Six Monthly Compliance Report.	Noted. INR ~100 Lakhs has been spent as a part of Environment Management for the project for installation of STP, OWC, recharge pits, greenbelt development, piezometer etc., till date.

**Half yearly Compliance report on conditions stipulated in Environmental Clearance
[File No. - 9086/2022 Date of Issue of EC - 29/04/2022]**

S. No.	Conditions	Compliance Status for October 2025 to March 2026
XI	Miscellaneous	
i.	The project authorities must strictly adhere to the stipulation made by the MP Pollution Control Board and the State Government.	Noted.
ii.	The project proponent shall abide by all the commitments and recommendations made in the EIA/EMP report, commitment made during Public Hearing and that during their presentation to the State Expert Appraisal Committee (SEAC)	Noted.
iii.	No further expansion or modification in the plant shall be carried out without prior approval of the Ministry of Environment, Forests and Climate Change (MoEF&CC).	Noted.
iv.	Concealing factual data or submission of false/fabricated data may result in revocation of this environmental clearance and attract action under the provisions of Environment (Protection) Act, 1986	Noted.
v.	The above conditions shall be enforced, inter-alia under the provisions of the Water (Prevention & control of Pollution) Act, 1974, the Air (Prevention & control of Pollution) Act, 1981, the Environment (Protection) Act, 1986 Hazardous and Other Wastes (Management and Transboundary Movement) Rules, 2016 and the Public Liability Insurance Act, 1991 along with their amendments and Rules and any other orders passed by the Hon"ble Supreme Court of India/High Courts and any other Court of Law relating to the subject matter.	Noted.
Standard Conditions		
1.	All activities / mitigative measures proposed by PP in Environmental Impact Assessment (if applicable) and approved by SEAC must be ensured.	Noted.
2.	All activities / mitigative measures proposed by PP in Environmental Management Plan and approved by SEAC must be ensured.	Noted.
3.	Project Proponent has to strictly follow the direction/guidelines issued by MoEF, CPCB and other Govt. agencies from time to time.	Noted.
4.	The Ministry or any other competent authority may alter/modify the conditions or stipulate any further condition in the interest of environment protection.	Noted.

**Half yearly Compliance report on conditions stipulated in Environmental Clearance
[File No. - 9086/2022 Date of Issue of EC - 29/04/2022]**

S. No.	Conditions	Compliance Status for October 2025 to March 2026
5.	The Environmental Clearance shall be valid for a period of seven years from the date of issue of this letter.	Noted.
6.	The Project Proponent has to upload soft copy of half yearly compliance report of the stipulated prior environmental clearance terms and conditions on 1 st June and 1 st December of each calendar year on MoEF & CC web portal http://www.environmentclearance.nic.in/ or http://www.efclearance.nic.in/ and submit hard copy of compliance report of the stipulated prior environmental clearance terms and conditions to the Regulatory Authority also	Noted.
7.	The Regional Office, MoEF, Gol, Bhopal and MPPCB shall monitor compliance of the stipulated conditions. A complete set of documents including Environment Impact Assessment Report. Environmental Management Plan and other documents information should be given to Regional Office of the MoEF, Gel at Bhopal and MPPCB.	Noted.
8.	The Project Proponent shall inform to the Regional Office, MoEF, Got, Bhopal and MP PCB regarding date of financial closures and fin I approval of the project by the concerned authorities and the pate of start of land development work.	Noted.
9.	In the case of expansion or any change (s) in the scope of the project, the project shall again require prior Environmental Clearance as per EIA notification, 2006.	Noted.
10.	The SEIAA of M.P. reserves the right to add additional safeguard measures subsequently, if found necessary. and to take action including revoking of the environment clearance under the revisions of the Environmental Protection) Act, 1986, to ensure effective implementation of the suggested safeguard measures in a time bound and satisfactory manner.	Noted.
11.	The proponent shall upload the status of compliance of the stipulated EC conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional Office of MoEF, the respective Zonal Office of CPCB and the SPCB. The criteria pollutant levels namely; SPM, RSPM, SO ₂ , NO _x (ambient	Noted.

**Half yearly Compliance report on conditions stipulated in Environmental Clearance
[File No. - 9086/2022 Date of Issue of EC - 29/04/2022]**

S. No.	Conditions	Compliance Status for October 2025 to March 2026
	levels as well as stack emissions) or critical sectoral parameters, indicated for the project shall be monitored and displayed at a convenient location near the main gate of the company and in the public domain.	
12.	The environmental statement for each financial year ending 31 st March in Form-V as is mandated to be submitted by the project proponent to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of EC conditions and shall also be sent to the Regional Office of MoEF.	Noted.
13.	A copy of the environmental clearance shall be submitted by the Project Proponent to the Heads of the Local Bodies, Panchayat and municipal bodies as applicable in addition to the relevant officers of the Government who in turn has to display the same for 30 days from the date of receipt.	Noted.
14.	The Project Proponent shall advertise at least in two local newspapers widely circulated, one of which shall be in the vernacular language of the locality concerned, within 7 days of the issue of the clearance letter informing that the project has been accorded environmental clearance and a copy of the clearance letter is available with the State Pollution Control Board and also at website of the State Level Environment Impact Assessment Authority (SEIAA) at www.mpseiaa.nic.in and a copy of the same shall be forwarded to the Regional Office, MoEF, Gol, Bhopal.	Done and same is attached as <i>Annexure XIII.</i>
15.	Any appeal against this prior environmental clearance shall lie with the Green Tribunal, if necessary, within a period of 30 days as prescribed under Section 16 of the National Green Tribunal Act, 2010.	Noted.

Annexure I
CGWA Permission



(भूजल निकासी हेतु अनापत्ति प्रमाण पत्र)

NO OBJECTION CERTIFICATE (NOC) FOR GROUND WATER ABSTRACTION

Project Name:	Adani Logistics Ltd.		
Project Address:	Survey No. 37/2, Village Bhenslay, Tahsil Mhow,, Indore, Madhya Pradesh, Madhya Pradesh		
Village:	Bheslay	Block:	Mhow
District:	Indore	State:	Madhya Pradesh
Pin Code:			
Communication Address:	Adani Logistics Ltd., Adani Corporate House,, 8th Floor, Shantigram, Sg Highway, Ahmedabad, Ahmadabad City, Ahmadabad, Gujarat - 382421		
Address of CGWB Regional Office :	Central Ground Water Board North Central Region, Block-1, 4th Floor, Paryawas Bhawan, Area Hills, Jail Road, Bhopal, Madhya Pradesh - 462011		

1.	NOC No.:	CGWA/NOC/INF/ORIG/2022/15199													
2.	Application No.:	21-4/1247/MP/INF/2022					3.	Category: (GWRE 2020)			Semi Critical				
4.	Project Status:	New Project					5.	NOC Type:			New				
6.	Valid from:	21/04/2022					7.	Valid up to:			20/04/2027				
8.	Ground Water Abstraction Permitted:														
Fresh Water		Saline Water				Dewatering				Total					
m³/day		m³/year		m³/day		m³/year		m³/day		m³/year		m³/day		m³/year	
30.00		10950.00													
9.	Details of ground water abstraction /Dewatering structures														
Total Existing No.:0							Total Proposed No.:2								
		DW	DCB	BW	TW	MP	MPu	DW	DCB	BW	TW	MP	MPu		
Abstraction Structure*		0	0	0	0	0	0	0	0	2	0	0	0		
*DW- Dug Well; DCB-Dug-cum-Bore Well; BW-Bore Well; TW-Tube Well; MP-Mine Pit;MPu-Mine Pumps															
10.	Ground Water Abstraction/Restoration Charges paid (Rs.):							21900.00							
11.	Number of Piezometers(Observation wells) to be constructed/ monitored & Monitoring mechanism.					No. of Piezometers		Monitoring Mechanism							
Manual								DWLR**		DWLR With Telemetry					
**DWLR - Digital Water Level Recorder					1		1		0		0				

(Compliance Conditions given overleaf)

This is an auto generated document & need not to be signed.

Validity of this NOC shall be subject to compliance of the following conditions:

Mandatory conditions:


- 1) Installation of tamper proof digital water flow meter with telemetry on all the abstraction structure(s) shall be mandatory for all users seeking No Objection Certificate and intimation regarding their installation shall be communicated to the CGWA within 30 days of grant of No Objection Certificate.
- 2) Proponents shall mandatorily get water flow meter calibrated from an authorized agency once in a year.
- 3) Construction of purpose-built observation wells (piezometers) for ground water level monitoring shall be mandatory as per Section 14 of Guidelines. Water level data shall be made available to CGWA through web portal. Detailed guidelines for construction of piezometers are given in Annexure-II of the guidelines.
- 4) Proponents shall monitor quality of ground water from the abstraction structure(s) once in a year. Water samples from bore wells/ tube wells / dug wells shall be collected during April/May every year and analysed in NABL accredited laboratories for basic parameters (cations and anions), heavy metals, pesticides/ organic compounds etc. Water quality data shall be made available to CGWA through the web portal.
- 5) In case of mining projects, additional key wells shall be established in consultation with the Regional Director, CGWB for ground water level monitoring four (4) times a year (January, May, August and November) in core as well as buffer zones of the mine.
- 6) In case of mining project the firm shall submit water quality report of mine discharge/ seepage from Govt. approved/ NABL accredited lab.
- 7) The firm shall report compliance of the NOC conditions online in the website (www.cgwa-noc.gov.in) within one year from the date of issue of this NOC.
- 8) Industries abstracting ground water in excess of 100 m³/d shall undertake annual water audit through certified auditors and submit audit reports within three months of completion of the same to CGWA. All such industries shall be required to reduce their ground water use by at least 20% over the next three years through appropriate means.
- 9) Application for renewal can be submitted online from 90 days before the expiry of NOC. Ground water withdrawal, if any, after expiry of NOC shall be illegal & liable for legal action as per provisions of Environment (Protection) Act, 1986.
- 10) This NOC is subject to prevailing Central/State Government rules/laws/norms or Court orders related to construction of tube well/ground water abstraction structure / recharge or conservation structure/discharge of effluents or any such matter as applicable.

General conditions:

- 11) No additional ground water abstraction and/or de-watering structures shall be constructed for this purpose without prior approval of the Central Ground Water Authority (CGWA).
- 12) The proponent shall seek prior permission from CGWA for any increase in quantum of groundwater abstraction (more than that permitted in NOC for specific period).
- 13) Proponents shall install roof top rain water harvesting in the premise as per the existing building bye laws in the premise.
- 14) The project proponent shall take all necessary measures to prevent contamination of ground water in the premises failing which the firm shall be responsible for any consequences arising thereupon.
- 15) In case of industries that are likely to contaminate the ground water, no recharge measures shall be taken up by the firm inside the plant premises. The runoff generated from the rooftop shall be stored and put to beneficial use by the firm.
- 16) Wherever feasible, requirement of water for greenbelt (horticulture) shall be met from recycled / treated waste water.
- 17) Wherever the NOC is for abstraction of saline water and the existing wells (s) is /are yielding fresh water, the same shall be sealed and new tubewell(s) tapping saline water zone shall be constructed within 3 months of the issuance of NOC. The firm shall also ensure safe disposal of saline residue, if any.
- 18) Unexpected variations in inflow of ground water into the mine pit, if any, shall be reported to the concerned Regional Director, Central Ground Water Board.
- 19) In case of violation of any NOC conditions, the applicant shall be liable to pay the penalties as per Section 16 of Guidelines.
- 20) This NOC does not absolve the proponents of their obligation / requirement to obtain other statutory and administrative clearances from appropriate authorities.
- 21) The issue of this NOC does not imply that other statutory / administrative clearances shall be granted to the project by the concerned authorities. Such authorities would consider the project on merits and take decisions independently of the NOC.
- 22) In case of change of ownership, new owner of the industry will have to apply for incorporation of necessary changes in the No Objection Certificate with documentary proof within 60 days of taking over possession of the premises.
- 23) This NOC is being issued without any prejudice to the directions of the Hon'ble NGT/court orders in cases related to ground water or any other related matters.
- 24) Proponents, who have installed/constructed artificial recharge structures in compliance of the NOC granted to them previously and have availed rebate of upto 50% (fifty percent) in the ground water abstraction charges/ground water restoration charges, shall continue to regularly maintain artificial recharge structures.
- 25) Industries which are likely to cause ground water pollution e.g. Tanning, Slaughter Houses, Dye, Chemical/ Petrochemical, Coal washeries, pharmaceutical, other hazardous units etc. (as per CPCB list) need to undertake necessary well head protection measures to ensure prevention of ground water pollution as per Annexure III of the guidelines.
- 26) In case of new infrastructure projects having ground water abstraction of more than 20 m³/day, the firm/entity shall ensure implementation of dual water supply system in the projects.
- 27) In case of infrastructure projects, paved/parking area must be covered with interlocking/perforated tiles or other suitable measures to ensure groundwater infiltration/harvesting.
- 28) In case of coal and other base metal mining projects, the project proponent shall use the advance dewatering technology (by construction of series of dewatering abstraction structures) to avoid contamination of surface water.
- 29) The NOC issued is conditional subject to the conditions mentioned in the Public notice dated 27.01.2021 failing which penalty/EC/cancellation of NOC shall be imposed as the case may be.
- 30) This NOC is issued subject to the clearance of Expert Appraisal Committee (EAC) (if applicable).

(Non-compliance of the conditions mentioned above is likely to result in the cancellation of NOC and legal action against the proponent.)

Annexure II
Storm water layout



Annexure III
Details of 20 KLD STP

STP



Water meter from Equalization tank to MBBR Tank



Water meter for Treated water Flushing line



Annexure IV
Fire NOC



Office Of INDORE Collector/Fire Officer,
INDORE Division , INDORE
Madhya Pradesh

Annexure IV

अग्नि शमन प्रकोष्ठ
Fire Cell
फायर सेफ्टी सर्टिफिकेट
Fire Safety Certificate

जावक क्रमांक / Dispatch Number : 6100012102/FNOC/COL/2024/7855

आवेदन की तिथि / Application Date : Sep 15, 2023 जावक की तिथि / Dispatch Date : 12-Mar-24

आवेदक का नाम / Applicant Name : ADANI LOGISTICS LIMITED

आवेदक का पता / Applicant Address : ADANI HOUSE NR. MITHKHALI
SIX,ROAD ,NAVARANGPURA,AHEMDABAD. AHEMDABAD
अनापत्ति प्रमाण पत्र का प्रकार / Type of NOC : AHEMDABAD 380009
Fire Safety Certificate

अधिभोग का प्रकार / Type of Occupancy : Storage Building/ भंडारण भवन

ईमारत का ऊंचाई / Building Height : 15 (मीटर में / Meter)

भूमि / भवन का क्षेत्रफल / Plot / Building Area: 54590 (Sq.Mtr)

संपत्ति का पता / Property Address : INDORE WAREHOUSING PARK VILLAGE BHENSLAY,THE.MHOW
DIST. INDORE INDORE District Rural Area

अग्नि प्राधिकारी द्वारा अनुमोदित / Approved by Fire Authority :

विषय/Subject- रजिस्ट्रेशन नंबर :- 6100012102 भवन हेतु फायर सेफ्टी सर्टिफिकेट प्रमाण पत्र प्रदाय करने के संबंध में।

टिप्पणि / Remarks-

प्रति,
ADANI LOGISTICS LIMITED, ADANI CORPORATE HOUSE,
SHANTIGRAM, SG HIGHWAY,
AHMEDABAD, GUJARAT

विषय:- स्थल ADANI LOGISTICS LIMITED, WAREHOUSING PARK KH. NO. 36/MIN-1,37/1, 37/2,38/1,55/1,55/2/MIN-1,55/3/
MIN/1,55/4/MIN1,55/5/1&55/5/2/MIN-1,AT VILLAGE BHENSLAY, TEHSIL MHOW, INDORE के आवेदित के एरिया 54590 SQ M एवं
ऊँचाई -15 Meter मीटर कुल निर्मित एरिया 27842 sqm Storage Building हेतु जारी अग्नि सुरक्षा प्रमाण-पत्र/(Fire Safety Certificate
के संबंध में)

विषयान्तर्गत- आपके द्वारा प्रस्तुत उक्त आवेदन क्रमांक पर आवेदित स्थल ADANI LOGISTICS LIMITED, WAREHOUSING PARK KH.
NO.36/MIN- 1,37/1,37/2,38/1,55/1,55/2/MIN-1,55/ 3/ MIN/ 1,55/4/MIN1,55/5/1&55/5/2/MIN-1,AT VILLAGE BHENSLAY, TEHSIL
MHOW, INDORE के आवेदित के एरिया 54590 SQ M एवं ऊँचाई -15 Meter मीटर कुल निर्मित एरिया 27842sqm Storage Building हेतु
अग्नि सुरक्षा प्रमाण-पत्र /(Fire Safety Certificate रिन्यूवल) चाहे जाने पर स्थल का निरीक्षण कराया गया तदनुसार निम्नलिखित प्रावधानों /शर्तों
के तहत अग्नि सुरक्षा प्रमाण पत्र जारी किया जाता है-



Office Of INDORE Collector/Fire Officer,
INDORE Division , INDORE
Madhya Pradesh

अग्नि शमन प्रकोष्ठ
Fire Cell
फायर सेफ्टी सर्टिफिकेट
Fire Safety Certificate

जावक क्रमांक / Dispatch Number : 6100012102/FNOC/COL/2024/7855

आवेदन की तिथि / Application Date : Sep 15, 2023 जावक की तिथि / Dispatch Date : 12-Mar-24

आवेदक का नाम / Applicant Name : ADANI LOGISTICS LIMITED

01/ गठित समिति द्वारा आवेदन का परीक्षण किया गया, समिति के परीक्षण अनुसार आवेदक/स्वामी निम्नलिखित प्रावधानों/शर्तों का पालन करना आवश्यक होगा ।

02/ गठित समिति के द्वारा प्रकरण में प्राप्त फायर अधिकारी के द्वारा प्रस्तुत निरीक्षक प्रतिवेदन का अवलोकन किया गया है । आवेदन क्रमांक 6100012102 के द्वारा के उक्तस स्थल पर निर्मित की अग्निसुरक्षा हेतु फायर सुरक्षा प्रमाण पत्र हेतु प्राप्त हुआ है । पूर्व में अति जिला दण्डाधिकारी इन्दौर पत्र क्रमांक 6100010501/FNOC/COL/2023/6599 09-Aug-23 से फायर प्लान प्रमाण पत्र जारी किया गया है

03/ / भवन का फायर बिग्रेड, इन्दौर की तकनीकी टीम के द्वारा स्थल भवन के फायर कंसल्टेंट एवं मालिक एवं अन्य की उपस्थिति में उपकरणों को संचालित कराकर तैयार किया गया है। मौका तकनीकी समिति की निरीक्षण रिपोर्ट प्रमुख अधीक्षक फायर इन्दौर के पत्र क्रमांक अशसे/प्र0अधी/री/617/2024 दिनांक 23-02-2024 के द्वारा प्रस्तुत की उक्त स्थल पर फिक्स फायर इन्स्टालेशन तथा स्थापित फस्ट फायर फाईटिंग व्यवस्था स्थल निरीक्षण के समय निर्धारित मापदण्ड अनुसार पाई गई है। जिसका स्पष्ट उल्लेख निरीक्षण प्रतिवेदन में किया गया है निरीक्षण रिपोर्ट अनुसार फायर उपकरण नेशनल बिल्डिंग कोड भाग 04 के प्रावधानों अनुसार स्थापित किये गये हैं तथा उपयुक्त फायर फायटिंग व्यवस्था होने का निरीक्षण प्रतिवेदन में उल्लेख किया गया है।

04/ फायर वाहन के बाधा रहित आवागमन हेतु भवन के स्वीकृत मानचित्र अनुसार एम.ओ.एस. खुला रहना अनिवार्य होगा।

05/ भवन में स्थापित समस्त पोर्टेबल एवं फिक्स फायर फायटिंग सिस्टम हर समय आपरेशन /चालू स्थिति में रखा जाना अनिवार्य होगा तथा समस्त फायर उपकरणों के आपरेशन /चालू होने का रिकार्ड मानको /नियमानुसार विधिवत रखा जावे तथा भवन में कार्यरत / उपलब्ध समस्त स्टाफ को भवन में स्थापित फायर उपकरणों के संचालन का प्रशिक्षण दिया जाना अनिवार्य होगा । फायर उपकरणों के मानको के निर्धारित समयानुसार रख-रखाव किया जाना अनिवार्य होगा ।

06/ आवेदक स्वामी को निरीक्षण रिपोर्ट में उल्लेखित प्रावधानों के साथ साथ फायर सेफ्टी हेतु नेशनल बिल्डिंग कोड 2016 के भाग 04 में निर्धारित अन्य आवश्यक प्रावधानों एवं निर्धारित आई.एस. मानको का पालन सुनिश्चित करना अनिवार्य होगा। स्थल निरीक्षण में इन प्रावधानों का पालन न पाये जाने पर अग्निप्राधिकारी को अग्नि सुरक्षा प्रमाण-पत्र / (Fire Safety Certificate) निरस्त करने का पूर्ण अधिकार होगा ।

07/ आवेदक / स्वामी भवन में नियमानुसार स्थापित अग्निशमन उपकरणों का निर्धारण आई एस मानकों के अनुसार प्रावधानित समय.सीमा में संधारण करना एवं संधारण हेतु आवश्यक अर्हताधारी कर्मचारी रखना अनिवार्य होगा।



Office Of INDORE Collector/Fire Officer,
INDORE Division , INDORE
Madhya Pradesh

अग्नि शमन प्रकोष्ठ
Fire Cell
फायर सेफ्टी सर्टिफिकेट
Fire Safety Certificate

जावक क्रमांक / Dispatch Number : 6100012102/FNOC/COL/2024/7855

आवेदन की तिथि / Application Date : Sep 15, 2023 जावक की तिथि / Dispatch Date : 12-Mar-24

आवेदक का नाम / Applicant Name : ADANI LOGISTICS LIMITED

08/ प्रकरण हेतु ऑनलाईन प्रस्तुत दस्तावेजों में यदि कोई दस्तावेज की अबैधता या गलत पाये जाते हैं तथा भवन का निर्माण अबैध या अनुमति से अधिक निर्माण पाया जाता गया तो जारी किया गया फायर अनापत्ति प्रमाण पत्र स्वतः ही निरस्त माना जावे तथा दस्तावेज गलत प्रस्तुत किये जाने के संबंध में नियमानुसार बैधानिक कार्यवाही की जावेगी ।

09/ जारी किया जाने वाला ऑनलाईन फायर प्रमाण पत्र अग्निसुरक्षा के दृष्टिगत जारी किया जा रहा है इसे सम्पत्ति /भवन/ भूमि आदि का मालिकाना हक हेतु बैध दस्तावेज नहीं माना जावेगा। यह आनलाईन प्रमाण पत्र मात्र अग्निसुरक्षा से संबंधित है ।

10/ आवेदक/स्वामी को समस्त सक्षम प्राधिकारियों से प्रकरण में प्राप्त अनुज्ञा/एनओसी/तथा शर्तों का पालन करना बंधनकारी होगा। अन्यथा स्वयं उत्तरदायी होंगे।

11 / आवेदक/स्वामी को प्रदाय की जा रही अग्नि सुरक्षा प्रमाण-पत्र /(Fire Safety Certificate) जारी आदेश दिनांक से "तीन वर्ष" की अवधि के लिये प्रभावशील रहेगी और यह अवधि समाप्त होने कि "दो माह पूर्व" नवीनीकरण हेतु पुनः आवेदन प्रस्तुत करना अनिवार्य होगा तथा प्रत्येक वित्तीय वर्ष ३० जून तक अग्निशमन ऑडिट रिपोर्ट के साथ यह वचन पत्र प्रस्तुत करना होगा कि सभी अग्निशमन उपकरण सुचारु रूप से कार्य कर रहे हैं।

12/ भवन में स्थापित समस्त फायर उपकरणों को हमेशा ऑपरेशन स्थिति में रखा जावे। फायर एक्सटिंग्यूशर को समय समय पर रिफिलिंग एवं टेस्टिंग करवाना आवश्यक होगा , भवन में गुड हाउसिंग रखा जावे, तथा शासन के निर्धारित अनुसार भवन की इलेक्ट्रिक ऑडिट रिपोर्ट प्राप्त की जावे । भवन में स्थापित पम्पों की समय समय पर चलाकर देखा जावे तथा विधिवत रिकार्ड रखा जावे समय समय मॉक ड्रिल एवं एबैक्युएशन ड्रिल कराया जावे । भवन में कार्यरत कर्मचारियों को फायर उपकरण संचालन का प्रशिक्षण देना आवश्यक होगा । भवन की फायर फायटिंग व्यवस्था को हर समय चालू स्थिति में रखा जाना संबंधित की पूर्ण जिम्मेदारी रहेगी। भवन में किसी का बिना संबंधित विभाग की अनुमति के ज्वलनशील पदार्थ स्टोर नहीं किया जावे ।

13/ शासन के परिपत्र दिनांक 16-12-22 तथा संशोधन आदेश क्र० 1981/895002/2024 Date 08-01-2024 ए.डी.एम कार्यालय दिनांक 12-02-24 के पालन में फायर फीस जमा करने हेतु पत्र दिनांक 21-02-24 से सूचित किया गया । आवेदक के निर्धारित फायर सुरक्षा फीस राशि रु० 141710/- संबंधित ग्राम पंचायत Bhenslay के खाते में जमा की गई ।

14/ उल्लेखित भवनों के स्वामी / संचालको को भवन प्रत्येक वित्तीय वर्ष 30 जून तक निर्धारित परिशिष्ट एवं प्रारूप में अग्नि शमन ऑडिट रिपोर्ट अग्निशमन प्राधिकारी को प्रस्तुत करनी होगी



Office Of INDORE Collector/Fire Officer,
INDORE Division , INDORE
Madhya Pradesh

अग्नि शमन प्रकोष्ठ
Fire Cell
फायर सेफ्टी सर्टिफिकेट
Fire Safety Certificate

जावक क्रमांक / Dispatch Number : 6100012102/FNOC/COL/2024/7855

आवेदन की तिथि / Application Date : Sep 15, 2023 जावक की तिथि / Dispatch Date : 12-Mar-24

आवेदक का नाम / Applicant Name : ADANI LOGISTICS LIMITED

15/ यह प्रमाण-पत्र मात्र अग्निसुरक्षा हेतु है यह भू उपयोग या भवन-अनुज्ञा को मान्यता प्रदाय नहीं करता है और न ही भवन के अधिभोग की अनुमति प्रदान करता है

गठित समिती की अनुशंसा अनुसार उपरोक्त लिखित शर्तों एवं प्रावधानों के तहत उक्त्य भवन हेतु Fire Safety Certificate के स्वीकृति अग्नि प्राधिकारी द्वारा प्रदाय की गई है । तदनुसार स्वीकृति आदेश जारी किया जाता है ।

सक्षम अग्नि प्राधिकारी द्वारा अनुमोदित /स्वीकृत

SAPNA M
LOWANSHI
I


Digitally signed by
SAPNA M
LOWANSHI
Date: 2024.03.12
18:25:04 +05'30'

INDORE Collector/Fire Officer,

INDORE Division , INDORE
Madhya Pradesh

Annexure V
Details of Recharge Pit for RWH

\\ACHAPSEZSSRV.adani.com\All Projects\Indore\Draws\Structure\RECHARGE WELL\CD01_0_220922_LAYOUT FOR RECHARGE WELL LOCATION.dwg



Adani Agri Logistics (INDORE) Ltd.
External Drawing/ Document Review

☐ A1. APPROVED

☐ A2. APPROVED WITH COMMENTS

☐ A3. NOT APPROVED

☐ A4. ADDITIONAL INFORMATION REQUIRED

☐ A5. FOR INFORMATION ONLY

This review and approval does not relieve supplier / contractor/ sub contractor from full compliance with purchase order / contract requirements and also from errors in this drawing / document.

Reviewed By: _____
Date: _____

Signature: _____
Discipline: STRUCTURE

ISSUED FOR INFORMATION AND PLANING

Rev	Description	By	Verified	Date
0	ISSUED FOR INFORMATION AND PLANING	G.S.	R.P.	22.09.2022
-	-	-	-	-
-	-	-	-	-
-	-	-	-	-
-	-	-	-	-
-	-	-	-	-
-	-	-	-	-
-	-	-	-	-
-	-	-	-	-
-	-	-	-	-
-	-	-	-	-

Last Modified :- Sep 24, 2022 ~ 10:31am

SCALES SHOWN ARE FOR AN A1 SIZE ORIGINAL DRAWING

EPC CONTRACTOR

Consultant

CONSULTANT TO EPC CONTRACTOR

Client



COPYRIGHT
The concepts, diagrams and information contained in this document are the sole property and copyright of ALL. Any use, copying, reproduction or disclosure of the document, whether directly or indirectly, or in whole or in part without the prior written permission of ALL is prohibited.

Drawn
G.S.

Designed
R.P.

IE / PROOF CONSULTANT

Check
R.P.

Verified
A.S.

Drawing Title

WAREHOUSING FACILITY AT INDORE PHASE-2

WAREHOUSE-2
LAYOUT FOR RECHARGE WELL LOCATION

Client Drawing No.


A040-E-UTL-GEN-DS-L-E-003

Consultant/Contractor Drawing No.

CD.01

Rev

0



2300 ϕ

230MM/350MM TH. BRICK WALL

100 MM OF GRAVEL (SIZE 6 to 8mm)

JOHNSON VEE WIRE SCREENS ASSEMBLY

2 TO 4 MM GRAVEL PACKING

TOP OF ROAD

F.G.L.

AS PER I.L.

VARIABLES:

- 90 THK.PRECAST CON. COVER WITH FRAME (HEAVY DUTY)
- T8- 200 C/C RING
- 4-T8
- T8-150 C/C TOP & BOTTOM BOTHFACE
- 2-T10 TOP & BOTTOM
- AIR VENT COWL COVERED WITH MOSQUITO PROOF G.I. WIRE MESH
- HDPE AIR VENT PIPE TO NEAREST COMPOUND WALL
- JOHNSON VEE WIRE SCREENS ASSEMBLY
- 150mm THICK P.C.C M15
- 100 MM OF GRAVEL
- 100 MM OF 20MM CRUSHED STONES

DIMENSIONS:

- 150
- 100
- 300
- 75
- 350
- 75
- 350

3000 Ø

2300 Ø


560 DIA. MANHOLE

300

T8-150 C/C TOP & BOTTOM BOTH FACE

2-T10 TOP & BOTTOM

DETAILS OF SLAB FOR RECHARGE WELL



Last Modified :- Sep 24, 2022 - 10:32am

SCALES SHOWN ARE FOR AN A2 SIZE ORIGINAL DRAWING

CONSULTANT TO EPC CONTRACTOR

COPYRIGHT
The concepts, diagrams and information contained in this document are the sole property and copyright of AALL. Any use, copying, reproduction or disclosure of the document, whether directly or indirectly, or in whole or in part without the prior written permission of AALL is prohibited.

IE / PROOF CONSULTANT

—

10. *Journal of the American Medical Association*, 281:1221-1225, 1999.

Date	22.09.2022
------	------------

Client Drawing No. A040-E-UTL-GEN-DS-L-E-004	Consultant/Contractor Drawing No. CD.02	Rev 0
---	--	----------

Annexure VI
Plantation Photographs



PLANTATION PHOTOGRAPHS

Annexure VII

**CER money deposited to towards habitat development in
Ralamandal Sanctuary**



Tel. (O) 0731-2490239

कार्यालय वनमण्डलाधिकारी, इन्दौर वनमण्डल, इन्दौर

फॉरेस्ट कम्पस, नवरतनबाग, इन्दौर, म. प्र. - 452001

E-mail : dfotindo@mp.gov.in

क्रमांक / व.प्रा. / 2022 / 9100

इन्दौर, दिनांक 23/11/2022.

प्रति,

**Adani Logistic Limited
Adani Corporate House,
Shantigram Nr. Vaishno Devi Circle,
S.G. Highway, Kadiyar,
Ahemdabad - 382421, Gujrat India.**

**विषय :- Corporate Environment Responsibility(CER) For habitat development in
Ralamandal Sencuary Indore-reg.**

महोदय,

आपके द्वारा **Corporate Environment Responsibility(CER)** के अंतर्गत रालामंडल अभ्यारण्य इंदौर हेतु मध्य प्रदेश टाइगर फाउन्डेशन सोसायटी, भोपाल के खाते में राशि रु. 5.00 लाख दिये गये थे, वह प्राप्त हो चुके है ।

मैं शासन तर्फे एवं व्यक्तिगत स्तर पर भी आपकी इस सहृदयता एवं वन्यप्राणियों के रहवास विकास हेतु मानवीय दृष्टिकोण की सराहना एवं आभार प्रगट करता हूँ।

आशा है कि विषयातर्गत आपका सहयोग भविष्य में भी प्राप्त होता रहेगा।

**वनमंडलाधिकारी,
इंदौर वनमंडल इंदौर**

Annexure VIII
NOC from Gram Sabha



कार्यालय ग्राम पंचायत भैंसलाय



जनपद पंचायत डॉ.अम्बेडकर नगर (महू), जिला इंदौर (म.प्र.)

जावक क्र. - पं०/१/२२-२३



दिनांक :- 20/02/2023

प्रमाणित किया जाता है कि मेसर्स अड़ानी लाजिस्टिक प्रा. लि. को ग्राम भैंसलाय स्थित भूमि सर्वे क्र.36/1, 37/1, 38/1, 55/1, 55/2/1, 55/4/1, 55/5/1, 55/5/2/1 पर वेयर हाउस एवं लाजिस्टिक पार्क प्रस्तावित नक्शा अनुसार बनाने पर ग्राम पंचायत भैंसलाय को निम्न शर्तों का पालन करने पर कोई आपत्ति नहीं है।

- 1 गोडाउन का निर्माण प्रस्तावित नक्शा अनुसार ही किया जावे।
- 2 पर्यावरण प्रदूषण न हो तथा स्वच्छता का विशेष ध्यान रखा जावे।
- 3 ग्राम भैंसलाय के शिक्षित बेरोजगार युवाओं को योग्यता अनुसार रोजगार में प्राथमिकता दी जावे।
- 4 ग्राम पंचायत के सभी करो का नियमानुसार निश्चित समयावधि में भुगतान किया जावे।
- 5 ग्राम में आपात या अन्य विशिष्ट परिस्थितियों में सहभागिता बनी रहे।

यह अनापत्ति प्रमाणपत्र ग्राम पंचायत के नियम का उल्लंघन होने पर स्वतः निरस्त मानी जावेगी।

अमना
सरपंच
ग्राम पंचायत भैंसलाय

नोट :- गलत जानकारी देकर प्रमाण-पत्र प्राप्त करने पर होने वाली वैधानिक कार्यवाही के लिये आप स्वयं जिम्मेदार होंगे।

Annexure IX
CTE and CTO from MPPCB



Consent Order

M.P. Pollution Control Board
E-5, Arera Colony
Paryavaran Parisar, Bhopal - 16 MP
Tele : 0755-2466191, Fax-0755-2463742

RED-LARGE

CTE-Fresh
Validity : 31.01.2028

CONSENT NO: ***

PCB ID: 151824

Outward No:117544,03/03/2023
NO: /MPPCB/IND

Consent No:CTE-57711

Annexure IX

To,

The Occupier,
M/s. Adani Logistics Ltd.
36/min-1(S), 37/1(S), 37/2(S), 38/1(S), 55/1(S), 55/2/min-1
Village-Bhenslay, Tehsil- Mhow,
District- Indore, PIN – 453 552 (M.P.)

Subject: Grant of Consent to Establish Fresh under section 25 of the Water (Prevention & Control of Pollution) Act,1974 and under section 21 of the Air (Prevention & Control of Pollution) Act,1981

Ref: Your Consent to Establish Application Receipt No. 1256193 Dt. 31/01/2023 and last communication received on Dt. 10/02/2023

Without prejudice to the powers of this Board under section 25 of the Water (Prevention & Control of Pollution) Act,1974 and under section 21 of the Air (Prevention & Control of Pollution) Act,1981 and without reducing your responsibilities under the said Acts in any way, this is to inform you that this Board grants Consent to Establish for setting up of an industrial plant/activities at 36/min-1(S), 37/1(S), 37/2(S), 38/1(S), 55/1(S), 55/2/min-1,Village-Bhenslay, Tehsil- Mhow, District- Indore, PIN – 453 552 (M.P.) and -

SUBJECT TO THE FOLLOWING CONDITIONS :-

a. Location: 36/min-1(S), 37/1(S), 37/2(S), 38/1(S), 55/1(S), 55/2/min-1, Village-Bhenslay, Tehsil- Mhow, District- Indore, PIN – 453 552 (M.P.)

b. The capital investment : Rs. 101.67 Crs.

c. Project details:

Project details	Qty
Warehouse project	32566.970 Sqaure Meter Built up area

Note :

- For any change in above Project proponent shall obtain fresh consent from the Board.
- This consent to establish in no way be taken as measures of proof that the project proponent has not violated any pollution control laws at any time in the past. Hence, whatsoever may be decision of the Hon'ble Court/NGT etc shall be binding to both Project Proponent and this Board.

The consent (for operation) as required shall be granted to your industry after fulfillment of all the conditions mentioned above. For this purpose you shall have to make an application to this Board in the prescribed proforma at least two months before the expected date of commissioning of your industry. The applicant shall not operate the unit without obtaining consent for operation from the Board and shall not bring in to use any out let for the discharge of effluent and gaseous emission.

Enclosures:-

- * Conditions under Water Act
- * Conditions under Air Act
- * General conditions

By the order of Chairman, MPPCB



Signature Not Verified
Digitally Signed by : Chandra
Mohan Thakur IAS
Date: 03/03/2023 06:36:36 PM

CHANDRA MOHAN THAKUR
Member Secretary

(Organic Authentication on AADHAR from UIDAI Server)
TPAV # UTD8HRS57J



Consent Order

M.P. Pollution Control Board
E-5, Arera Colony
Paryavaran Parisar, Bhopal - 16 MP
Tele : 0755-2466191, Fax-0755-2463742

CONDITIONS PERTAINING TO WATER (PREVENTION & CONTROL OF POLLUTION) ACT 1974 :-

1. The daily quantity of sewage shall not exceed 39.000 KL/day

2. **Trade Effluent Treatment:-** Nil

3. **Sewage Treatment :-** The applicant shall provide comprehensive sewage treatment system as per the proposal submitted to the Board and maintain the same properly to achieve following standards-

pH	Between	5.5 – 9.0
Suspended Solids	Not exceed	100 mg/l.
BOD 3 Days 27 ⁰ C	Not exceed	30 mg/l.
COD	Not exceed	250 mg/l.
Oil and grease	Not exceed	10 mg/l.
Fecal Coliform(MPN/100ml)	Not exceed	230 mg/l

4. The effluent shall be treated up to prescribed Standards and reuse in the process, for cooling and for green belt devolvement/gardening within premises. Hence zero discharge condition shall be practiced. In no case treated effluent shall be discharged outside of industry/unit premises.

5. Water meter preferably electromagnetic/ultrasonic type with digital flow recording facilities shall be installed separately for category wise consumption of water for Industrial cooling/boiler feed, mine spray, process & domestic purposes and data shall be submitted online through XGN monthly patrak/statements. The industry/unit shall also monitor the treated wastewater flow and report the same online through monthly patrak/statements.

Sr	Water Code (Qty in klpd - Kilo Ltr per Day)	WC : 30.000	WWG : 39.000	Water Source	Remark
1	Domestic Purpose	45.000	39.000	Bore well	The industry shall maintain valid permission from competent authority for withdrawal of ground water
2	Plantation / Horticulture	53.000	0.000	Other	

6. Any change in production capacity, process, raw material used etc. and for any enhancement of the above prior permission of the Board shall be obtained. All authorized discharges shall be consistent with terms and conditions of this consent. Facility expansions, production increases or process modifications which result new or increased discharges of pollutants must be reported by submission of a fresh consent application for prior permission of the Board

7. All treatment/control facilities/systems installed or used by the applicant shall be regularly maintained in good working order and operate effectively/efficiently to achieve compliance of the terms and conditions of this consent

8. The Consent does not authorize or approve the Construction of any physical structures or facilities or the undertaking of any work in any water course or within its high flood level (HFL) area

9. The specific effluent limitations and pollution control systems applicable to the discharge permitted herein are set forth as above conditions.

10. Compilation of Monitoring data-

- Samples and measurements taken to meet the monitoring requirements specified above shall be representative of the volume and nature of monitored discharge.
- Following promulgation of guidelines establishing test procedures for the analysis of pollutants, all sampling and analytical methods used to meet the monitoring requirements specified above shall conform to such guidelines unless otherwise specified sampling and analytical methods shall conform to the latest edition of the Indian Standard specifications and where it is not specified the guidelines as per standard methods for the examination of Water and Waste latest edition of the American Public Health Association, New York U.S.A. shall be used.
- The applicant shall take samples and measurement to meet the monthly requirements specified above and report online through XGN the same to the Board.

11. Recording of Monitoring Activities & Results-

- The applicant shall make and maintain online records of all information resulting from monitoring activities by this Consent.
- The applicant shall record for each measurement of samples taken pursuant to the requirements of this Consent as follows:

Consent No:CTE-57711



- (i) The date, exact place and time of sampling
- (ii) The dates on which analysis were performed
- (iii) Who performed the analysis?
- (iv) The analytical techniques or methods used and
- (v) The result of all required analysis

iii. If the applicant monitors any Pollutant more frequently as is by this Consent he shall include the results of such monitoring in the calculation and reporting of values required in the discharge monitoring reports which may be prescribed by the Board. Such increased frequency shall be indicated on the Discharge Monitoring Report Form.

iv. The applicant shall retain for a minimum of 3 years all records of monitoring activities including all records of Calibration and maintenance of instrumentation and original strip chart regarding continuous monitoring instrumentation. The period of retention shall be extended during the course of any unresolved litigation regarding the discharge of pollutants by the applicant or when requested by Central or State Board or the court.

12. Reporting of Monitoring Results:-

Monitoring Information required by this Consent shall be summarized and reported by submitting a Discharge Monitoring report on line to the Board.

13. Limitation of discharge of oil Hazardous Substance in harmful quantities:-

The applicant shall not discharge oil or other hazardous substances in quantities defined as harmful in relevant regulations into natural water course. Nothing in this Consent shall be deemed to preclude the institution of any legal action nor relive the applicant from any responsibilities, liabilities, or penalties to which the applicant is or may be subject to clauses.

14. Limitation of visible floating solids and foam:

During the period beginning date of issuance the applicant shall not discharge floating solids or visible foam.

15. Disposal of Collected Solid waste/sludge-

All hazardous waste/sludge shall be disposed of as per the Authorization issued under Hazardous & other waste (M&TM) Rules 2016. And/other Solids Sludges, dirt, silt or other pollutant separated from or resulting from treatment shall be disposed of in such a manner as to prevent any pollutant from such materials from entering any such water Any live fish, Shall fish or other animal collected or trapped as a result of intake water screening or treatment may be returned to eaters body habitat.

16. Provision for Electric Power Failure-

The applicant shall assure to the consent issuing authority that the applicant has installed or provided for an alternative electric power source sufficient to operate all facilities utilized by the applicant to maintain compliance with the terms and conditions of the Consent.

17. Prohibition of By pass system of treatment facilities-

The diversion or by-pass of any discharge from facilities utilized by the applicant to maintain compliance with the terms and conditions of this Consent is prohibited except :

- i. where unavoidable to prevent loss of life or severe property damage, or
- ii. Where excessive storm drainage or run off would damage any facilities necessary for compliance with the terms and conditions of this Consent. The applicant shall immediately notify the consent issuing authorities in writing of each such diversion or by-pass in accordance with the procedure specified above for reporting non-compliance.

18. Industry/Institute/mine management shall submit the information online through XGN in reference to compliance of consent conditions.

Additional Water condition:-

- 1. The Project Proponent shall maintain zero discharge from the premises.
- 2. The Project Proponent shall maintain the water meters properly for measurement of water consumption and waste water discharge.
- 3. The Project Proponent shall establish a separate environmental cell, headed by senior officer of the unit for reporting the environmental compliances to the Board.
- 4. Operation and maintenance of STP shall be carried out by the proponent through this cell.
- 5. The Project Proponent shall submit the treated wastewater analysis report atleast six monthly to the Board.
- 6. Necessary permission should be obtained from concerned authorities for extraction of groundwater and extraction pit should have required meters for recording flow/quantity of water extraction.
- 7. Rain water harvesting systems must be installed by the units in consultation with the concerned agency and the system should be have arrangement of maximum collection from both roof-top and surface runoff .



Consent Order

M.P. Pollution Control Board
E-5, Arera Colony
Paryavaran Parisar, Bhopal - 16 MP
Tele : 0755-2466191, Fax-0755-2463742

CONDITIONS PERTAINING TO AIR (PREVENTION & CONTROL OF POLLUTION) ACT 1981 :-

1. The applicant shall provide comprehensive air pollution control system consisting of control equipments as per the proposal submitted to the Board with reference to generation of emission and same shall be operated & maintained continuously so as to achieve the level of pollutants to the following standards:-

Name of section	Capacity	Stack height(mtrs)	Fuel	Control equipment to be installed	P.M, SOX, NOX(mg/NM3)
D.G. Sets	125 KVA	30	Diesel	Acoustic enclosure, Muffler	As per MoEFCC/CPCB norms

2. Ambient air quality at the boundary of the industry/unit premises shall be monitored and reported to the Board regularly on quarterly basis: The Ambient air quality norms are prescribed in MoEF gazette notification no. GSR/826(E), dated: 16/11/09. Some of the parameters are as follows:

- Particulate Matter (less than 10 micron) - 100 $\mu\text{g}/\text{m}^3$ (PM10 $\mu\text{g}/\text{m}^3$ 24 hrs. basis)
- Particulate Matter (less than 2.5 micron) - 60 $\mu\text{g}/\text{m}^3$ (PM2.5 $\mu\text{g}/\text{m}^3$ 24 hrs. basis)
- Sulphur Dioxide [SO₂] (24 hrs. Basis) - 80 $\mu\text{g}/\text{m}^3$
- Nitrogen Oxides [NO_x] (24 hrs. Basis) - 80 $\mu\text{g}/\text{m}^3$
- Carbon Monoxide [CO] (8 hrs. Basis) - 2000 $\mu\text{g}/\text{m}^3$

3. The industry shall take adequate measures for control of noise level generated from industrial activities within the premises less than 75 dB(A) during day time and 70 dB(A) during night time.

4. Industry/Unit shall provide with each stack port hole with safe platform of 1 meter width with support & spiral ladder/Stepped ladder with hand rail up to monitoring platform as per specifications given in part-III emission regulation of CPCB. In no case monkey ladder shall be allowed as stack monitoring facility.

5. The industry/unit shall make the necessary arrangements for control of the fugitive emission from any source of emission/section/activities.

6. All other fugitive emission sources such as leakages, seepages, spillages etc shall be ensured to be plugged or sealed or made airtight to avoid the public nuisance.

7. The industry/ unit shall ensure all necessary arrangements for control of odour nuisance from the industrial activities or process within premises

8. All the internal roads shall be made pucca to control the fugitive emissions of particulate matter generated due to transportation and internal movements. Good housekeeping practices shall be adopted to avoid leakages, seepages, spillages etc.

9. Industry shall take effective steps for extensive tree plantation preferably in 03 rows of the local tree species with minimum spacing of 2X2 meters within or around the industry/unit premises for general improvement of environmental conditions and as stated in below..

Additional Air condition:-

- The Project Proponent shall maintain the ambient air quality within prescribed norms including noise pollution.
- DG sets shall comply with the provision of Noise pollution control limits as prescribed by CPCB/MoEFCC.

Consent No:CTE-57711



Consent Order

M.P. Pollution Control Board
E-5, Arera Colony
Paryavaran Parisar, Bhopal - 16 MP
Tele : 0755-2466191, Fax-0755-2463742

GENERAL CONDITIONS:

1. The non hazardous solid waste arresting in the industry/unit/unit premises sweeping, etc. be disposed off scientifically so as not to cause any nuisance/pollution. The applicant shall take necessary permission from civic authorities for disposal to dumping site. If required.

Non Hazardous Solid wastes:-

Type of waste	Quantity	Disposal
Scrap/ Plastic packing material wood, card board, gunny begs etc		As Per MoEF&CC/CPCB Norms/Guidelines
Horticulture Waste	0.020 MT	
STP Sludge	0.150 MT	
Domestic waste	9.210 MT	Through local body vendor

2. The applicant shall allow the staff of Madhya Pradesh Pollution Control Board and/or their authorized representative, upon the representation of credentials:

- To inspect raw material stock, manufacturing processes, reactors, premises etc to perform the functions of the Board.
- To enter upon the applicant's premises where an effluent source is located or in which any records are required to be kept under the terms and conditions of this Consent.
- To have access at reasonable times to any records required to be kept under the terms and conditions of this Consent.
- To inspect at reasonable times any monitoring equipment or monitoring method required in this Consent: or,
- To sample at reasonable times any discharge or pollutants.

3. This consent / authorisation is transferable in nature, in case of any change in ownership / management, the new owner / partner / directors / proprietor shall immediately apply for the consent with new requisite information.

4. The issuance of this Consent does not convey any property rights in either real or personal property or any exclusive privileges, nor does it authorise any invasion of personal rights, nor any infringement of Central, State or local laws or regulations.

5. Industry shall install separate electric metering arrangement for running of pollution control devices and this arrangement shall be made in such fashion that any non functioning of pollution control devices shall immediately stop electric supply to the production and shall remain tripped till such time unless the pollution control device/devices are made functional. The record of electricity consumption for running of pollution control equipment shall be maintained and submitted to the Board every month

6. This consent is granted in respect of Water pollution control Act 1974 or Air Pollution Control act, 1981 or Authorization under the provisions of Hazardous and other Waste (Management & Transboundary movement) Rules 2016 only and does not relate to any other Department/Agencies. License required from other Department/Agencies have to be obtained by the unit separately and have to comply separately as per there Act / Rules.

7. Balance consent/authorisation fee, if any shall be recoverable by the Board even at a later date.

8. The applicant shall submit such information, forms and fees as required by the board not later than 180 day prior to the date of expiration of this consent/authorisation

9. The industry/unit shall establish a separate environmental cell, headed by senior officer of the unit for reporting the environmental compliances. The industry/ Unit shall submit environmental statement for the previous year ending 31st March on or before 30th September every year to the Board.

10. Industry shall obtain membership of Emergency Response Center of the Board if needed.

11. Knowingly making any false statement for obtaining consent or compliance of consent conditions shall result in the imposition of criminal penalties as provided under the section 42(g) of the Water Act or section 38 (g) of the Air Act.

12. After notice and opportunity for the hearing, this consent may be modified, suspended or revoked by the Board in whole or in part during its term for cause including, but not limited to, the following :

- Violation of any terms and conditions of this Consent.
- Obtaining this Consent by misrepresentation of failure to disclose fully all relevant facts.
- A change in any condition that requires temporary or permanent reduction or elimination of the authorized discharge.

Consent No:CTE-57711



Consent Order

M.P. Pollution Control Board
E-5, Arera Colony
Paryavaran Parisar, Bhopal - 16 MP
Tele : 0755-2466191, Fax-0755-2463742

13. On violation of any of the above-mentioned conditions the consent granted will automatically be taken as canceled and necessary action will be initiated against the industry.

Additional condition:-

1. Project proponent shall have to submit the NOC of the Gram Sabha within 30 days or before submitting application for consent to operate.
2. Project management shall install sewage treatment plant of adequate capacity. Responsibility of operation and maintenance of STP will be carried out by project management. The project management shall also make arrangement for measurement of waste water discharge.
3. Proper arrangements shall be done for complying the provisions under Waste Plastic Rules, 2016, to take care of plastic waste, E-Waste (management) Rules, 2016, Bio-Medical Waste Management Rules, 2016, Solid Waste Management Rules, 2016, Construction and Demolition Management Rules, 2016, Battery (management and handling) Rules 2001 for discarded batteries and Hazardous and other wastes (Management & Transboundary Movement) Rules, 2016.
4. Project management shall make the arrangement for the ware house of construction labour within the site with all necessary infrastructure and facilities such as fuel for cooking, mobile toilets, safe drinking water etc.
5. Development work should be done taking into consideration the rules and regulations of Local Authorities, so that the development may be done as per the Govt. norms.
6. The area earmarked for the parking shall be used for parking only. No other activity shall be permitted in the area.

For and on behalf of
M.P. Pollution Control Board

By the order of Chairman, MPPCB



(Organic Authentication on AADHAR from UIDAI Server)
TPAV # UTD8HRS57J

CHANDRA MOHAN THAKUR
Member Secretary

Consent No:CTE-57711



Consent Order

M.P. Pollution Control Board
E-5, Arera Colony
Paryavaran Parisar, Bhopal - 16 MP
Tele : 0755-2466191, Fax-0755-2463742

RED-LARGE

CCA-Fresh

CONSENT NO: ***

PCB ID: 151824

Outward No:118505.25/07/2023
NO: /MPPCB/IND

Consent No:AWH-58603

To,

The Occupier,

M/s. Adani Logistics Ltd.

36/min-1(S), 37/1(S), 37/2(S), 38/1(S), 55/1(S), 55/2/min-1

Village-Bhenslay, Tehsil- Mhow,

Dist : Indore, Latitude : 22.6202 Longitude : 75.7329

Subject: Grant of Consent to Operate under section 25 of the Water (Prevention & Control of Pollution) Act,1974 & under section 21 of the Air (Prevention & Control of Pollution) Act,1981 and Authorization under Hazardous and other Waste (Management & Transboundary movement) Rules, 2016

Ref: Your Consent to Operate Application Receipt No. 1275659 Dt. 15/06/2023 and last communication received on Dt.07/07/2023

With reference to your above application for consent to operate has been considered under the aforesaid Acts and existing rules therein. The M. P. Pollution Control Board has agreed to grant consent up to 31/05/2028 & authorisation up to 31/05/2028, subject to the fulfillment of the terms & conditions, enclosed with this letter and-

SUBJECT TO THE FOLLOWING CONDITIONS :-

- a. **Location:** 36/min-1(S), 37/1(S), 37/2(S), 38/1(S), 55/1(S), 55/2/min-1, Village-Bhenslay, Tehsil- Mhow, District- Indore,
- b. **The capital investment in lakhs:** Rs. 10167
- c. **Project details :**

Project details	Qty
Warehouse Project	32566.970 Sqaure Meter Built up area

Note:- For any change in above industry shall obtain fresh consent from the board.

The Validity of the consent is up to 31/05/2028 and has to be renewed before expiry of consent validity. Online application through XGN with annual license fees in this regard shall be submitted to this office 6 months before expiry of the consent/Authorization. Board reserves the right to amend/cancel / revoke the above condition in part or whole as and when required.

Enclosures:-

- * Conditions under Water Act
- * Conditions under Air Act
- * Conditions under Hazardous Rules
- * General conditions

By the order of Chairman, MPPCB

Signature Not Verified

Digitally Signed by : Chandra
Mohan Thakur,IAS

Date: 25/07/2023 02:46:03 PM



(Organic Authentication on AADHAR from UIDAI Server)
TPAV # 199XB972NA

CHANDRA MOHAN THAKUR
Member Secretary



Consent Order

M.P. Pollution Control Board
E-5, Arera Colony
Paryavaran Parisar, Bhopal - 16 MP
Tele : 0755-2466191, Fax-0755-2463742

CONDITIONS PERTAINING TO WATER (PREVENTION & CONTROL OF POLLUTION) ACT 1974 :-

1. The daily quantity of sewage shall not exceed 39.00 KL/day
2. Trade Effluent Treatment :- NIL
3. Sewage Treatment :- The applicant shall operate and maintain sewage treatment facility to achieve following standards-

Parameter	Standard limit*	
pH	Between	5.5 – 9.0
Suspended Solids	Not exceed	100 mg/l.
BOD 3 Days 27 °C	Not exceed	30 mg/l.
COD	Not exceed	250 mg/l.
Oil and grease	Not exceed	10 mg/l.
Fecal coliform	Not exceed	1000 MPN/100 ml

***The operator of the STP shall comply with the standards notified vide G.S.R. 1265(E) under sections 6 and 25 of the Environment (Protection) Act, 1986 by the Ministry of Environment, Forest and Climate Change New Delhi dated 13th October, 2017.**

4. The effluent shall be treated up to prescribed Standards and reuse in the process, for cooling and for green belt devolvement/gardening within premises. Hence zero discharge condition shall be practiced. In no case treated effluent shall be discharged outside of industry/unit premises.

5(A).The Project Proponent is advised to obtain permission of CGWA for ground water extraction, installation of separate digital water meters to measure the consumption of ground water as well as Municipal water supply to the colony. The connectivity of the above meters shall be given to server of MPPCB. Also the data shall be submitted online through XGN monthly patrak/statements.

5(B).The Water meter preferably electromagnetic/ultrasonic type with digital flow recording facilities shall be installed at out let of STP to measure the flow of waste water and data shall be submitted online through XGN monthly patrak/statements.

Sr	Water Code (Qty in klpd - Kilo Ltr per Day)	WC : 98.000	WWG : 39.000	Water Source	Remark
1	Domestic Purpose	45.000	39.000	Bore well	The industry shall maintain valid permission from competent authority for withdrawal of ground water
2	Plantation / Horticulture	53.000	0.000	Other	

6. Any change in production capacity, process, raw material used etc. and for any enhancement of the above prior permission of the Board shall be obtained. All authorized discharges shall be consistent with terms and conditions of this consent. Facility expansions, production increases or process modifications which result new or increased discharges of pollutants must be reported by submission of a fresh consent application for prior permission of the Board

7. All treatment/control facilities/systems installed or used by the applicant shall be regularly maintained in good working order and operate effectively/efficiently to achieve compliance of the terms and conditions of this consent

8. The Consent does not authorize or approve the Construction of any physical structures or facilities or the undertaking of any work in any water course or within its high flood level (HFL) area

9. The specific effluent limitations and pollution control systems applicable to the discharge permitted herein are set forth as above conditions.

10. Compilation of Monitoring data-

- i. Samples and measurements taken to meet the monitoring requirements specified above shall be representative of the volume and nature of monitored discharge.
- ii. Following promulgation of guidelines establishing test procedures for the analysis of pollutants, all sampling and analytical methods used to meet the monitoring requirements specified above shall conform to such guidelines unless otherwise specified sampling and analytical methods shall conform to the latest edition of the Indian Standard specifications and where it is not specified the guidelines as per standard methods for the examination of Water and Waste latest edition of the American Public Health Association, New York U.S.A. shall be used.

Consent No:AWH-58603



Consent Order

M.P. Pollution Control Board
E-5, Arera Colony
Paryavaran Parisar, Bhopal - 16 MP
Tele : 0755-2466191, Fax-0755-2463742

iii. The applicant shall take samples and measurement to meet the monthly requirements specified above and report online through XGN the same to the Board.

11. Recording of Monitoring Activities & Results-

i. The applicant shall make and maintain online records of all information resulting from monitoring activities by this Consent.

ii. The applicant shall record for each measurement of samples taken pursuant to the requirements of this Consent as follows:

- (i) The date, exact place and time of sampling
- (ii) The dates on which analysis were performed
- (iii) Who performed the analysis?
- (iv) The analytical techniques or methods used and
- (v) The result of all required analysis

iii. If the applicant monitors any Pollutant more frequently as is by this Consent he shall include the results of such monitoring in the calculation and reporting of values required in the discharge monitoring reports which may be prescribed by the Board. Such increased frequency shall be indicated on the Discharge Monitoring Report Form.

iv. The applicant shall retain for a minimum of 3 years all records of monitoring activities including all records of Calibration and maintenance of instrumentation and original strip chart regarding continuous monitoring instrumentation. The period of retention shall be extended during the course of any unresolved litigation regarding the discharge of pollutants by the applicant or when requested by Central or State Board or the court.

12. Reporting of Monitoring Results:-

Monitoring Information required by this Consent shall be summarized and reported by submitting a Discharge Monitoring report on line to the Board.

13. Limitation of discharge of oil Hazardous Substance in harmful quantities:-

The applicant shall not discharge oil or other hazardous substances in quantities defined as harmful in relevant regulations into natural water course. Nothing in this Consent shall be deemed to preclude the institution of any legal action nor relieve the applicant from any responsibilities, liabilities, or penalties to which the applicant is or may be subject to clauses.

14. Limitation of visible floating solids and foam:

During the period beginning date of issuance the applicant shall not discharge floating solids or visible foam.

15. Disposal of Collected Solid waste/sludge-

All hazardous waste/sludge shall be disposed of as per the Authorization issued under Hazardous & other waste (M&TM) Rules 2016. And/other Solids Sludges, dirt, silt or other pollutant separated from or resulting from treatment shall be disposed of in such a manner as to prevent any pollutant from such materials from entering any such water. Any live fish, Shell fish or other animal collected or trapped as a result of intake water screening or treatment may be returned to eaters body habitat.

16. Provision for Electric Power Failure-

The applicant shall assure to the consent issuing authority that the applicant has installed or provided for an alternative electric power source sufficient to operate all facilities utilized by the applicant to maintain compliance with the terms and conditions of the Consent.

17. Prohibition of By pass system of treatment facilities-

The diversion or by-pass of any discharge from facilities utilized by the applicant to maintain compliance with the terms and conditions of this Consent is prohibited except :

- i. where unavoidable to prevent loss of life or severe property damage, or
- ii. Where excessive storm drainage or run off would damage any facilities necessary for compliance with the terms and conditions of this Consent. The applicant shall immediately notify the consent issuing authorities in writing of each such diversion or by-pass in accordance with the procedure specified above for reporting non-compliance.

18. Industry/Institute/mine management shall submit the information online through XGN in reference to compliance of consent conditions.

Additional Water condition:-

1. The Project Proponent shall maintain zero discharge from the premises.
2. The Project Proponent shall maintain the water meters properly for measurement of water consumption and waste water discharge.
3. The Project Proponent shall establish a separate environmental cell, headed by senior officer of the unit for reporting the environmental compliances to the Board.
4. Operation and maintenance of STP shall be carried out by the proponent through this cell.
5. The Project Proponent shall submit the treated wastewater analysis report at least six monthly to the Board.

Consent No:AWH-58603



Consent Order

M.P. Pollution Control Board
E-5, Arera Colony
Paryavaran Parisar, Bhopal - 16 MP
Tele : 0755-2466191, Fax-0755-2463742

6. Necessary permission should be obtained from concerned authorities for extraction of groundwater and extraction pit should have required meters for recording flow/quantity of water extraction.

7. Rain water harvesting systems must be installed by the units in consultation with the concerned agency and the system should have arrangement of maximum collection from both roof-top and surface runoff.

CONDITIONS PERTAINING TO AIR (PREVENTION & CONTROL OF POLLUTION) ACT 1981 :-

1. The applicant shall operate and maintain air pollution control system to achieve the level of pollutants to the following standards:-

Name of section	Capacity	Stack height(mtrs)	Fuel	Control equipment to be installed	P.M, SOX, NOX(mg/NM3)
D.G. Sets	125 KVA	30	Diesel	Acoustic enclosure, Muffler	As per MoEFCC/CPCB norms

2. Ambient air quality at the boundary of the industry/unit premises shall be monitored and reported to the Board regularly on quarterly basis: The Ambient air quality norms are prescribed in MoEF gazette notification no. GSR/826(E), dated: 16/11/09. Some of the parameters are as follows:

- Particulate Matter (less than 10 micron) - 100 µg/m³ (PM10 µg/m³ 24 hrs. basis)
- Particulate Matter (less than 2.5 micron) - 60 µg/m³ (PM2.5 µg/m³ 24 hrs. basis)
- Sulphur Dioxide [SO₂] (24 hrs. Basis) - 80 µg/m³
- Nitrogen Oxides [NO_x] (24 hrs. Basis) - 80 µg/m³
- Carbon Monoxide [CO] (8 hrs. Basis) - 2000 µg/m³

3. The industry shall take adequate measures for control of noise level generated from industrial activities within the premises less than 75 dB(A) during day time and 70 dB(A) during night time.

4. Industry/Unit shall provide with each stack port hole with safe platform of 1 meter width with support & spiral ladder/ Stepped ladder with hand rail up to monitoring platform as per specifications given in part-III emission regulation of CPCB. In no case monkey ladder shall be allowed as stack monitoring facility.

5. The industry/unit shall make the necessary arrangements for control of the fugitive emission from any source of emission/section/activities.

6. All other fugitive emission sources such as leakages, seepages, spillages etc shall be ensured to be plugged or sealed or made airtight to avoid the public nuisance.

7. The industry/ unit shall ensure all necessary arrangements for control of odour nuisance from the industrial activities or process within premises

8. All the internal roads shall be made pucca to control the fugitive emissions of particulate matter generated due to transportation and internal movements. Good housekeeping practices shall be adopted to avoid leakages, seepages, spillages etc.

9. Industry shall take effective steps for extensive tree plantation preferably in 03 rows of the local tree species with minimum spacing of 2X2 meters within or around the industry/unit premises for general improvement of environmental conditions and as stated in below..

(Minimum number of plants to be planted by the unit:-4437 Nos.)

Additional Air condition:-

- The Project Proponent shall maintain the ambient air quality within prescribed norms including noise pollution.
- DG sets shall comply with the provision of Noise pollution control limits as prescribed by CPCB/MoEFCC.

Consent No:AWH-58603



Consent Order

M.P. Pollution Control Board
E-5, Arera Colony
Paryavaran Parisar, Bhopal - 16 MP
Tele : 0755-2466191, Fax-0755-2463742

CONDITIONS PERTAINING TO THE HAZARDOUS AND OTHER WASTES (MANAGEMENT AND TRANSBOUNDARY MOVEMENT) RULES, 2016:-

FORM-2 [See rule 6 (2)]

FORM FOR GRANT OR RENEWAL OF AUTHORISATION BY STATE POLLUTION CONTROL BOARD TO THE OCCUPIERS, RECYCLERS, REPROCESSORS, REUSERS, USER AND OPERATORS OF DISPOSAL FACILITIES

1. Number of authorisation and date of issue : ,
2. Reference of application (No. and date) : COF-1275659, dt: 15/06/2023
3. The Occupier of M/s. Adani Logistics Ltd is hereby granted an authorisation based on the enclosed signed inspection report (can be seen in XGN) for generation, collection, reception, storage, transport, reuse, recycling, recovery, pre-processing, co-processing, utilisation, treatment, disposal or any other use of hazardous or other wastes or both on the premises situated at 36/min-1(S), 37/1(S), 37/2(S), 38/1(S), 55/1(S), 55/2/min-1, Village-Bhenslay, Tehsil- Mhow, District- Indore,

Details of Authorisation

Category of Hazardous Waste as per the Schedules I, II and III of these rules	Authorised mode of disposal or recycling or utilisation or co-processing, etc.	Quantity (ton/annum)
Waste residue containing oil (I-5.2)	To be sold to authorized Recycler/ CTSDf authorized with SPCB.	0.030 M.T.
Used Oil/Waste Oil & Spent Lubricants (I-5.1)	To be sold to authorized Re-processors/ Recycler authorized with SPCB.	0.425 M.T.

- (1) The authorisation shall be valid for a period upto 31/05/2028.
- (2) The authorisation is subject to the following general and specific conditions (Please specify any conditions that need to be imposed over and above general conditions, if any):

A. General conditions of authorisation:

1. The authorised person shall comply with the provisions of the Environment (Protection) Act, 1986, and the rules made there under.
2. The authorisation or its renewal shall be produced for inspection at the request of an officer authorised by the State Pollution Control Board.
3. The person authorised shall not rent, lend, sell, transfer or otherwise transport the hazardous and other wastes except what is permitted through this authorisation.
4. Any unauthorised change in personnel, equipment or working conditions as mentioned in the application by the person authorised shall constitute a breach of his authorisation.
5. The person authorised shall implement Emergency Response Procedure (ERP) for which this authorisation is being granted considering all site specific possible scenarios such as spillages, leakages, fire etc. and their possible impacts and also carry out mock drill in this regard at regular interval of time;
6. The person authorised shall comply with the provisions outlined in the Central Pollution Control Board guidelines on Implementing Liabilities for Environmental Damages due to Handling and Disposal of Hazardous Waste and Penalty
7. It is the duty of the authorised person to take prior permission of the State Pollution Control Board to close down the facility.
8. The imported hazardous and other wastes shall be fully insured for transit as well as for any accidental occurrence and its clean-up operation.
9. The record of consumption and fate of the imported hazardous and other wastes shall be maintained.
10. The hazardous and other waste which gets generated during recycling or reuse or recovery or pre-processing or utilisation of imported hazardous or other wastes shall be treated and disposed of as per specific conditions of

Consent No:AWH-58603



Consent Order

M.P. Pollution Control Board
E-5, Arera Colony
Paryavaran Parisar, Bhopal - 16 MP
Tele : 0755-2466191, Fax-0755-2463742

authorisation.

11. The importer or exporter shall bear the cost of import or export and mitigation of damages if any.
12. An application for the renewal of an authorisation shall be made as laid down under these Rules.
13. Any other conditions for compliance as per the Guidelines issued by the Ministry of Environment, Forest and Climate Change or Central Pollution Control Board from time to time.
14. Annual return shall be filed by June 30th for the period ensuring 31st March of the year.
15. The non hazardous solid waste arresting in the industry/unit/unit premises sweeping, etc. be disposed off scientifically so as not to cause any nuisance/pollution. The applicant shall take necessary permission from civic authorities for disposal to dumping site. If required.

B. Specific conditions:

1. The industry shall display the information on hazardous waste generated on notice board of size 6' x 4' (in Hindi & English) outside the unit main gate along with quantity and nature of hazardous chemicals being handled in the plant, including wastewater, air emission and hazardous wastes.
2. The authorisation or its renewal shall be produced for inspection at the request of an officer authorised by the State Pollution Control Board.

Additional Haz condition:-

1. The industry shall obtain insurance under Public Liability Insurance Act, if applicable and shall submit a copy to the board.
2. Any unauthorized change in production capacity, process, raw materials, personnel, equipments etc. as mentioned in the application by the person authorized shall constitute a breach of this authorisation.
3. The unit shall maintain the records of hazardous waste as per the Form-3 of rule 6(5) and shall online submit the annual return in Form-4 as per rule 6(5) 20(2) to this office on or before 30th June every year and preferably before 30th April.
4. The information regarding quantity of hazardous wastes generated and its analysis report should be sent to the Board online at least annually.
5. Hazardous Waste Storage Site & Danger signboard shall be provided with all safety devices at the storage site.
6. The authorized person shall inform the name and address of the contact person / occupier responsible for hazardous waste management.
7. In case of importing Hazardous Waste, occupier shall apply to the M.P. Pollution Control Board, 180 days in advance in Form-6, for permission to import of the waste as per Rule 13(i) of Hazardous and other Waste (Management and Transboundary Movement) Rule 2016 as amended up to date.
8. In the event of any accident due to handling of hazardous wastes, the authorized person must inform immediately to the Regional Office & Head office of the board on fax/telephone/email-it_mppcb@rediffmail.com about the incident and detail report should be sent in Form No.5 as per Rule-10 of Hazardous and other Waste (Management and Transboundary Movement) Rule 2016 as amended upto date.

Additional Packing, Labeling & Transportation of Hazardous wastes:-

1. The unit shall maintain the records of hazardous waste as per the Form-3 of rule 6(5) and shall online submit the annual return in Form-4 as per rule 6(5), 20(2) to this office on or before 30th June every year and preferably before 30th April.
2. Hazardous Waste Storage Site & Danger signboard shall be provided with all safety devices at the storage site.
3. In the event of any accident due to handling of hazardous wastes, the authorized person must inform immediately to the Regional Office & Head office of the board on fax/telephone/email-it_mppcb@rediffmail.com about the incident and detail report should be sent in Form No.11 as per Rule-22 of Hazardous and other Waste (Management and Transboundary Movement) Rule 2016 as amended upto date.
4. The occupier shall ensure that the hazardous waste are packaged and labeled, based on the composition in a manner suitable for safe handling, storage and transport as per the guidelines issued by the Central Pollution Control Board in October 2004 & updated from time to time.
5. In case of transportation of hazardous wastes through a State other than the State of origin or destination, the occupier shall intimate the concerned State Pollution Control Board before sending the hazardous wastes to the transporter.



Consent Order

M.P. Pollution Control Board
E-5, Arera Colony
Paryavaran Parisar, Bhopal - 16 MP
Tele : 0755-2466191, Fax-0755-2463742

GENERAL CONDITIONS:

1. The non hazardous solid waste arresting in the industry/unit/unit premises sweeping, etc. be disposed off scientifically so as not to cause any nuisance/pollution. The applicant shall take necessary permission from civic authorities for disposal to dumping site. If required.

Non Hazardous Solid wastes:-

Type of waste	Quantity	Disposal
Scrap/ Plastic packing material wood, card board, gunny begs etc	to be inventorised	As Per MoEF&CC/CPCB Norms/Guidelines
Horticulture Waste	0.020 MT	
STP Sludge	0.150 MT	
Domestic waste	9.210 MT	Through local body vendor

2. The applicant shall allow the staff of Madhya Pradesh Pollution Control Board and/or their authorized representative, upon the representation of credentials:

- To inspect raw material stock, manufacturing processes, reactors, premises etc to perform the functions of the Board.
- To enter upon the applicant's premises where an effluent source is located or in which any records are required to be kept under the terms and conditions of this Consent.
- To have access at reasonable times to any records required to be kept under the terms and conditions of this Consent.
- To inspect at reasonable times any monitoring equipment or monitoring method required in this Consent: or,
- To sample at reasonable times any discharge or pollutants.

3. This consent / authorisation is transferable in nature, in case of any change in ownership / management, the new owner / partner / directors / proprietor shall immediately apply for the consent with new requisite information.

4. The issuance of this Consent does not convey any property rights in either real or personal property or any exclusive privileges, nor does it authorise any invasion of personal rights, nor any infringement of Central, State or local laws or regulations.

5. Industry shall install separate electric metering arrangement for running of pollution control devices and this arrangement shall be made in such fashion that any non functioning of pollution control devices shall immediately stop electric supply to the production and shall remain tripped till such time unless the pollution control device/devices are made functional. The record of electricity consumption for running of pollution control equipment shall be maintained and submitted to the Board every month

6. This consent is granted in respect of Water pollution control Act 1974 or Air Pollution Control act, 1981 or Authorization under the provisions of Hazardous and other Waste (Management & Transboundary movement) Rules 2016 only and does not relate to any other Department/Agencies. License required from other Department/Agencies have to be obtained by the unit separately and have to comply separately as per there Act / Rules.

7. Balance consent/authorisation fee, if any shall be recoverable by the Board even at a later date.

8. The applicant shall submit such information, forms and fees as required by the board not later than 180 day prior to the date of expiration of this consent/authorisation

9. The industry/unit shall establish a separate environmental cell, headed by senior officer of the unit for reporting the environmental compliances. The industry/ Unit shall submit environmental statement for the previous year ending 31st March on or before 30th September every year to the Board.

10. Industry shall obtain membership of Emergency Response Center of the Board if needed.

11. Knowingly making any false statement for obtaining consent or compliance of consent conditions shall result in the imposition of criminal penalties as provided under the section 42(g) of the Water Act or section 38 (g) of the Air Act.

12. After notice and opportunity for the hearing, this consent may be modified, suspended or revoked by the Board in whole or in part during its term for cause including, but not limited to, the following :

- Violation of any terms and conditions of this Consent.

Consent No:AWH-58603



Consent Order

M.P. Pollution Control Board
E-5, Arera Colony
Paryavaran Parisar, Bhopal - 16 MP
Tele : 0755-2466191, Fax-0755-2463742

- (b) Obtaining this Consent by misrepresentation or failure to disclose fully all relevant facts.
(c) A change in any condition that requires temporary or permanent reduction or elimination of the authorized discharge.

13. On violation of any of the above-mentioned conditions the consent granted will automatically be taken as canceled and necessary action will be initiated against the industry.

Additional condition:-

1. Project management shall maintain sewage treatment plant of adequate capacity. Responsibility of operation and maintenance of STP will be carried out by project management. The project management shall also make arrangement for measurement of waste water discharge.
2. The area earmarked for the parking shall be used for parking only. No other activity shall be permitted in the area.

Consent/authorization as required under the Water (Prevention & Control of Pollution) Act, 1974, The Air (Prevention & Control of Pollution) Act, 1981 and the Authorization under Hazardous and other Wastes (Management & Transboundary Movement) Amended Rule, 2016 is granted to your industry subject to fulfillment of all the conditions mentioned above. For renewal purpose you shall have to make an application to this Board through XGN at least Six months before the date of expiry of this consent/authorisation. The applicant without valid consent (for operation) of the Board shall not bring in to use any outlet for the discharge of effluent and gaseous emission.

For and on behalf of
M.P. Pollution Control Board

By the order of Chairman, MPPCB

CHANDRA MOHAN THAKUR
Member Secretary



(Organic Authentication on AADHAR from UIDAI Server)
TPAV # 199XB972NA

Consent No:AWH-58603

Annexure X
Power Allotment letter

SE/O&M/HT/P-N-88/2022-23/No. 7022

Indore, Dated: 20/10/2022

To,

M/s ADANI LOGISTICS LTD.

Survey No. 55/5/2/Min-1, 55/4/Min-1,
55/3/Min-1, 37/2, 36//min-1, 37/min-1, 55/2/Min-1,
55/1, Village Bhenslay, Tahsil Mhow, Dist. Indore
Email - manikandan.a@adani.com
Mob. No.:- 7837111098

Annexure X

Sub:- Approval for 150 KVA new HT power on 11 KV at Survey No. 55/5/2/Min-1, 55/4/Min-1, 55/3/Min-1, 37/2, 36//min-1, 37/min-1, 55/2/Min-1, 55/1, Village Bhenslay, Tahsil Mhow, Dist. Indore for the purpose of Warehousing
Ref:- Your online application No. NSCHT14665 dated 19.10.2022

Dear Sir,

Please refer to your application cited above for availing 150 KVA HT power supply on 11 KV for the purpose of Warehousing at Survey No. 55/5/2/Min-1, 55/4/Min-1, 55/3/Min-1, 37/2, 36//min-1, 37/min-1, 55/2/Min-1, 55/1, Village Bhenslay, Tahsil Mhow, Dist. Indore of Rs. 10000/- vide ERP MR/Transaction ID No. 22101939350768472406 dated 19.10.2022

Your request has been considered and sanction is hereby accorded for release 150 KVA HT connection on 11 KV subject to the following conditions :-


1. As per "M.P. Electricity Supply Code 2021, you shall be responsible for providing "right of way" wherever necessary for laying of lines and also for easy and independent access to the metering point.
2. If any permanent LT connection is running in the said premise, It will be required to be surrendered prior to start of supply at HT.
3. You will have to obtain necessary approval/permission of the local/statutory authority, if required under any law/statute for manufacturing of above product or supply of service mentioned in your application and to observe all the conditions specified therein before commencement of supply, please note that in case of your failure to do so, the West Discom will remain absolved from all the liabilities that may arise on this account. You will also have to abide by all regulatory provisions relating to supply of electricity.
4. You are required to submit following additional documents, for expeditious release of connection :-
 1. MSME udyam registration certificate/SIA Acknowledgement
 2. Details of any dues or outstanding on the said premises. If available.

Kindly Submit above mentioned documents within 7 days to this office, otherwise your application shall be dammed as cancelled automatically.

5. On receipt of above documents, the action for ascertaining technical feasibility of supply and deciding the point of supply/permission of estimate will be initiated in case. Any existing electricity line is passing through your premises, the same shall also be required to be shifted before commencement of HT supply at your cost after ascertaining technical feasibility. the quantum of line extension work along with detailed cost of estimate will be provided to you.
6. You will have to get the works executed through an 'A' class contractor at your cost as per the estimates and layout approved by the West Discom. The work must be completed as per the sanctioned estimate and technical specification of west Discom, and within the stipulated timeframe as per M.P. electricity Supply Code'2021. Upon failure to get the works executed within prescribe time-limits, this sanction shall stand automatically cancelled.
7. You will be required to make payment of supply affording charges, security deposit, and supervision charges @ 5% of estimate amount along-with GST, for which a demand note will be given to you separately. A copy of draft HT power supply agreement shall also be provided to you. Along-with demand note after making payment, you will have to submit duly signed HT agreement on non-judicial stamp paper/e-stamp of Rs. 500/-. The applicable tariff for your connection shall be as indicated in the Draft agreement.
8. In the event of any dispute related to authenticity of documents submitted by you as per M.P. Electricity Supply Code' 2021 for availing H.T. supply, or if any dues are found outstanding on the premises for which connection has been applied or against any firm /Company/person which is associated to your firm/Company as Owner, Partner, Director or Managing Director, it shall be lawful for the West Discom to cancel the sanction/discontinue the supply of energy during the period of disconnection, you will be liable to pay the demand charges /minimum charges etc. as per tariff order as in force from time to time till the currency period of agreement.
9. Remark:- As per Circular No. 171 dated 28.10.2021 ME HT Meter may be purchase by the consumer due to non availability in stock.
10. You are also requested to please contact our Executive Engineer (O&M) MPPKV Co. Ltd. Mhow for any further assistance.

Thanking you,

yours faithfully


Superintending Engineer (O&M)
MPPKV Co. Ltd. Indore

Copy to: -

- 1] The Superintending Engineer (HT Billing cell) MPPKV Co. Ltd. Indore.
(PAN and GST No. of the Company/Firm/Proprietor is AABCI4157J and GST No. 23AABCI4157J1ZO)
- 2] The Superintending Engineer (MT-I) MPPKVCL, Indore.
- 3] The Executive Engineer [Meter Testing-1] MPPKV Co. Ltd. Indore (Encl. Site Map)
- 4] The Executive Engineer [O&M] MPPKV Co. Ltd. Mhow
(Please ensure timely action as per M.P. Supply Code'2021 and Company's Circular No. MD/ WZ/05/13-04/18063 dated 27.08.2013. The estimate may be prepared keeping in view that the consumer has to use of "Aerial Bunched Cable" at his cost for the last span (Condition No.4.58 of M.P. Supply Code'21) and consumer may also be insisted for the same. Ensure timely issue of work Order after receipt of supervision charges as above, also submit technical feasibility report and report regarding arrear if any on any account and any existing HT/LT connection/Line in the premises within three days positively with copy of approved site plan. If there is any industrial park, so please confirm External electrification of the premises and send report to this office. please Send revised estimate copy as per new SOR. If

Annexure XI
Environment Monitoring Results

TEST REPORT

ULR No: TC1545625000001798F

Name & Address of Company/Customer		Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)		----	REL/2025/OCT/140	24/10/2025
Sample Name	Sample ID	Condition of Sample	Batch No.	Scaled/Unsealed
STP Outlet Water	REL/2025/OCT/140	Good	NA	Unsealed
Sample Done by	Date of Receipt	Sample Quantity	Sampling Date	Packing
Client	16/10/2025	2.0 Litter	16/10/2025	Plastic Bottle
Analysis Start Date		Analysis End Date		
17/10/2025		23/10/2025		

Test Details:

S.No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	pH @ 25 °C	--	7.86	5.5-9.0	IS 3025 (P-11) 2017
2.	Total Suspended Solid	mg/L	7.33	NMT 20	IS 3025 (P-17) 2017
3.	Oil & Grease	mg/L	BDL(DL4.0)	NMT 10	IS 3025 (P-39) 2021
4.	Chemical Oxygen Demand	mg/L	31.65	NMT 50	IS 3025 (P-58) 2006
5.	Biological Oxygen Demand at 27°C (3Days)	mg/L	6.44	NMT 10	IS 3025 (P-44) 1993
6.	Total Nitrogen	mg/L	4.05	NMT 10	IS 3025 (P-34) 1988

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. The results are related only to the sample tested
3. This report shall not be reproduced without the written approval of REL
4. Any complaint about this report should be communicated within 15 days of issue of this report
5. Specification as per customer request (NGT)

Checked by



Authorized Signatory

Name: Manoj Bamniya

Designation: Tech. Manager

- END OF TEST REPORT -

Format No. REL/F-44C

Page 1 of 2



RELIABLE
ENVIRO
LLP



15, Paricharika Nagar, Indore - 452018 (M.P.)

8103898979, 9907136827

ral2021indore@gmail.com



rel2024indore@gmail.com

An ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 (OH&S) CERTIFIED LAB

TEST REPORT

Name & Address of Company/Customer		Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)		----	REL/2025/OCT/140-I	24/10/2025
Sample Name	Sample ID	Condition of Sample	Batch No.	Sealed/Unsealed
STP Outlet Water	REL/2025/OCT/140-I	Good	NA	Unsealed
Sample Done by	Date of Receipt	Sample Quantity	Sampling Date	Packing
Client	16/10/2025	2.0 Litter	16/10/2025	Plastic Bottle
Analysis Start Date		Analysis End Date		24/10/2025
17/10/2025				

Test Details:

S.No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	Fecal Coliform	MPN/100 ml	60.0	NMT - 230	IS 1622-1981

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. The results are related only to the sample tested
3. This report shall not be reproduced without the written approval of REL
- 4 . Any complaint about this report should be communicated within 15 days of issue of this report
- 5 .Sample analyses done by outsource.
6. Specification as per customer request (NGT)

Checked by



Authorized Signatory

Name: Sunil Kumavat

Designation: Lab Head

- END OF TEST REPORT -

Format No. REL/F-44C

TEST REPORT

Name & Address of Company/Customer		Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road, Near Tihi Railway Station, Indore -453552 (MP)		---	REL/2025/NOV/171	22/11/2025
Sample Name	Sample ID	Condition of Sample	Batch No.	Sealed/Unsealed
STP Outlet Water	REL/2025/NOV/171	Good	NA	Unsealed
Sample Done by	Date of Receipt	Sample Quantity	Sampling Date	Packing
Client	18/11/2025	2.0 Litter	17/11/2025	Plastic Bottle
Analysis Start Date	18/11/2025	Analysis End Date	21/11/2025	

Test Details:

S.No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	pH @ 25 °C	--	7.62	5.5-9.0	IS 3025 (P-11) 2017
2.	Total Suspended Solid	mg/L	5.0	NMT 20	IS 3025 (P-17) 2017
3.	Oil & Grease	mg/L	BDL(DL4.0)	NMT 10	IS 3025 (P-39) 2021
4.	Chemical Oxygen Demand	mg/L	24.82	NMT 50	IS 3025 (P-58) 2006
5.	Biological Oxygen Demand at 27°C (3Days)	mg/L	4.0	NMT 10	IS 3025 (P-44) 1993
6.	Total Nitrogen	mg/L	3.24	NMT 10	IS 3025 (P-34) 1988

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. The results are related only to the sample tested
3. This report shall not be reproduced without the written approval of REL.
4. Any complaint about this report should be communicated within 15 days of issue of this report
5. Specification as per customer request (NGT)

Checked by


Authorized Signatory
 Name: Manoj Bhattacharya
 Designation: Tech. Manager

- END OF TEST REPORT -

Format No. REL/F-44C

Page 1 of 2

TEST REPORT

Name & Address of Company/Customer		Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)		----	REL/2025/NOV/171-I	25/11/2025
Sample Name	Sample ID	Condition of Sample	Batch No.	Scaled/Unsealed
STP Outlet Water	REL/2025/NOV/171-I	Good	NA	Unsealed
Sample Done by	Date of Receipt	Sample Quantity	Sampling Date	Packing
Client	18/11/2025	2.0 Litter	17/11/2025	Plastic Bottle
Analysis Start Date	18/11/2025	Analysis End Date	25/11/2025	

Test Details:

S.No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	Fecal Coliform	MPN/100 ml	45.0	NMT - 230	IS 1622-1981

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. The results are related only to the sample tested
3. This report shall not be reproduced without the written approval of REL
- 4 . Any complaint about this report should be communicated within 15 days of issue of this report
- 5 .Sample analyses done by outsource.
6. Specification as per customer request (NGT)

Checked by

RELIABLE ENVIRO
INDORE
Authorized Signatory
Name: Sunil Kumbavat
Designation: Lab Head

- END OF TEST REPORT -

Format No. REL/F-44C

Page 2 of 2

TEST REPORT

ULR No:- TC15456250000040631F

Name & Address of Company/Customer	Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)	---	REL/2025/DEC/155	22/12/2025
Sample Name	Sample ID	Date of Receipt	Condition of Sample
Ambient Air Quality Monitoring	REL/2025/DEC/155	17/12/2025	Good

Details

Sampling Plan	Format No. REL/F-37	Sampling Method	RELSTP/ENV/010-01
Sampling Date & Time	Sampling Done By	Sampling Location	Sampling Duration
16/12/2025 & 11:30	Reliable Enviro LLP.	Near Main Entrance Gate	24 hrs.
Ambient Temperature:- 25°C	Wind Direction: from – West east		
Humidity:- 50%	Cloud Condition:- Clear		
Analysis Start Date	17/12/2025	Analysis End Date	20/12/2025

Test Details:

S. No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	Particulate Matter (PM10)	$\mu\text{g}/\text{m}^3$	62.88	NMT 100	IS-5182 (Part-23) 2006
2.	Fine Particulate Matter (PM2.5)	$\mu\text{g}/\text{m}^3$	30.12	NMT 60	IS-5182 (Part-24) 2019
3.	Sulphur Dioxide (SO ₂)	$\mu\text{g}/\text{m}^3$	9.36	NMT 80	IS-5182 (Part-2) 2001
4.	Nitrogen Dioxide (NO ₂)	$\mu\text{g}/\text{m}^3$	14.88	NMT 80	IS-5182 (Part-6) 2006

Note:

- The Legal liabilities Limited up to the analytical charges only.
- The results are related only to the sample tested
- This report shall not be reproduced without the written approval of REL.
- Specification as per MoEF& CC,CPCB, MPPCB

Checked by


 Authorized Signatory
 Name: Manoj Bamniya
 Designation: Tech.Manager

- END OF TEST REPORT -

Format No. REL/F-44A

Page 1 of 2

TEST REPORT

Name & Address of Company/Customer	Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)	----	REL/2025/DEC/155-I	22/12/2025
Sample Name	Sample ID	Date of Receipt	Condition of Sample
Ambient Air Quality Monitoring	REL/2025/DEC/155-I	17/12/2025	Good

Details

Sampling Plan	Format No. REL/F-37	Sampling Method	RELSTP/ENV/010-01
Sampling Date& Time	Sampling Done By	Sampling Location	Sampling Duration
16/12/2025 & 11:30	Reliable Enviro LLP.	Near Main Entrance Gate	8.0 hrs.
Ambient Temperature:- 25 ⁰ C	Wind Direction: from – West east		
Humidity:- 50%	Cloud Condition:- Clear		
Analysis Start Date	17/12/2025	Analysis End Date	20/12/2025

Test Details:

S. No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	Carbon Monoxide (CO)	µg/m ³	262.38	NMT 2000	IS-5182 (Part-) 2006

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. The results are related only to the sample tested
3. This report shall not be reproduced without the written approval of REL.
4. Specification as per MoEF& CC,CPCB, MPPCB

Checked by

Authorized Signatory
 Name: Manoj Bamniya
 Designation: Tech.Manager

- END OF TEST REPORT -

Format No. REL/F-44A

Page 2 of 2

TEST REPORT

ULR No:- TC1545625000004064F

Name & Address of Company/Customer	Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)	---	REL/2025/DEC/156	22/12/2025
Sample Name	Sample ID	Date of Receipt	Condition of Sample
Ambient Air Quality Monitoring	REL/2025/DEC/156	17/12/2025	Good

Details


Sampling Plan	Format No. REL/F-37	Sampling Method	RELSTP/ENV/010-01
Sampling Date & Time	Sampling Done By	Sampling Location	Sampling Duration
16/12/2025 & 12:00	Reliable Enviro LLP.	Near Pump Room	24 hrs.
Ambient Temperature:- 25°C	Wind Direction: from – West east		
Humidity:- 50%	Cloud Condition:- Clear		
Analysis Start Date	17/12/2025	Analysis End Date	20/12/2025

Test Details:

S. No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	Particulate Matter (PM10)	µg/m ³	48.66	NMT 100	IS-5182 (Part-23) 2006
2.	Fine Particulate Matter (PM2.5)	µg/m ³	22.38	NMT 60	IS-5182 (Part-24) 2019
3.	Sulphur Dioxide (SO ₂)	µg/m ³	7.92	NMT 80	IS-5182 (Part-2) 2001
4.	Nitrogen Dioxide (NO ₂)	µg/m ³	10.18	NMT 80	IS-5182 (Part-6) 2006

Note:

- The Legal liabilities Limited up to the analytical charges only.
- The results are related only to the sample tested
- This report shall not be reproduced without the written approval of REL.
- Specification as per MoEF& CC,CPCB, MPPCB



Checked by



Authorized Signatory
Name: Manoj Bamniya
Designation: Tech.Manager

- END OF TEST REPORT -

Format No. REL/F-44A

Page 1 of 2

TEST REPORT

Name & Address of Company/Customer	Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bhelsay, Ran Pithampur Road, Near Tili Railway Station, Indore -453552 (MP)	---	REL/2025/DEC/156-1	22/12/2025
Sample Name	Sample ID	Date of Receipt	Condition of Sample
Ambient Air Quality Monitoring	REL/2025/DEC/156-1	17/12/2025	Good

Details


Sampling Plan	Format No. REL/F-37	Sampling Method	RELSTP/ENV/010-01
Sampling Date & Time	Sampling Done By	Sampling Location	Sampling Duration
16/12/2025 & 12:00	Reliable Enviro LLP	Near Pump Room	8.0 hrs.
Ambient Temperature:- 25°C	Wind Direction: from - West east		
Humidity:- 50%	Cloud Condition:- Clear		
Analysis Start Date	17/12/2025	Analysis End Date	20/12/2025

Test Details:

S. No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	Carbon Monoxide (CO)	µg/m ³	178.62	NMT 2000	IS-5182 (Part-) 2006

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. The results are related only to the sample tested
3. This report shall not be reproduced without the written approval of REL.
4. Specification as per MoEF & CC, CPCB, MPPCB

Checked by



Authorized Signatory
Name: Manoj Bamniya
Designation: Tech. Manager

- END OF TEST REPORT -

Format No. REL/F-44A

Page 2 of 2

TEST REPORT

ULR No: TC1545625000004065F

Name & Address of Company/Customer		Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tili Railway Station , Indore -453552 (MP)		---	REL/2025/DEC/157	22/12/2025
Sample Name		Sample ID	Sample Quantity	Condition of Sample
Continuous Ambient Noise Monitoring		REL/2025/DEC/157	NA	NA
Sampling Done By	Date of Receipt Data		Start Date & Time	
Reliable Enviro LLP	17/12/2025		16/12/2025 & 12:30 to 17/12/2025 12:30 Hrs.	
Measurement Start Date		16/12/2025	Measurement End Date	17/12/2025

Test Details: (Day Time Monitoring Avg. Result)

S.No.	Characteristic /Location	Unit	Result	Specification	Method of Test
1.	Main Gate	dB (A)	69.8	75	IS 9989-1981
2.	Pump Room Area	dB (A)	65.9	75	IS 9989-1981

Test Details: (Night Time Monitoring Avg. Result)

S.No.	Characteristic /Location	Unit	Result	Specification	Method of Test
1.	Main Gate	dB (A)	50.8	70	IS 9989-1981
2.	Pump Room Area	dB (A)	42.7	70	IS 9989-1981

Note:

- The Legal liabilities Limited up to the analytical charges only.
- This report in full or in part shall not be used for advertising or as evidence in any court of law.
- The results are related only to the sample tested
- This report shall not be reproduced without the written approval of REL.
- Specification as per MoEF& CC, CPCB, MPPCB
- Instrument ID No.- REL/EQ/ID-21 ,Calibration Date-04/11/2025 & Calibration Due Date- 03/11/2026.

Checked by

Authorized Signatory
Name: Manoj Bamniya
Designation: Tech.Manager

- END OF TEST REPORT -

Format No. REL/F-44D

Page 1 of 1

TEST-REPORT

Name & Address of Company/Customer			Work Order No./ Reference No. of Letter	ULR No: TC1545625000004067F	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)			----		REL/2025/DEC/159	22/12/2025
Sample Name	Sample ID	Condition of Sample	Batch No.	Scaled/Unsealed		
Bore well Water	REL/2025/DEC/159	Good	NA	Unsealed		
Sample Done by	Date of Receipt	Sample Quantity	Sampling Date	Packing		
Client	17/12/2025	2.0 Litter	16/12/2025	Plastic Bottle		
Analysis Start Date	17/12/2025	Analysis End Date	20/12/2025			


Test Details:-

S.No.	Test Parameter	Unit	Result	Acceptable Limit	Permissible Limit in the Absence of Alternate Source.	Method of Analysis
1.	pH @ 25 °C	--	7.29	6.5-8.5	No relaxation	IS 3025 (P-11)-2023
2.	Colour	HZ Unit	< 1	Max.5	Max.15	IS 3025 (P-4)-2021
3.	Turbidity	NTU	< 1	Max. 1NTU	Max. 5NTU	IS 3025 (P-10)-1984
4.	Conductivity	µs/cm ³	830.0	NM	NM	IS 3025 (P-14)-1984
5.	Total Dissolved Solid	mg/L	462.0	Max.500	Max.2000	IS 3025 (P-16)-2023
6.	Chloride ,as Cl	mg/L	44.68	Max.250	Max.1000	IS 3025 (P-32)-1988
7.	Total Hardness ,as CaCO ₃	mg/L	138.0	Max.200	Max.600	IS 3025 (P-21)-2009
8.	Total Alkalinity , asCaCO ₃	mg/L	126.0	Max.200	Max.600	IS 3025 (P-23)-1986
9.	Calcium ,as Ca	mg/L	58.66	Max.75	Max.200	IS 3025 (P-40)-1991
10.	Magnesium ,as Mg	mg/L	23.48	Max.30	Max.100	IS 3025 (P-46)-1994
11.	Sulphate ,as SO ₄	mg/L	22.66	Max.200	Max.400	IS 3025 (P-24)-1986
12.	Nitrate , as NO ₃	mg/L	2.16	Max 45	No relaxation	IS 3025 (P-34)-1988
13.	Free residual Chlorine	mg/L	Nil	Max. 0.2	Max. 1.0	IS-3025 (P-26)-1986
14.	Odour	--	Agreeable	Agreeable	Agreeable	IS 3025 (P-5) 1983

15.	Fluoride, as F	mg/L	Not detected	Max.1.0	Max. 1.5	IS-3025 (P-60) 2008
16.	Chromium, as Cr	mg/L	Not detected	Max0.05	No relaxation	IS-3025 (P-52) 2003
17.	Iron, as Fe	mg/L	0.18	Max.0.3	No relaxation	IS 3025 (P-53)-2003
18.	Nitrite as NO ₂	mg/L	Nil	NM	NM	IS 3025 (P-34)-1988
19.	Ammonia as N	mg/L	Nil	Max.0.5	No relaxation	IS 3025 (P-34)-1988
20.	Phosphorus as P	mg/L	Nil	NM	NM	IS 3025 (P-31)-1988

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. The results are related only to the sample tested
3. This report shall not be reproduced without the written approval of REL.
4. Specification as per IS 10500: 2012



Checked by



Authorized Signatory
Name: Manoj Bamniya
Designation: Tech.Manager
- END OF TEST REPORT -

Format No. REL/F-44C

TEST-REPORT


Name & Address of Company/Customer		Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road, Near Tihi Railway Station. Indore -453552 (MP)		—	REL/2025/DEC/159-I	22/12/2025
Sample Name	Sample ID	Condition of Sample	Batch No.	Sealed/Unsealed
Bore well Water	REL/2025/DEC/159-I	Good	NA	Unsealed
Sample Done by	Date of Receipt	Sample Quantity	Sampling Date	Packing
Client	17/12/2025	2.0 Litter	16/12/2025	Plastic Bottle
Analysis Start Date	17/12/2025	Analysis End Date	20/12/2025	

Test Details:-

S. No.	Test Parameter	Unit	Result	Specification as per CPCB	Method of Analysis
1.	E. Coli	cfu in 100 ml	Not detected	Shall not be detectable	IS-15185-2016
2.	Total Coliform bacteria	cfu in 100 ml	Not detected	Shall not be detectable	IS-15185-2016

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. This report in full or in part shall not be used for advertising or as evidence in any court of law.
3. The results are related only to the sample tested
4. This report shall not be reproduced without the written approval of REL.
5. Specification as per IS 10500: 2012
6. Sub Contractor Parameters


Checked by


Authorized Signatory
Name: Sunil Kumavat
Designation: Lab Head

- END OF TEST REPORT -

Format No. REL/F-44C

Page 1 of 3

TEST-REPORT

Name & Address of Company/Customer		Work Order No./ Reference No. of Letter	ULR No: TC1545625000004068F Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road, Near Tihi Railway Station, Indore -453552 (MP)		—	REL/2025/DEC/160	22/12/2025
Sample Name	Sample ID	Condition of Sample	Batch No.	Sealed/Unsealed
Drinking Water	REL/2025/DEC/160	Good	NA	Unsealed
Sample Done by	Date of Receipt	Sample Quantity	Sampling Date	Packing
Client	17/12/2025	2.0 Litter	16/12/2025	Plastic Bottle
Analysis Start Date	17/12/2025	Analysis End Date		20/12/2025

Test Details:-

S.No.	Test Parameter	Unit	Result	Acceptable Limit	Permissible Limit in the Absence of Alternate Source.	Method of Analysis
1.	pH @ 25 °C	--	7.04	6.5-8.5	No relaxation	IS 3025 (P-11)-2023
2.	Colour	HZ Unit	< 1	Max.5	Max.15	IS 3025 (P-4)-2021
3.	Turbidity	NTU	< 1	Max. 1NTU	Max. 5NTU	IS 3025 (P-10)-1984
4.	Conductivity	µs/cm ³	172.0	NM	NM	IS 3025 (P-14)-1984
5.	Total Dissolved Solid	mg/L	96.0	Max.500	Max.2000	IS 3025 (P-16)-2023
6.	Chloride, as Cl	mg/L	9.66	Max.250	Max.1000	IS 3025 (P-32)-1988
7.	Total Hardness, as CaCO ₃	mg/L	46.0	Max.200	Max.600	IS 3025 (P-21)-2009
8.	Total Alkalinity, as CaCO ₃	mg/L	38.0	Max.200	Max.600	IS 3025 (P-23)-1986
9.	Calcium, as Ca	mg/L	8.64	Max.75	Max.200	IS 3025 (P-40)-1991
10.	Magnesium, as Mg	mg/L	5.22	Max.30	Max.100	IS 3025 (P-46)-1994
11.	Sulphate, as SO ₄	mg/L	Not detected	Max.200	Max.400	IS 3025 (P-24)-1986
12.	Nitrate, as NO ₃	mg/L	Not detected	Max 45	No relaxation	IS 3025 (P-34)-1988
13.	Free residual Chlorine	mg/L	Nil	Max. 0.2	Max. 1.0	IS-3025 (P-26)-1986
14.	Odour	—	Agreeable	Agreeable	Agreeable	IS 3025 (P-5) 1983

15.	Fluoride, as F	mg/L	Not detected	Max.1.0	Max. 1.5	IS-3025 (P-60) 2008
16.	Chromium, as Cr	mg/L	Not detected	Max0.05	No relaxation	IS-3025 (P-52) 2003
17.	Iron, as Fe	mg/L	Not detected	Max.0.3	No relaxation	IS 3025 (P-53)-2003
18.	Nitrite as NO ₂	mg/L	Nil	NM	NM	IS 3025 (P-34)-1988
19.	Ammonia as N	mg/L	Nil	Max.0.5	No relaxation	IS 3025 (P-34)-1988
20.	Phosphorus as P	mg/L	Nil	NM	NM	IS 3025 (P-31)-1988

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. The results are related only to the sample tested
3. This report shall not be reproduced without the written approval of REL.
4. Specification as per IS 10500: 2012

Checked by 


Authorized Signatory
Name: Manoj Bamniya
Designation: Tech. Manager

- END OF TEST REPORT -

Format No. REL/F-44C

TEST-REPORT

Name & Address of Company/Customer		Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road, Near Tili Railway Station, Indore -453552 (MP)		----	REL/2025/DEC/160-I	22/12/2025
Sample Name	Sample ID	Condition of Sample	Batch No.	Scaled/Unsealed
Drinking Water	REL/2025/DEC/160-I	Good	NA	Unsealed
Sample Done by	Date of Receipt	Sample Quantity	Sampling Date	Packing
Client	17/12/2025	2.0 Litter	16/12/2025	Plastic Bottle
Analysis Start Date		Analysis End Date		
17/12/2025		20/12/2025		

Test Details:-

S. No.	Test Parameter	Unit	Result	Specification as per CPCB	Method of Analysis
1.	E. Coli	cfu in 100 ml	Not detected	Shall not be detectable	IS-15185-2016
2.	Total Coliform bacteria	cfu in 100 ml	Not detected	Shall not be detectable	IS-15185-2016

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. This report in full or in part shall not be used for advertising or as evidence in any court of law.
3. The results are related only to the sample tested
4. This report shall not be reproduced without the written approval of REL.
5. Specification as per IS 10500: 2012
6. Sub Contractor Parameters

Checked by 


 Authorized Signatory
 Name: Sunil Kumavat
 Designation: Lab Head

- END OF TEST REPORT -

Format No. REL/F-44C

Page 1 of 3

TEST REPORT

Name & Address of Company/Customer		Work Order No./ Reference No. of Letter		ULR No: TC1545625000004066F	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road, Near Tihi Railway Station, Indore -453552 (MP)		---			REL/2025/DEC/158	22/12/2025
Sample Name	Sample ID	Date of Receipt	Condition of Sample	Sampling Done By		
Stack Emission.	REL/2025/DEC/158	17/12/2025	Good	Reliable Enviro LLP.		

Details

Sampling Plan		Format No. REL/F-37		Sampling Method		RELSTP/ENV/015-01
Sampling Date	Type of Stack	Capacity	Sampling Duration	Sampling Time	Height of Stack	Diameter of Stack
16/12/2025	DG Set	CS62.5D5P	30 min.	13:00	2.0 mtr.	4 inch.
Fuel Used :- Diesel			Flue Gas Temperature of Stack :- 70°C			
Ambient Temperature :- 25°C			Flue Gas Velocity :- 8.28 M/Sec.			
Analysis Start Date		17/12/2025	Analysis End Date		20/12/2025	

Test Details:

S.No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	Particulate Matter (PM)	g/kw-hr	0.14	NMT 0.2	IS 11255 (P-1) 1985
2.	Sulphur Dioxide (SO ₂)	g/kw-hr	0.44	--	IS 11255 (P-2) 1985
3.	Oxides of Nitrogen (NO ₂ + HC)	g/kw-hr	0.63	NMT 4.0	IS 11255 (P-7) 2005

Note:

- The Legal liabilities Limited up to the analytical charges only.
- This report in full or in part shall not be used for advertising or as evidence in any court of law.
- The results are related only to the sample tested
- This report shall not be reproduced without the written approval of REL.
- Specification as per MoEF & CC, CPCB, MPPCB

Checked by 


Authorized Signatory
Name: Manoj Bannhiya
Designation: Tech. Manager

- END OF TEST REPORT -

Format No. REL/F-44B

Page 1 of 2

**TEST REPORT**

Name & Address of Company/Customer		Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road, Near Tihi Railway Station, Indore -453552 (MP)		----	REL/2025/DEC/158-1	22/12/2025
Sample Name	Sample ID	Date of Receipt	Condition of Sample	Sampling Done By
Stack Emission.	REL/2025/DEC/158-1	17/12/2025	Good	Reliable Enviro LLP.

Details

Sampling Plan		Format No. REL/F-37	Sampling Method		RELSTP/ENV/015-01	
Sampling Date	Type of Stack	Capacity	Sampling Duration	Sampling Time	Height of Stack	Diameter of Stack
16/12/2025	DG Set	CS62.5D5P	30 min.	13:00	2.0 mtr.	4 inch.
Fuel Used :- Diesel			Flue Gas Temperature of Stack :- 70°C			
Ambient Temperature :- 25°C			Flue Gas Velocity :- 8.28 M/Sec.			
Analysis Start Date		17/12/2025	Analysis End Date		20/12/2025	

Test Details:

S.No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	Carbon Monoxide (CO)	g/kw-hr	0.45	NMT 3.5	USEPA Method No. 10

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. This report in full or in part shall not be used for advertising or as evidence in any court of law.
3. The results are related only to the sample tested
4. This report shall not be reproduced without the written approval of REL.
5. Specification as per MoEF& CC, CPCB, MPPCB

Checked by



Authorized Signatory

Name: Manoj Bamniya

Designation: Tech. Manager

- END OF TEST REPORT -

Format No. REL/F-44B



**RELIABLE
ENVIRO
LLP**



15, Paricharika Nagar, Indore - 452018 (M.P.)



8103898979, 9907130827



rel2021indore@gmail.com

rel2024indore@gmail.com



An ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 (OH&S) CERTIFIED LAB

TEST REPORT

ULR No: TC15456250000010691

Name & Address of Company/Customer		Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)		----	REL/2025/DEC/161	22/12/2025
Sample Name		Sample ID	Sample Quantity	Condition of Sample
DG Noise Level Monitoring		REL/2025/DEC/161	NA	NA
Sampling Done By	Date of Receipt Data		Start Date & Time	
Reliable Enviro LLP	16/12/2025		16/12/2025 & 13:00 to 13:30 (Day Time)	
Measurement Start Date		Measurement End Date	16/12/2025	

Test Details :-

Sr.	Characteristic	Unit	Insertion Loss (Day Time)	Specification
1.	DG Set (62.5 KVA)	dB(A)	----	75 dB (A) as per CPCB Regulations.
	1. Inside of Acoustic Enclosure		97.1	
	2. From 0.5 meter, Distance outside of Acoustic Enclosure		----	
	Side A		70.8	
	Side B		70.3	
	Side C		71.1	
	Side D		70.9	
2.	Average		70.7	
3.	Insertion Loss		26.4	

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. This report in full or in part shall not be used for advertising or as evidence in any court of law.
3. The results are related only to the sample tested
4. This report shall not be reproduced without the written approval of REL.
5. Specification as per MoEF& CC, CPCB, MPPCB
6. Instrument ID No.- REL/EQ/ID-21 ,Calibration Date-04/11/2025 & Calibration Due Date-03/11/2026.

Checked by

Authorized Signatory
Name: Manoj Batuniya

Designation: Tech. Manager

END OF TEST REPORT -

Format No. REL/F-44D

TEST REPORT

Name & Address of Company/Customer Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road, Near Fihl Railway Station, Indore -453552 (MP)		Work Order No./ Reference No. of Letter ---		ULR No: TC15456250000010701	
				Test Report No. REL/2025/DEC/162	Test Report Issue Date 22/12/2025
Sample Name STP Outlet Water	Sample ID REL/2025/DEC/162	Condition of Sample Good	Batch No. NA	Sealed/Unsealed Unsealed	
Sample Done by	Date of Receipt	Sample Quantity	Sampling Date	Packing Plastic Bottle	
Client	17/12/2025	2.0 Litter	16/12/2025		
Analysis Start Date	17/12/2025	Analysis End Date	20/12/2025		

Test Details:

S.No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	pH @ 25 °C	--	7.32	5.5-9.0	IS 3025 (P-11) 2017
2.	Total Suspended Solid	mg/L	7.0	NMT 20	IS 3025 (P-17) 2017
3.	Oil & Grease	mg/L	BDL (DL 1.0)	NMT 10	IS 3025 (P-39) 2021
4.	Chemical Oxygen Demand	mg/L	19.88	NMT 50	IS 3025 (P-58) 2006
5.	Biological Oxygen Demand at 27°C (3Days)	mg/L	3.0	NMT 10	IS 3025 (P-44) 1993
6.	Total Nitrogen	mg/L	2.84	NMT 10	IS 3025 (P-34) 1988

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. This report in full or in part shall not be used for advertising or as evidence in any court of law.
3. The results are related only to the sample tested
4. This report shall not be reproduced without the written approval of REL.
5. Any Complaint about this report should be communicated within 15 days of issue of report
6. Specification as per customer request (NGT)

Checked by



Authorized Signatory
Name: Manoj Bamniya
Designation: Tech. Manager

- END OF TEST REPORT -

Format No. REL/F-44C

Page 1 of 2

**TEST REPORT**

Name & Address of Company/Customer		Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road, Near Tihi Railway Station, Indore -453552 (MP)		---	REL/2025/DEC/162-I	22/12/2025
Sample Name	Sample ID	Condition of Sample	Batch No.	Sealed/Unsealed
STP Outlet Water	REL/2025/DEC/162-I	Good	NA	Unsealed
Sample Done by	Date of Receipt	Sample Quantity	Sampling Date	Packing
Client	17/12/2025	2.0 Litter	16/12/2025	Plastic Bottle
Analysis Start Date	17/12/2025	Analysis End Date	22/12/2025	

Test Details:

S.No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	Fecal Coliform	MPN/100 ml	24.0	NMT - 230	IS 1622-1981

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. This report in full or in part shall not be used for advertising or as evidence in any court of law.
3. The results are related only to the sample tested
4. This report shall not be reproduced without the written approval of REL
5. Any Complaint about this report should be communicated within 15 days of issue of this report
6. Sample analyses done by outsource.
7. Specification as per customer request (NGT)

Checked by 
Authorized Signatory
Name: Sunil Kumavat
Designation: Lab Head**- END OF TEST REPORT -**

Format No. REL/F-44C

Page 2 of 2



**RELIABLE
ENVIRO
LLP**

15, Paricharika Nagar, Indore - 452018 (M.P.)
8103898979, 9907136827
ral2021indore@gmail.com
rel2024indore@gmail.com



TC15456

An ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 (OH&S) CERTIFIED LAB

TEST REPORT

Name & Address of Company/Customer		Work Order No./ Reference No. of Letter	ULR No: TC1545626000000105F	
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)		—	Test Report No. REL/2026/JAN/182	Test Report Issue Date 21/01/2026
Sample Name	Sample ID	Condition of Sample	Batch No.	Sealed/Unsealed
STP Outlet Water	REL/2026/JAN/182	Good	NA	Unsealed
Sample Done by	Date of Receipt	Sample Quantity	Sampling Date	Packing
Client	17/01/2026	2.0 Litter	16/01/2026	Plastic Bottle
Analysis Start Date		Analysis End Date		
17/01/2026		20/01/2026		

Test Details:

S.No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	pH @ 25 °C	—	7.40	5.5-9.0	IS 3025 (P-11) 2017
2.	Total Suspended Solid	mg/L	8.0	NMT 20	IS 3025 (P-17) 2017
3.	Oil & Grease	mg/L	BDL(DL4.0)	NMT 10	IS 3025 (P-39) 2021
4.	Chemical Oxygen Demand	mg/L	22.48	NMT 50	IS 3025 (P-58) 2006
5.	Biological Oxygen Demand at 27°C (3Days)	mg/L	4.0	NMT 10	IS 3025 (P-44) 1993
6.	Total Nitrogen	mg/L	3.04	NMT 10	IS 3025 (P-34) 1988

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. This report in full or in part shall not be used for advertising or as evidence in any court of law.
3. The results are related only to the sample tested
4. This report shall not be reproduced without the written approval of REL
5. Any Complaint about this report should be communicated within 15 days of issue of this report
6. Specification as per customer request (NGT)

Checked by

RELIABLE ENVIRO
Authorized Signatory
Name: Manoj Bamniya
Designation: Tech. Manager

- END OF TEST REPORT -

Format No. REL/F-44C

Page 1 of 2



**RELIABLE
ENVIRO
LLP**



15, Paricharka Nagar, Indore - 452018 (M.P.)



8103898979, 9907136827



ral2021indore@gmail.com

rel2024indore@gmail.com

An ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 (OH&S) CERTIFIED LAB

TEST REPORT

Name & Address of Company/Customer		Work Order No./ Reference No. of Letter		Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)		---		REL/2026/JAN/182-I	23/01/2026
Sample Name	Sample ID	Condition of Sample	Batch No.	Sealed/Unsealed	
STP Outlet Water	REL/2026/JAN/182-I	Good	NA	Unsealed	
Sample Done by	Date of Receipt	Sample Quantity	Sampling Date	Packing	
Client	17/01/2026	2.0 Litter	16/01/2026	Plastic Bottle	
Analysis Start Date		Analysis End Date			
17/01/2026		23/01/2026			
Test Details:					
S.No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	Fecal Coliform	MPN/100 ml	30.0	NMT - 230	IS 1622-1981

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. This report in full or in part shall not be used for advertising or as evidence in any court of law.
3. The results are related only to the sample tested
4. This report shall not be reproduced without the written approval of REL
- 5 . Any Complaint about this report should be communicated within 15 days of issue of this report
- 6 .Sample analyses done by outsource.
7. Specification as per customer request (NGT)

Checked by



Authorized Signatory

Name: Sunil Kumavat

Designation: Lab Head

- END OF TEST REPORT -

Format No. REL/F-44C

TEST REPORT

Name & Address of Company/Customer		Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)		—	REL/2026/FEB/166	22/02/2026
Sample Name	Sample ID	Condition of Sample	Batch No.	Sealed/Unsealed
STP Outlet Water	REL/2026/FEB/166	Good	NA	Unsealed
Sample Done by	Date of Receipt	Sample Quantity	Sampling Date	Packing
Client	14/02/2026	2.0 Litter	14/02/2026	Plastic Bottle
Analysis Start Date	15/02/2026	Analysis End Date	22/02/2026	

Test Details:

S.No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	pH @ 25 °C	--	7.88	5.5-9.0	IS 3025 (P-11) 2017
2.	Total Suspended Solid	mg/L	12.0	NMT 20	IS 3025 (P-17) 2017
3.	Oil & Grease	mg/L	BDL(DL4.0)	NMT 10	IS 3025 (P-39) 2021
4.	Chemical Oxygen Demand	mg/L	42.0	NMT 50	IS 3025 (P-58) 2006
5.	Biological Oxygen Demand at 27°C (3Days)	mg/L	8.0	NMT 10	IS 3025 (P-44) 1993
6.	Total Nitrogen	mg/L	4.20	NMT 10	IS 3025 (P-34) 1988

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. The results are related only to the sample tested
3. This report shall not be reproduced without the written approval of REL
4. Any complaint about this report should be communicated within 15 days of receipt of report
5. Specification as per customer request (NGT)

Checked by



Authorized Signatory

Name: Manoj Bamniya

Designation: Tech. Manager

- END OF TEST REPORT -

Format No. REL/F-44C

Page 1 of 2

TEST REPORT

Name & Address of Company/Customer		Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)		---	REL/2026/FEB/166-I	22/02/2026
Sample Name	Sample ID	Condition of Sample	Batch No.	Sealed/Unsealed
STP Outlet Water	REL/2026/FEB/166-I	Good	NA	Unsealed
Sample Done by	Date of Receipt	Sample Quantity	Sampling Date	Packing
Client	14/02/2026	2.0 Litter	14/02/2026	Plastic Bottle
Analysis Start Date	15/02/2026	Analysis End Date	22/02/2026	

Test Details:

S.No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	Fecal Coliform	MPN/100 ml	100.0	NMT - 230	IS 1622-1981

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. The results are related only to the sample tested
3. This report shall not be reproduced without the written approval of REL
4. Any complaint about this report should be communicated within 15 days of issue of this report
5. Sample analyses done by outsource.
6. Specification as per customer request (NGT)


Checked by


Authorized Signatory
Name: Sunil Kumavat
Designation: Lab Head

- END OF TEST REPORT -

Format No. REL/F-44C

Page 2 of 2

TEST REPORT

ULR No:- TC1545626000000509F

Name & Address of Company/Customer	Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)	—	REL/2026/MAR/013	07/03/2026
Sample Name	Sample ID	Date of Receipt	Condition of Sample
Ambient Air Quality Monitoring	REL/2026/MAR/013	04/03/2026	Good

Details

Sampling Plan	Format No. REL/F-37	Sampling Method	RELSTP/ENV/010-01
Sampling Date & Time	Sampling Done By	Sampling Location	Sampling Duration
03/03/2026 & 10:40	Reliable Enviro LLP.	Near Main Entrance Gate	24 hrs.
Ambient Temperature:- 27°C	Wind Direction: from – From West		
Humidity:- 58%	Cloud Condition:- Clear		
Analysis Start Date	04/03/2026	Analysis End Date	07/03/2026

Test Details:

S. No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	Particulate Matter (PM10)	µg/m ³	58.14	NMT 100	IS-5182 (Part-23) 2006
2.	Fine Particulate Matter (PM2.5)	µg/m ³	36.80	NMT 60	IS-5182 (Part-24) 2019
3.	Sulphur Dioxide (SO ₂)	µg/m ³	10.25	NMT 80	IS-5182 (Part-2) 2001
4.	Nitrogen Dioxide (NO ₂)	µg/m ³	13.72	NMT 80	IS-5182 (Part-6) 2006

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. The results are related only to the sample tested
3. This report shall not be reproduced without the written approval of REL.
4. Specification as per MoEF& CC,CPCB, MPPCB

Checked by

Authorized Signatory
Name: Manoj Banniya
Designation: Tech.Manager

- END OF TEST REPORT -

Format No. REL/F-44A

Page 1 of 2

TEST REPORT

Name & Address of Company/Customer	Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)	---	REL/2026/MAR/013	07/03/2026
Sample Name	Sample ID	Date of Receipt	Condition of Sample
Ambient Air Quality Monitoring	REL/2026/MAR/013	04/03/2026	Good

Details

Sampling Plan	Format No. REL/F-37	Sampling Method	RELSTP/ENV/010-01
Sampling Date& Time	Sampling Done By	Sampling Location	Sampling Duration
03/03/2026 & 10:40	Reliable Enviro LLP.	Near Main Entrance Gate	8 hrs.
Ambient Temperature:- 27°C	Wind Direction: from – From West		
Humidity:- 58%	Cloud Condition:- Clear		
Analysis Start Date	04/03/2026	Analysis End Date	05/03/2026

Test Details:

S. No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	Carbon Monoxide (CO)	µg/m ³	< 1	NMT 2000	IS-5182 (Part-) 2006

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. The results are related only to the sample tested
3. This report shall not be reproduced without the written approval of REL.
4. Specification as per MoEF& CC,CPCB, MPPCB

Checked by

Authorized Signatory
Name: Manoj Bamniya
Designation: Tech.Manager

- END OF TEST REPORT -

Format No. REL/F-44A

Page 2 of 2

**TEST REPORT**

ULR No:- TC1545626000000510F

Name & Address of Company/Customer	Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)	---	REL/2026/MAR/014	07/03/2026
Sample Name	Sample ID	Date of Receipt	Condition of Sample
Ambient Air Quality Monitoring	REL/2026/MAR/014	04/03/2026	Good

Details

Sampling Plan	Format No. REL/F-37	Sampling Method	RELSTP/ENV/010-01
Sampling Date & Time	Sampling Done By	Sampling Location	Sampling Duration
03/03/2026 & 10:55	Reliable Enviro LLP.	Near Pump Room	24 hrs.
Ambient Temperature:- 27°C	Wind Direction: from – From West		
Humidity:- 58%	Cloud Condition:- Clear		
Analysis Start Date	04/03/2026	Analysis End Date	07/03/2026

Test Details:

S. No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	Particulate Matter (PM10)	µg/m ³	64.02	NMT 100	IS-5182 (Part-23) 2006
2.	Fine Particulate Matter (PM2.5)	µg/m ³	29.41	NMT 60	IS-5182 (Part-24) 2019
3.	Sulphur Dioxide (SO ₂)	µg/m ³	9.26	NMT 80	IS-5182 (Part-2) 2001
4.	Nitrogen Dioxide (NO ₂)	µg/m ³	11.24	NMT 80	IS-5182 (Part-6) 2006

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. The results are related only to the sample tested
3. This report shall not be reproduced without the written approval of REL.
4. Specification as per MoEF& CC,CPCB, MPPCB

Checked by
Authorized Signatory
Name: Manoj Basiniya
Designation: Tech.Manager**- END OF TEST REPORT -**

Format No. REL/F-44A

Page 1 of 2

TEST REPORT

Name & Address of Company/Customer	Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)	—	REL/2026/MAR/014	07/03/2026
Sample Name	Sample ID	Date of Receipt	Condition of Sample
Ambient Air Quality Monitoring	REL/2026/MAR/014	04/03/2026	Good

Details

Sampling Plan	Format No. REL/F-37	Sampling Method	RELSTP/ENV/010-01
Sampling Date& Time	Sampling Done By	Sampling Location	Sampling Duration
03/03/2026 & 10:55	Reliable Enviro LLP.	Near Pump Room	8 hrs.
Ambient Temperature:- 27°C	Wind Direction: from – From West		
Humidity:- 58%	Cloud Condition:- Clear		
Analysis Start Date	04/03/2026	Analysis End Date	05/03/2026

Test Details:

S. No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	Carbon Monoxide (CO)	µg/m ³	< 1	NMT 2000	IS-5182 (Part-) 2006

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. The results are related only to the sample tested
3. This report shall not be reproduced without the written approval of REL.
4. Specification as per MoEF& CC,CPCB, MPPCB

Checked by

Authorized Signatory
Name: Manoj Banniya
Designation: Tech.Manager

- END OF TEST REPORT -

Format No. REL/F-44A

Page 2 of 2

TEST REPORT

ULR No: TC1545626000000512F

Name & Address of Company/Customer	Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)	---	REL/2026/MAR/016	07/04/2026
Sample Name	Sample ID	Sample Quantity	Condition of Sample
Continuous Ambient Noise Monitoring	REL/2026/MAR/016	NA	NA
Sampling Done By	Date of Receipt Data	Start Date & Time	
Reliable Enviro LLP	04/03/2026	03/03/2026& 12:10 to 03/03/2026 11:10 Hrs.	
Measurement Start Date	03/04/2026	Measurement End Date	03/04/2026

Test Details: (Day Time Monitoring Avg. Result)

S.No.	Characteristic /Location	Unit	Result	Specification	Method of Test
1.	Main Gate	dB (A)	56.7	75	IS 9989-1981
2.	Pump Room Area	dB (A)	68.0	75	IS 9989-1981

Test Details: (Night Time Monitoring Avg. Result)

S.No.	Characteristic /Location	Unit	Result	Specification	Method of Test
1.	Main Gate	dB (A)	49.1	70	IS 9989-1981
2.	Pump Room Area	dB (A)	55.0	70	IS 9989-1981

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. This report in full or in part shall not be used for advertising or as evidence in any court of law.
3. The results are related only to the sample tested
4. This report shall not be reproduced without the written approval of REL.
5. Specification as per MoEF& CC, CPCB, MPPCB
6. Instrument ID No.- REL/EQ/ID-21 ,Calibration Date-04/11/2025 & Calibration Due Date- 03/11/2026.

Checked by

Authorized Signatory
Name: Manoj Banniya
Designation: Tech. Manager

- END OF TEST REPORT -

Format No. REL/F-44D

Page 1 of 1

REL

RELIABLE ENVIRO LLP



15, Paricharika Nagar, Indore - 452018 (M.P.)

8103898979, 9907136827

ral2021indore@gmail.com

rel2024indore@gmail.com



An ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 (OH&S) CERTIFIED LAB

TEST-REPORT

Name & Address of Company/Customer		Work Order No./ Reference No. of Letter	ULR No: TC1545626000000516F Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)		----	REL/2026/MAR/020	07/03/2026
Sample Name	Sample ID	Condition of Sample	Batch No.	Sealed/Unsealed
Bore well Water	REL/2026/MAR/020	Good	NA	Unsealed
Sample Done by	Date of Receipt	Sample Quantity	Sampling Date	Packing
Client	04/03/2026	2.0 Litter	03/03/2026	Plastic Bottle
Analysis Start Date	04/03/2026	Analysis End Date		07/03/2026

Test Details:-

S.No.	Test Parameter	Unit	Result	Acceptable Limit	Permissible Limit in the Absence of Alternate Source.	Method of Analysis
1.	pH @ 25 °C	--	6.86	6.5-8.5	No relaxation	IS 3025 (P-11)-2023
2.	Colour	HZ Unit	< 1	Max.5	Max.15	IS 3025 (P-4)-2021
3.	Turbidity	NTU	< 1	Max. 1NTU	Max. 5NTU	IS 3025 (P-10)-1984
4.	Conductivity	µs/cm ³	1012	NM	NM	IS 3025 (P-14)-1984
5.	Total Dissolved Solid	mg/L	492.0	Max.500	Max.2000	IS 3025 (P-16)-2023
6.	Chloride ,as Cl	mg/L	56.8	Max.250	Max.1000	IS 3025 (P-32)-1988
7.	Total Hardness ,as CaCO ₃	mg/L	146.0	Max.200	Max.600	IS 3025 (P-21)-2009
8.	Total Alkalinity , as CaCO ₃	mg/L	144.0	Max.200	Max.600	IS 3025 (P-23)-1986
9.	Calcium ,as Ca	mg/L	64.2	Max.75	Max.200	IS 3025 (P-40)-1991
10.	Magnesium ,as Mg	mg/L	28.9	Max.30	Max.100	IS 3025 (P-46)-1994
11.	Sulphate ,as SO ₄	mg/L	32.1	Max.200	Max.400	IS 3025 (P-24)-1986
12.	Nitrate , as NO ₃	mg/L	3.8	Max 45	No relaxation	IS 3025 (P-34)-1988
13.	Free residual Chlorine	mg/L	Nil	Max. 0.2	Max. 1.0	IS-3025 (P-26)-1986
14.	Odour	--	Agreeable	Agreeable	Agreeable	IS 3025 (P-5) 1983

REL

**RELIABLE
ENVIRO
LLP**

15, Paricharika Nagar, Indore - 452018 (M.P.)
8103898979, 9907136827
ral2021indore@gmail.com
rel2024indore@gmail.com



An ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 (OH&S) CERTIFIED LAB

15.	Fluoride, as F	mg/L	Not detected	Max.1.0	Max. 1.5	IS-3025 (P-60) 2008
16.	Chromium, as Cr	mg/L	Not detected	Max0.05	No relaxation	IS-3025 (P-52) 2003
17.	Iron, as Fe	mg/L	0.21	Max.1	No relaxation	IS 3025 (P-53)-2003
18.	Nitrite as NO ₂	mg/L	Nil	NM	NM	IS 3025 (P-34)-1988
19.	Ammonia as N	mg/L	Nil	Max.0.5	No relaxation	IS 3025 (P-34)-1988
20.	Phosphorus as P	mg/L	Nil	NA	NA	IS 3025 (P-31)-1988

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. The results are related only to the sample tested
3. This report shall not be reproduced without the written approval of REL.
4. Specification as per IS 10500: 2012

Checked by



Designation: Tech.Manager

- END OF TEST REPORT -

Format No. REL/F-44C

Page 1 of 3



**RELIABLE
ENVIRO
LLP**

15, Paricharika Nagar, Indore - 452018 (M.P.)
8103898979, 9907136827
ral2021indore@gmail.com
rel2024indore@gmail.com

An ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 (OH&S) CERTIFIED LAB

TEST-REPORT


Name & Address of Company/Customer		Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)		---	REL/2026/MAR/020	07/03/2026
Sample Name	Sample ID	Condition of Sample	Batch No.	Sealed/Unsealed
Bore well Water	REL/2026/MAR/020	Good	NA	Unsealed
Sample Done by	Date of Receipt	Sample Quantity	Sampling Date	Packing
Client	04/03/2026	2.0 Litter	03/03/2026	Plastic Bottle
Analysis Start Date	04/03/2026	Analysis End Date	07/03/2026	

Test Details:-

S. No.	Test Parameter	Unit	Result	Specification as per CPCB	Method of Analysis
1.	E. Coli	cfu in 100 ml	Not detected	Shall not be detectable	IS-15185-2016
2.	Total Coliform bacteria	cfu in 100 ml	Not detected	Shall not be detectable	IS-15185-2016

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. This report in full or in part shall not be used for advertising or as evidence in any court of law.
3. The results are related only to the sample tested
4. This report shall not be reproduced without the written approval of REL.
5. Specification as per IS 10500: 2012
6. Sub Contractor Parameters

Checked by 


Authorized Signatory
Name: Sunit Kumavat
Designation: Lab Head

- END OF TEST REPORT -

Format No. REL/F-44C

Page 1 of 3

TEST-REPORT

Name & Address of Company/Customer		Work Order No./ Reference No. of Letter	ULR No: TC1545626000000515F Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)		—	REL/2026/MAR/019	07/03/2026
Sample Name	Sample ID	Condition of Sample	Batch No.	Sealed/Unsealed
Drinking Water	REL/2026/MAR/019	Good	NA	Unsealed
Sample Done by	Date of Receipt	Sample Quantity	Sampling Date	Packing
Client	04/03/2026	2.0 Litter	03/03/2026	Plastic Bottle
Analysis Start Date	04/03/2026	Analysis End Date	07/03/2026	

Test Details:-

S.No.	Test Parameter	Unit	Result	Acceptable Limit	Permissible Limit in the Absence of Alternate Source.	Method of Analysis
1.	pH @ 25 °C	—	7.35	6.5-8.5	No relaxation	IS 3025 (P-11)-2023
2.	Colour	HZ Unit	< 1	Max.5	Max.15	IS 3025 (P-4)-2021
3.	Turbidity	NTU	< 1	Max. 1NTU	Max. 5NTU	IS 3025 (P-10)-1984
4.	Conductivity	µs/cm ³	198	NM	NM	IS 3025 (P-14)-1984
5.	Total Dissolved Solid	mg/L	120	Max.500	Max.2000	IS 3025 (P-16)-2023
6.	Chloride ,as Cl	mg/L	12.4	Max.250	Max.1000	IS 3025 (P-32)-1988
7.	Total Hardness ,as CaCO ₃	mg/L	52.9	Max.200	Max.600	IS 3025 (P-21)-2009
8.	Total Alkalinity , asCaCO ₃	mg/L	32.6	Max.200	Max.600	IS 3025 (P-23)-1986
9.	Calcium ,as Ca	mg/L	11.8	Max.75	Max.200	IS 3025 (P-40)-1991
10.	Magnesium ,as Mg	mg/L	6.2	Max.30	Max.100	IS 3025 (P-46)-1994
11.	Sulphate ,as SO ₄	mg/L	Not detected	Max.200	Max.400	IS 3025 (P-24)-1986
12.	Nitrate , as NO ₃	mg/L	Not detected	Max 45	No relaxation	IS 3025 (P-34)-1988
13.	Free residual Chlorine	mg/L	Nil	Max. 0.2	Max. 1.0	IS-3025 (P-26)-1986
14.	Odour	—	Agreeable	Agreeable	Agreeable	IS 3025 (P-5) 1983



15.	Fluoride, as F	mg/L	Not detected	Max.1.0	Max. 1.5	IS-3025 (P-60) 2008
16.	Chromium, as Cr	mg/L	Not detected	Max0.05	No relaxation	IS-3025 (P-52) 2003
17.	Iron, as Fe	mg/L	Not detected	Max.0.3	No relaxation	IS 3025 (P-53)-2003
18.	Nitrite as NO ₂	mg/L	Nil	NM	NM	IS 3025 (P-34)-1988
19.	Ammonia as N	mg/L	Nil	Max.0.5	No relaxation	IS 3025 (P-34)-1988
20.	Phosphorus as P	mg/L	Nil	NM	NM	IS 3025 (P-31)-1988

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. The results are related only to the sample tested
3. This report shall not be reproduced without the written approval of REL.
4. Specification as per IS 10500: 2012

Checked by

Authorized Signatory
Name: Manoj K. Manjiva
Designation: Tech. Manager

- END OF TEST REPORT -

Format No. REL/F-44C

TEST-REPORT

Name & Address of Company/Customer		Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)		—	REL/2026/MAR/019-I	07/03/2026
Sample Name	Sample ID	Condition of Sample	Batch No.	Sample Name
Drinking Water	REL/2026/MAR/019-I	Good	NA	Drinking Water
Sample Done by	Date of Receipt	Sample Quantity	Sampling Date	Sample Done by
Client	04/03/2026	2.0 Litter	03/03/2026	Client
Analysis Start Date	04/03/2026	Analysis End Date	07/03/2026	

Test Details:-

S. No.	Test Parameter	Unit	Result	Specification as per CPCB	Method of Analysis
1.	E. Coli	cfu in 100 ml	Not detected	Shall not be detectable	IS-15185-2016
2.	Total Coliform bacteria	cfu in 100 ml	Not detected	Shall not be detectable	IS-15185-2016

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. This report in full or in part shall not be used for advertising or as evidence in any court of law.
3. The results are related only to the sample tested
4. This report shall not be reproduced without the written approval of REL.
5. Specification as per IS 10500: 2012
6. Sub Contractor Parameters

Checked by

Authorized Signatory
Name: Sunil Kumavat
Designation: Lab Head

- END OF TEST REPORT -

Format No. REL/F-44C

Page 1 of 3

**TEST REPORT**

ULR No:TC1545626000000511F

Name & Address of Company/Customer		Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)		---	REL/2026/MAR/015	07/03/2026
Sample Name	Sample ID	Date of Receipt	Condition of Sample	Sampling Done By
Stack Emission.	REL/2026/MAR/015	04/03/2026	Good	Reliable Enviro LLP.

Details

Sampling Plan		Format No. REL/F-37		Sampling Method		RELSTP/ENV/015-01	
Sampling Date	Type of Stack	Capacity	Sampling Duration	Sampling Time	Height of Stack	Diameter of Stack	
03/03/2026	DG Set	CS62.5D5P	30 min.	13:40	2.0 mtr.	4 inch.	
Fuel Used :- Diesel			Flue Gas Temperature of Stack :- 81°C				
Ambient Temperature :-27°C			Flue Gas Velocity :- 9.14 M/Sec.				
Analysis Start Date		04/03/2026		Analysis End Date		06/03/2026	

Test Details:

S.No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	Particulate Matter (PM)	g/kw-hr	0.09	NMT 0.2	IS 11255 (P-1)1985
2.	Sulphur Dioxide (SO ₂)	g/kw-hr	0.56	--	IS 11255 (P-2) 1985
3.	Oxides of Nitrogen (NO ₂ + HC)	g/kw-hr	0.98	NMT 4.0	IS 11255 (P-7) 2005

Note:

- The Legal liabilities Limited up to the analytical charges only.
- This report in full or in part shall not be used for advertising or as evidence in any court of law.
- The results are related only to the sample tested
- This report shall not be reproduced without the written approval of REL.
- Specification as per MoEF& CC, CPCB, MPPCB

Checked by

Authorized Signatory
Name: Manoj Bannariya
Designation: Tech. Manager

- END OF TEST REPORT -

Format No. REL/F-44B

An ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 (OH&S) CERTIFIED LAB

TEST REPORT

Name & Address of Company/Customer		Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)		---	REL/2026/MAR/015	07/03/2026
Sample Name	Sample ID	Date of Receipt	Condition of Sample	Sampling Done By
Stack Emission.	REL/2026/MAR/015	04/03/2026	Good	Reliable Enviro LLP.

Details

Sampling Plan		Format No. REL/F-37		Sampling Method		RELSTP/ENV/015-01	
Sampling Date	Type of Stack	Capacity	Sampling Duration	Sampling Time	Height of Stack	Diameter of Stack	
03/03/2026	DG Set	CS62.5D5P	30 min.	13:40	2.0 mtr.	4 inch.	
Fuel Used :- Diesel			Flue Gas Temperature of Stack :- 81°C				
Ambient Temperature :- 27°C			Flue Gas Velocity :- 9.14 M/Sec.				
Analysis Start Date		04/03/2026		Analysis End Date		06/03/2026	

Test Details:

S.No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	Carbon Monoxide (CO)	g/kw-hr	0.45	NMT 3.5	USEPA Method No. 10

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. This report in full or in part shall not be used for advertising or as evidence in any court of law.
3. The results are related only to the sample tested
4. This report shall not be reproduced without the written approval of REL.
5. Specification as per MoEF& CC, CPCB, MPPCB

Checked by

Authorized Signatory
Name: Manoj Samant
Designation: Tech. Manager

- END OF TEST REPORT -

Format No. REL/F-44B

Page 2 of 2

TEST REPORT

ULR No: TC1545626000000513F

Name & Address of Company/Customer	Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)	---	REL/2026/MAR/017	07/04/2026
Sample Name	Sample ID	Sample Quantity	Condition of Sample
Continuous Ambient Noise Monitoring	REL/2026/MAR/017	NA	NA
Sampling Done By	Date of Receipt Data	Start Date & Time	
Reliable Enviro LLP	04/03/2026	03/03/2026& 12:30	
Measurement Start Date	Measurement End Date	03/04/2026	03/04/2026

Test Details :-

Sr.	Characteristic	Unit	Insertion Loss (Day Time)	Specification
1.	DG Set (62.5 KVA)		----	75 dB (A) as per CPCB Regulations.
	1. Inside of Acoustic Enclosure	dB(A)	94.8	
	2. From 0.5 meter, Distance outside of Acoustic Enclosure		----	
	Side A		69.4	
	Side B		69.8	
	Side C		69.5	
	Side D		69.9	
	Average		69.7	
3.	Insertion Loss		25.1	

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. This report in full or in part shall not be used for advertising or as evidence in any court of law.
3. The results are related only to the sample tested
4. This report shall not be reproduced without the written approval of REL.
5. Specification as per MoEF& CC, CPCB, MPPCB
6. Instrument ID No.- REL/EQ/ID-21 ,Calibration Date-04/11/2025 & Calibration Due Date-03/11/2026

Checked by

Authorized Signatory
Name: Manoj Samniya
Designation: Tech. Manager

END OF TEST REPORT -

Format No. REL/F-44D

TEST REPORT

Name & Address of Company/Customer		Work Order No./ Reference No. of Letter	Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)		----	REL/2026/MAR/018	07/03/2026
Sample Name	Sample ID	Condition of Sample	Batch No.	Sealed/Unsealed
STP Outlet Water	REL/2026/MAR/018	Good	NA	Unsealed
Sample Done by	Date of Receipt	Sample Quantity	Sampling Date	Packing
Client	04/03/2026	2.0 Litter	03/03/2026	Plastic Bottle
Analysis Start Date	04/03/2026	Analysis End Date	07/03/2026	

Test Details:

S.No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	pH @ 25 °C	—	7.41	5.5-9.0	IS 3025 (P-11) 2017
2.	Total Suspended Solid	mg/L	14.0	NMT 20	IS 3025 (P-17) 2017
3.	Oil & Grease	mg/L	BDL(DL4.0)	NMT 10	IS 3025 (P-39) 2021
4.	Chemical Oxygen Demand	mg/L	28.4	NMT 50	IS 3025 (P-58) 2006
5.	Biological Oxygen Demand at 27°C (3Days)	mg/L	6.0	NMT 10	IS 3025 (P-44) 1993
6.	Total Nitrogen	mg/L	3.1	NMT 10	IS 3025 (P-34) 1988

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. This report in full or in part shall not be used for advertising or as evidence in any court of law.
3. The results are related only to the sample tested
4. This report shall not be reproduced without the written approval of REL
5. Any Complaint about this report should be communicated within 15 days of issue of this report
6. Specification as per customer request (NGT)

Checked by

Authorized Signatory
Name: Manoj Damania
Designation: Tech. Manager

- END OF TEST REPORT -

Format No. REL/F-44C

Page 1 of 2

TEST REPORT

Name & Address of Company/Customer		Work Order No./ Reference No. of Letter		Test Report No.	Test Report Issue Date
Adani Logistics Ltd. Survey no. 37/2 Vill- Bheslay, Rau Pithampur Road , Near Tihi Railway Station . Indore -453552 (MP)		—		REL/2026/MAR/018	07/03/2026
Sample Name	Sample ID	Condition of Sample	Batch No.	Sample Name	
STP Outlet Water	REL/2026/MAR/018	Good	NA	STP Outlet Water	
Sample Done by	Date of Receipt	Sample Quantity	Sampling Date	Sample Done by	
Client	04/03/2026	2.0 Litter	03/03/2026	Client	
Analysis Start Date		Analysis End Date			
04/03/2026		07/03/2026			
Test Details:					
S.No.	Test Parameter	Unit	Result	Specification	Method of Analysis
1.	Fecal Coliform	MPN/100 ml	125	NMT - 230	IS 1622-1981

Note:

1. The Legal liabilities Limited up to the analytical charges only.
2. This report in full or in part shall not be used for advertising or as evidence in any court of law.
3. The results are related only to the sample tested
4. This report shall not be reproduced without the written approval of REL
- 5 . Any Complaint about this report should be communicated within 15 days of issue of this report
- 6 .Sample analyses done by outsource.
7. Specification as per customer request (NGT)

Checked by

RELIABLE ENVIRO
INDORE
Authorized Signatory
Name: Sunil Kumavat
Designation: Lab Head

- END OF TEST REPORT -

Format No. REL/F-44C

Page 2 of 2

Annexure XII
HSE Policy

Adani Ports and Special Economic Zone Limited

Occupational Health and Safety Policy

Occupational Health and Safety (OHS) responsibilities are integral in the manner APSEZ does Business at its Ports and Logistics locations.

To provide a Safe and Healthy work environment for our internal and external stakeholders for preventing occupational illness and injury, APSEZ, its subsidiaries and joint ventures, are committed to:

- Provide a safe and healthy work place at all times;
- Ensure compliance in design and operations as per applicable National codes, Standards, Best Practices, Statutory and other stakeholder's requirements;
- Encourage all internal and external stakeholders to follow safe work practices and receive training to improve Health and Safety;
- Every stakeholder has a general responsibility for Safety in their respective operating / project areas;
- Establish OHS committees with the involvement of the management and workers to continually improve the Safety culture;
- Involvement of working people in terms of consultation and participation;
- Identify the risks and formulate mitigation plans to prevent incidents;
- Formulate emergency preparedness plans to manage all identified emergencies;
- Implement and continually improve the OHS Management System; and
- Measure, monitor and review the OHS performance of organization in accordance with this policy on a regular basis.

The policy shall be reviewed annually for its appropriateness and updated as necessary.



Karan Adani

(Chief Executive Officer)

OCCUPATIONAL HEALTH & SAFETY (OH&S) POLICY

We at Adani, firmly believe that Occupational Health & Safety (OH&S) is an integral part of our activities, policies, processes & business operations and are committed to provide safe and healthy workplace across our operating location, to our employees, relevant stakeholders and nearby communities, to achieve our OH&S Vision "To be the Globally admired OH&S Leader in the Infrastructure space".

Adani recognizes that OH&S and the overall wellbeing of its people is vital to its success and growth aspirations. It is our conviction to promote "Culture of Care" so that every activity is performed in a safe manner which facilitates continual growth and sustainability of our businesses. This is envisioned in our business theme "Growth with Goodness".

To meet our commitment, we shall endeavor to;

- Integrate Occupational Health & Safety aspects in every business decision we make and in every activity we perform. Leaders at all levels, demonstrate their personal commitment to OH&S to promote Principle of Prevention of unsafe situations by integrating requirements from design & engineering stage to operation & maintenance.
- Work with the fundamental belief that all injuries and occupational illness can and must be prevented. Working safely is a condition of employment to meet our goal of "Zero Harm".
- Comply and exceed applicable legal and regulatory OH&S requirements and set highest standards for positive safety compliance, wherever we operate.
- Develop skills, knowledge, competence and build capability by engaging employees, business partners and service providers through appropriate education & training to help them work safely. Influence our business partners in enhancing their OH&S standards.
- Ensure safe place to work by identifying, assessing, and reducing risks & vulnerabilities, to as low as reasonably practicable by applying hierarchy of controls for process, machinery, infrastructure and human behavior and prevent any potential emergency situations.
- Conduct regular audits and facilitate assurance of OH&S programs and take timely action on findings, to integrate learnings ensuring continued compliance to safety management system requirements.
- Proactively report all incidents, investigate root causes and ensure lessons learnt are shared and deployed across the Group companies.
- Set OH&S objective and targets, metrics as indicators of excellence, monitor progress and continually improve performance. Provide adequate resources to ensure continual improvement of OH&S management & performance.

We shall communicate this policy to all our employees, business partners and customers to emphasize their responsibilities and accountabilities for safe performance and thereby establish a renewed commitment towards consultative & participative processes.

Any violation or breach of this policy shall be dealt with procedures framed by the Company from time to time. The policy shall be reviewed periodically for its suitability & relevance to our operations and updated as deemed necessary.



Gautam Adani
Chairman – Adani Group

Date: 04th March 2021

Annexure XIII
Newspaper Advertisement

हलचल

माता आनंदमयीपीठ पर मातृजन्म महोत्सव आज से

इंदौर . एमजीएम मेडिकल कालेज के पास स्थित श्रीश्री माता आनंदमयी पीठ पर आयोजित चार दिवसीय मातृ जन्म महोत्सव का शुभारंभ 16 मई को सुबह 8 से 10 बजे तक मां काली एवं ओंकारेश्वर महादेव के अभिषेक, पूजन तथा सुबह 10 बजे से वेदांत सम्मेलन के साथ होगा। सम्मेलन में भाग लेने हेतु हरियाणा, अमरकंटक, गुजरात, महाराष्ट्र सहित अनेक शहरों एवं तीर्थ स्थलों के संत-विद्वानों का आगमन हो चुका है। मुख्य महोत्सव गुरुवार 19 मई को भगवान श्री पूर्ण ब्रह्मनारायण के प्राकट्य दिवस के रूप में मनाया जाएगा। महोत्सव में प्रतिदिन सुबह 10 से 12 बजे तक वेदांत सम्मेलन और अपराह्न 4.30 से सायं 7 बजे तक देश के जाने–माने संत विद्वानों के प्रवचनों की अमृत वर्षा होगी। इस दौरान तीन दिवसीय शिवशक्ति महायज्ञ भी होगा। श्रीश्री माता आनंदमयी पीठ इंदौर के अध्यक्ष स्वामी केदारनाथ महाराज, न्यासी मंडल के मुकुेश कवोल्या, डॉ. विजय निवानी एवं जे.पी. फड़िया ने बताया कि महोत्सव में शामिल होने के लिए हरियाणा के आदर्श महामंडलेश्वर स्वामी विरागानंद महाराज, अमरकंटक के नय्य व्याकरणवाचार्य स्वामी योगेश्वरानंद एवं स्वामी मुक्तानंद, गुजरात के भीमपुरा के स्वामी जगदीश्वरानं सहित अनेक प्रमुख संत आज विभिन्न साधनों से इंदौर पधार गए हैं, वहीं ओंकारेश्वर, अमरकंटक एवं अन्य तीर्थ स्थलों के संत-विद्वानों के जय्ये सोमवार को सुबह तक पहुंच जाऐगे. वेदांत सम्मेलन में अनेक ज्वलंत विषयों पर संत, विद्वानों के प्रवचन होंगे।

वैदिक मंगलाचरण से गूँजा हरिधाम



इंदौर . हवा बंगला, केट रोड स्थित श्री हरिधाम आश्रम पर श्री शिव महापुराण कथा एवं आश्रम के संस्थापक साकेतवासी श्रीश्री 100८ महंत घनश्यामदास महाराज की दिव्य प्रतिमा की प्राण प्रतिष्ठा के लिए 1 से 7 जून तक आयोजित महोत्सव स्थल का भूमि पूजन आज सुबह अभिजीत मुहूर्त में वैदिक मंत्रोच्चार के बीच आश्रम के अधिष्ठाता श्रीमहंत शुक्रदेवदास महाराज के सानिध्य में सोल्लास संघंत्र हुआ. इस दौरान वैदिक ऋत्विओं और मंत्रों और श्लोकों की मंगल छनन से हरिधाम परिसर का पूजन रहा. भूमि पूजन समारोह वरिष्ठ समाजसेवी बालकृष्ण छाबड़रिया, अग्रवाल समाज के अध्यक्ष गोविंद सिंघेल, किष्किंधा धाम के प्रमुख गिरधारीलाल गर्ग, समाजसेवी नारायण अग्रवाल, डॉ. सुरेश चौपड़ा, मुकेश ब्रजवासरी, मुकेश जैन, प्रवीण पांडे, सुधीर अग्रवाल एवं रामचंद्र चौधरी सहित शहर के अनेक गणमान्य नागरिकों ने पूजन विधि में भाग लेकर 1 से 7 जून तक होने वाले महोत्सव को तन, मन धन से सहयोग देकर सफल एवं सार्थक बनाने का संकल्प व्यक्त किया। आश्रम की संस्कृत पाठशाला के 11 वेदपाठी ब्राह्मण बटुकों ने वैदिक मंत्रोच्चार के बीच सभी अतिथियों की अंगुनी की. आश्रम के महंत शुक्रदेवदास महाराज ने इस अवसर पर बताया कि साकेतवासी श्रीमहंत घनश्यामदास महाराज की प्रतिमा की स्थापना 4 जून को होगी, जबकि शिव महापुराण कथा 1 जून से 7 जून तक प्रतिदिन दोपहर 3 से सायं 6 बजे तक होगी। बड़ौदा गुजरात के रामश्रेही संप्रदाय के राष्ट्रसंत रामप्रसाद महाराज के मुखारविंद से यह दिव्य अनुष्ठान आम भक्तों के लिए खुला रहेगा. भूमिपूजन समारोह में प्रा. रमेश मंगल, गणेश अग्रवाल एवं बड़ी संख्या में मातृशक्ति भी मौजूद थे।

ब्रह्माकुमारीज के जगदम्बा भवन का शिलान्यास



इंदौर . प्राजापिता ब्रह्माकुमारी ईश्वरीय विश्व विद्यालय द्वारा महालक्ष्मी नगर क्षेत्र में निर्माण होने वाले जगदम्बा भवन का आज शिलान्यास व भूमि पूजन समारोह सम्यत्र हुआ। इसमें मुख्य अतिथि के रूप में मेडिकेप्स विश्व विद्यालय के चांसलर भ्राता रमेश मितल, विधायक महेंद्र हांडिया, इंदौर जोन के मुख्य क्षेत्रीय समन्वयक ब्रह्माकुमारी हेमलता दीदी, शक्ति निकेतन की संचालिका ब्रह्माकुमारी करुणा दीदी, कालानी नगर क्षेत्र की संचालिका जयति दीदी, प्रेमनगर की संचालिका ब्रह्माकुमारी शशी दीदी, महालक्ष्मी नगर की संचालिका ब्रह्माकुमारी अन्नू दीदी, माउंट आबू से पधार मोटिवेशनल स्पीकर शक्तिराज भाई, ब्रह्माकुमार चेतन भाई, डॉ. शिल्पा देसाई, डॉ. गिरीश टावरी ने अपनी शुभ कामनायें दी तथा भाई बड़ी संख्या में ब्रह्माकुमारी संस्थान से जुड़े भाई बहन उपस्थित रहे. संचालन ब्रह्माकुमारी सोनाली बहन ने किया तथा महालक्ष्मी नगर क्षेत्र की संचालिका ब्रह्माकुमारी अन्नू बहन ने सभी का आभार माना।

पक्षियों के लिए वितरित किए सकोरे



इंदौर. संस्था मातृभूमि ने रविवार को वीणा नगर स्थित मनकामनेश्वर महादेव मंदिर परिसर में पक्षियों के लिए दाना–पानी का इंतजाम करते हुए आम नागरिकों को सकोरो का वितरण किया. सकोरे वितरण के साथ ही सभी को पक्षियों की रक्षा करने की शपथ भी इस दौरान दिलाई गई. संस्था मातृभूमि संरक्षक रमेश मैदोला एवं अध्यक्ष सुरजीतसिंह वाविया ने बताया कि शहर में तारामन 40 से 44 डिल्ली तक जा पहुंचा है, ऐसे में जहां आम नागरिक इसे भीषण गर्मी से बावत करने के लिए कई तरह के इंतजाम कर रहा है तो वहीं इन बैजुबान पक्षियों की भी हर नागरिकों को सुध लेना चाहिए. ताकि इस भीषण गर्मी में पक्षियों को भी दाना–पानी की व्यवस्था हो. ऐसे में संस्था मातृभूमि ने एक पहल करते हुए वीणा नगर स्थित मनकामनेश्वर महादेव मंदिर में पक्षियों के लिए दाना–पानी की व्यवस्था की साथ ही सभी आमजनों और रहवासियों को 500 से अधिक सकोरों का वितरण किया गया. सभी से इस दौरान पक्षियों को बचाने की शपथ भी दिलाई गई। वीणा नगर में आयोजित इस पशु–पक्षी सेवा प्रकल्प में आरती जायसवाल, दीप्ति राठौर, नीलेश जायसवाल, जितेंद्र राठौर, ओम पानेरी, पवन राजोरिया, जयदीप पवार, मनोज चौहान, आम डुंगर, डॉ. बिरला, बीपी राठौर सहित सैकड़ों नगरवासी व क्षेत्रवासी मौजूद थे।

टीसीएल का वीडियोकॉल टीवी

इंदौर . टीसीएल ने एक नए सनसनी पैदा करने वाली पेशकश में अपना प्रमुख उत्पाद टीसीएल वीडियो कॉल क्यूएलईडी टीवी लांच किया. टीसीएल इंडिया के मार्केटिंग हेड विजय कुमार मिश्रिलिनेनी ने कहा कि टीसीएल में हम उपभोक्ताओं को विश्व स्तर की टीवी टेक्नोलॉजी प्रदान करने के लिए प्रतिबद्ध है, जिससे उपभोक्ता वाकई अपने घरों में सिनेमाहॉल जैसा अनुभव ले सकें. हम काफी उत्साहित हैं कि अब टीसीएल सी725 लोटस इलेक्ट्रॉनिक्स में मिल रहा है. हमें विश्वास है कि जो उपभोक्ता ऑनलाइन शॉपिंग करने में परेशानी महसूस करते हैं, उन्हें यहां टीवी खरीदना ज्यादा सुविधाजनक होगा।

ब्राह्मण संघ ने जोशी का किया सम्मान



इंदौर . ब्राह्मण संघ और आर्यावर्त श्रमजीवी पत्रकार संघ ने वरिष्ठ पत्रकार और लेखक प्रवीण जोशी को केसरिया दुपट्टा, भगवान परशुराम का कैलेंडर और मोमेंटो प्रदान कर सम्मानित किया . इस मौके पर विप्र समाज के पंडित आरके शुक्ला, अशोक चतुर्दी, पंडित बीके शर्मा, सतीश सिंह, कल्याण सिंह निराला विशेष रूप से उपस्थित थे. यह जानकारी पत्रकार शुक्ला ने दी.

कार्य की धीमी गति से व्यापार टप

मामला बढ़ा गणपति से

खजूरी बाजार तक

सड़क निर्माण का

इंदौर. यहां पहली बार नहीं हुआ है कि विकास के लिए बाधित भवन और दुकानें हटाई गईं. वर्तमान में चल रहे हैं सड़क चौड़ीकरण को लेकर जितने भी भवन हटाए हैं, हमेशा की तरह इस बार भी मुआवजा नहीं दिया गया. साथ ही कार्य की धीमी गति व्यापारियों की परेशानी का कारण बनी हुई है.

मामला बढ़ा गणपति से खजूरी बाजार तिराहा तक के सड़क चौड़ी का है. जहां स्मार्ट सिटी के अंतर्गत विकास कार्य चल रहा है. इसको लेकर इस मार्ग के दोनों तरफ से मकान दुकान 12 से 16 फीट तक हटाई गई है. यहां सभी भवन पांच से सात दशक पुराने थे जहां वर्षों से लोग अपना व्यापार चला रहे थे. हालांकि यह पूरा क्षेत्र व्यवसाय क्षेत्र में आता है और यहां व्यापार करने वाले व्यापारियों की कई पीढ़ियां गुजर चुकी है. इस विकास कार्य के चलते जितने भी भवन हटाए गए हैं



देखने में यह भी आया है कि किसी की दुकान 10 फीट तो किसी की दुकान 2 फीट ही बची है. इनमें किसी को भी किसी तरीके का कोई भी मुआवजा नहीं दिया गया. एक तरफ इन भवन मालिकों को मुआवजा नहीं मिला वहीं दूसरी तरफ धीमे कार्य के चलते व्यापार पूरी तरह से ठप पड़ा है क्योंकि पिछले वर्ष अगस्त में इस मार्ग के चौड़ीकरण को लेकर कार्रवाई शुरू कर दी गई थी. उसी समय अधिकारियों द्वारा यहां बताया गया था कि इस कार्य को तकरीबन 6 महीने में ही पूरा कर दिया जाएगा लेकिन कार्य गति हीनता के कारण 10 महीने गुजरने को है फिर भी कार्य पूरी तरह से अधूरा पड़ा है. इस कारण यहां के व्यापारियों को

रोजगार चलाने को बड़ी परेशानियां खड़ी हो रही है.

इनका कहना है ...

विकास कार्य अगर करना था तो शहर के नए क्षेत्र में करना था. दूसरे महानगरों में पुराने बाजारों को आज तक खत्म नहीं किया गया. इस धीमी गति वाले कार्य से सभी व्यापारियों के व्यापार पूरी तरह से ठप हो चुके है.

– राकेश कुमार

जल्दी कार्य निपटाने के लिए ज्यादा मशीनरी, ज्यादा वर्कर और आला दर्जे के इंजीनियरों को

लगाना चाहिए ताकि व्यापार में

किसी का नुकसान ना हो और मुआवजे का प्रावधान भी होना चाहिए.

– **मुकुेश वर्मा**

शहर का विकास अच्छी बात है. हर राज्य में अगर विकास के लिए बाधक संपत्ति हैं तो सरकार उसका मुआवजा देती है. उसी तरह से

हमें भी मुआवजा देना चाहिए था जो हमारा हक है. वह नहीं दिया गया.

– **इंदर मखीजा**

तीन दिनों में 65 हजार दर्जन से अधिक बिका आम

मैंगो जत्रा का समापन

इंदौर. ग्रामीण हाट बाजार, ढक्कन वाला कुआ, साउथ तुकोर्गज में तीन दिनों से चल रहे मराठी सोशल रूप के सालाना आयोजन मैंगो जत्रा का रविवार समापन हो गया इन तीन दिनों में हजारों टन हापुस आम इंदौरियो ने खरीदे भी, खूब चर्चे भी. रविवार को हजारों स्वादप्रेमियो की भीड़ उमड़ी.

आयोजक सुधीर दांडेकर व राजेश शाह ने बताया कि मैंगो जत्रा में आने वाले बुजुर्गो के लिए रफ्त ने व्हील चेयर की व्यवस्था की गई थी. बुजुर्गों ने व्हील चेयर पर बैठकर पूरे जत्रा परिसर में घूमकर आम की खरीदी की. रविवार रात तक एकत्रित होने वाली सभी आमों की गुठलियों को सोमवार सुबह को वन विभाग को सौंपा जाएगा. तीन दिनों में लाखों इंदोरियो ने आम का लुत्फ उठाया. सुबह से देर शाम तक लोगों ने मैंगो जत्रा में खूब जम कर आम की खरीदी की. अधिकतर कृषकों के पास शाम 6 बजे तक आम खत्म हो चुका था, हर बार की तरह इस बार भी आम की डिमांड बहुत रही



है.मैंगो जत्रा में पूर्व लोकसभा अध्यक्ष सुमित्रा महाजन, विधायक विजयवर्गीय,पूर्व गोपीकृष्ण नेमा,सहित अन्य अतिथि उपस्थित रहे.

मराठी व्यंजनों का लिया स्वाद

तृप्ति महाजन और सुमेधा बावकर ने बताया कि मराठी व्यंजनों पर स्वाद प्रेमियों ने खूब लुत्फ उठाया और स्टॉल पर भीड़ भी काफी रही। इन्हें काफी अच्छा प्रतिसाद मिला. स्वाद प्रेमियों ने महाराष्ट्र का मुख्य अल्पाहार वडा पाव को मैंगो जत्रा में काफी पसंद किया. समीर देशकुरलकर्णी,प्रमोद धरफले ने बताया कि रोजमर्रा के आइटम्स को खूब खरीदा गया.

सिंधिया को उनके ही गढ़ में कमजोर करना चाहते हैं कमलनाथ

इंदौर /भोपाल. 15 साल बाद मिली प्रदेश की सत्ता सिंधिया की वजह से जाने का दर्द पूर्व मुख्यमंत्री और कांग्रेस के प्रदेशाध्यक्ष कमलनाथ को अब

कांग्रेस ने आगामी चुनाव के लिए बनाई रणनीति

भी है. यही कारण है कि वे बैठकों में दोहराते हैं कि वर्ष 2023 के विधानसभा चुनाव में कांग्रेस को जीत दिलाने तक मध्यप्रदेश में उनका डेरा रहने वाला है.

कांग्रेस के लिए बड़ी चुनौती ग्वालियर–चंबल इलाका है. कांग्रेस खासकर कमलनाथ, सिंधिया को उनके ही क्षेत्र में कमजोर करना चाहते हैं. यही



कारण है कि सिंधिया घराने के धुर विरोधी पूर्व मुख्यमंत्री दिग्विजय सिंह को उस इलाके की कमान सौंपी गई है.

पूर्व मुख्यमंत्री दिग्विजय सिंह ने ग्वालियर–चंबल इलाके में कांग्रेस के बड़े नेताओं के साथ बैठक की. आगामी रणनीति पर चर्चा भी की. इसमें संकेत दिए हैं कि सिंधिया को घेरने में पार्टी कसर नहीं छोड़ेगी. इसी क्रम में कांग्रेस आंदोलन की शुरुआत भी दितिया से करने जा रही है. इसमें ग्वालियर, चंबल के अलावा सागर



संभाग के कार्यकर्ता भी जुटने वाले हैं. कांग्रेस जहां सिंधिया को घेरने के लिए रणनीति बनाने में व्यस्त है, तो सिंधिया भी अब प्रदेश में अपनी सक्रियता बढ़ाने की तैयारी में जुटे हैं. भोपाल में पड़ोसी बनने के बाद केंद्रीय मंत्री ज्योतिरादित्य सिंधिया और पूर्व मुख्यमंत्री दिग्विजय सिंह की दोस्ती–राजनीतिक दुश्मनी की चर्चाएं हो रही हैं, लेकिन इसके ठीक पहले ग्वालियर में कांग्रेस की बड़ी मोटिंग हुई. इसमें सिंधिया के गढ़ में कांग्रेस को कमान दिग्विजय सिंह को दी गई. यानी आने वाले

चुनावों में सिंधिया से मुकाबले के लिए दिग्गी ही सबसे बड़ा चेहरा होंगे, जबकि कांग्रेस को चुनौती देने के लिए सिंधिया ने भोपाल को पावर सेंटर बना लिया है. कांग्रेस में रहते हुए ज्योतिरादित्य सिंधिया और पूर्व सीएम दिग्विजय सिंह अलग–अलग धुरी के नेता माने जाते थे. हाल ही में दिग्विजय ग्वालियर में सक्रिय हुए हैं. इसके बाद जब सिंधिया भोपाल आए तो उन्होंने दिग्विजय सिंह का नाम लिए बिना अपने विरोधी पर हमला बोला था. कहा कि मैं कांग्रेस में था, तब भी लोगों को खूजली आती थी, बीजेपी में हूं, तब भी खुजली आती है. बताया जाता है कि सिंधिया भोपाल के श्यामला हिल्स स्थित सरकारी बंगले में सपरिवार वृह प्रवेश भी कर चुके हैं।

जाहिर सूचना

एदत द्वारा सर्व साधारण को में सूचित करती हूँ कि मेरा नाम **ऋचा उपाध्याय पति आशुतोष उपाध्याय** जाति ब्राह्मण, आयु 40 वर्ष, व्यवसाय विकित्सक, पता- 3325, सेक्टर ई, सुदामा नगर, इंदौर (म.प्र.) है. मेरे पासपोर्ट नं पूर्व में मेरे नाम के आगे उपनाम (सरनेम) में मेरे विवाह के पूर्व उपनाम मिश्रा (सरनेम) से बदलवाना चाहती हूँ. मेरे आधार कार्ड, पैनकार्ड आदि में भी मेरा उपनाम (सरनेम) उपाध्याय दर्ज किया गया है और मैं अब इसी नाम से ही जानी पहचानी जाना चाहती हूँ तथा भविष्य में भी मुझे अपने पति **श्री आशुतोष उपाध्याय** के नाम से पहचानी जाऊंगी एवं मुझे शासकीय कार्यालय में अन्य विभाग में मुझे **ऋचा उपाध्याय पति आशुतोष उपाध्याय** के नाम से जाना जावे अर्थात अब मुझे मेरी पहचान **ऋचा उपाध्याय** के नाम से ही जाना पहचाना जावे.

जाहिरकर्ता
ऋचा उपाध्याय
पता- 3325 सेक्टर-ई
सुदामा नगर इंदौर (म.प्र.)

स्कूलों के विद्यार्थियों को अब मूंग दाल भी मिलेगी

वितरण 17 मई से होगा प्रारंभ

इंदौर. इंदौर जिले में भी राज्य शासन द्वारा दिये गये दिशा–निर्देशानुसार प्राथमिक तथा माध्यमिक स्तर के विद्यार्थियों को मूंग की दाल उपलब्ध कराई जायेगी. मूंग दाल का वितरण 17 मई से प्रारंभ होगा. यह मूंग दाल मध्यान्ह भोजन योजना के अंतर्गत प्रधानमंत्री पोषण शक्ति निर्माण के तहत होगा. मूंग दाल का वितरण मुख्यमंत्री शिवराज सिंह चौहान द्वारा 17 मई को भोपाल में आयोजित एक कार्यक्रम के माध्यम से किया जायेगा।

इस कार्यक्रम में विभिन्न विकास कार्यों का लोकार्पण/भूमिपूजन किये जाने के साथ ही हितग्राहियों को हित

स्वास्थ्य विभाग की सलाह, सावधानी रखें, लू से बचें

इंदौर. ग्रीष्म ऋतु में लू लगने से गंभीर स्वास्थ्य समस्याएं उत्पन्न होती ह2. पसीना न आना, गर्म–लाल एवं शुष्क त्वचा, मतली, सिरदर्द, थकान, चक्कर आना, उल्टियां होना, बेहोश हो जाना एवं पुतलियां छेटी हो जाना इसके प्रमुख लक्षण एवं संकेत है. मुख्य चिकित्सा एवं स्वास्थ्य अधिकारी डॉ. बी.एस. सैर्या ने नागरिकों को सलाह दी है कि वे गर्मी व लू से बचाव के लिए खुब पानी पिएँ व खाली पेट न रहें, शराब व कैफ़ीन के सेवन से बचें, ठण्डे पानी से नहाएँ, सर ढक व हल्के रंग के ढीले व पूरी बांह के कपड़े पहनें, बच्चों को बंद वाहनों में अकेला न छोड़ें, दिन में 12 से 04 के मध्य बाहर जाने से बंद, धूप में नंगे पाँव न चलें.

लाभ का वितरण भी होगा। खाद्य एवं नागरिक आपूर्ति विभाग से प्राप्त जानकारी के अनुसार स्कूली बच्चों को मूंग की दाल वितरण का कार्यक्रम बनाया गया है। इसके तहत प्राथमिक शाला के विद्यार्थियों को 10 किलो एवं माध्यमिक शाला के विद्यार्थियों को 15 किलो मूंग की दाल वितरित की जायेगी। विद्यार्थियों को मूंग की दाल संबंधित उचित मूल्य दुकान से मिलेगी। 17 मई को आयोजित होने वाले कार्यक्रम का प्रसारण सभी उचित मूल्य दुकानों पर किया जायेगा। दुकानों पर साफ–सफाई एवं पर्याप्त राशन सामग्री रखने के निर्देश दिये गये है। मूंग दाल प्राप्त करने वाले विद्यार्थियों की सूची जारी कर दी गई है। यह कार्यक्रम शाम 4 बजे से आयोजित होगा.



बड़ी बात यह है कि उसमें पंच आना चाहिए. अभी यह देखने में आता है कि कई लघु कथाएं लंबी हो जाती है लेकिन यह स्पष्ट नहीं होता कि वह किस उद्देश्य से लिखी गई है. लघु कथाओं के माध्यम से आज भी हमारे सामाजिक जीवन की विंग्रसतियों को व्यक्त किया जा रहा है और यह सबसे सशक्त माध्यम भी बन गया है.

विदेशों में हिंदी के साथ संस्कारों को फैलाया

विश्व में हिंदी की वैश्वक स्थिति और उसके विकास पर चर्चा करते हुए डॉ अंजलि ने कहा कि भारत से जो भी लोग मारीशस सहित विदेशों में गए उन्होंने वहां पर हिंदी के विकास के साथ–साथ भारतीय संस्कारों को भी वहां पर फैलाया है. मारीशस में हिंदी संस्थान के माध्यम से हिंदी के विकास का कार्य चल रहा है. हिंदी के विकास

के लिए अभी तक 11 विश्व हिंदी सम्मेलन हो चुके हैं. मॉरीशस में विश्व हिंदी सचिवालय कार्य कर रहा है लेकिन इसके बावजूद हमें एक सेतु की आवश्यकता है ताकि सामूहिक रूप से कार्य किए जा सकें. विश्व के 180 विश्वविद्यालयों में हिंदी की पढ़ाई कराई जा रही है.

आने वाले समय में एलेक्सा मालवी भाषा में बात करेगी

अंतरा करवड़े ने कहा कि आज टेक्नोलॉजी का जिस तरीके से विस्तार हो रहा है उसे देखते हुए ऐसा लगता है कि आने वाले समय में एलेक्सा मालवी भाषा में ना केवल बात करने लगेगी बल्कि हमारे द्वारा बोले गए गलत शब्दों को सुधार भी देगी. टेक्नोलॉजी में भाषा के विकास का रास्ता खोल दिया है. उदयपुर से आई प्रसिद्ध लेखिका रीना मेनारिया ने कहा

कि हिंदी भाषा को सम्मान देना जरूरी है घर के बच्चों से भी हमें हिंदी में ही बात करनी चाहिए. डा. नूतन पांडेय ने कहा कि हिंदी कि सारी बोलियाँ यदि मिला दिया जाए तो हिंदी को विश्व की नंबर एक की बोली माना जा सकता है. हिंदी को विश्व स्तर पर स्वीकार कर लिया गया है. हिंदी को सीखने में विश्व के कई देश रुचि ले रहे हैं.

नेटफिलक्स का कल्चर देश को बर्बाद कर रहा

नेपाल से आई लेखिका डॉ श्वेता दीप्ति ने कहा कि नेटफिलक्स का कल्चर हमारी संस्कृति और देश दोनों की बर्बादी कर रहा है. आज के बच्चे जितनी आसानी से गालियां सीख रहे हैं वह सब इसी कल्चर की देन है. बच्चों के सीखने की शुरुआत घर से ही होती है इसलिए जो भी वह सीख रहे हैं उस पर हमें ध्यान देना चाहिए.

सार्वजनिक सूचना
स्टेट एग्जाम्प्लेंट इन्पैक्ट एसेसमेंट अथॉरिटी (एसआईईए), मध्य प्रदेश द्वारा ईसी आईइंफ़ोमिकेशन नं. EC22B038MP126872 तथा काइल नं. 9086/2022 दिनांक 29/04/2022 के तहत, मेसर्स अण्णी लॉजिस्टिक्स लिमिटेड को मांग– मैसेल, लहसील– महे, जिला– इंदौर, मध्य प्रदेश में सर्वे नं. 36/min-1(S), 37/1(S), 37/2(S), 38/1(S), 55/1(S), 55/2/min-1(S), 55/2/min-1/2(S), 55/3/min-1(S), 55/4/min-1(S), 55/5/1(S), 55/5/2/min-1/1(S) पर प्रस्तावित वैयरहाउस/लॉजिस्टिक पार्क प्रोजेक्ट के लिए पर्यावरण संबंधी बिज्योरेस प्रदान किया गया है.
बिज्योरेस वन की प्रति राज्य प्रदूषण नियंत्रण बोर्ड के पास तथा स्टेट लेवल एग्जाम्प्लेंट इन्पैक्ट एसेसमेंट अथॉरिटी (एसआईईए) की वेबसाइट www.mpsela.nic.in पर भी उपलब्ध है.

फॉर्म INC-26 [कंपनी (विषय) /विषय, 2014 के लिए फिचर 30 (5) (8) के अनुसार] क्षेत्रीय निदेशक, उत्तर पश्चिमी क्षेत्र, अध्यमखाद्य के समक्ष कंपनी अधिनियम, 2013, भाग 13(4) के समर्थन में कंपनी अधिनियम, 2013 और कंपनी (निष्पक्ष) फिचर, 2014 के फिचर 30(5) (ए) और [वार्षिकवर्षावर्ष] अथ जसत को एहद द्वारा सूचना दी जाती है कि कंपनी कंपनी अधिनियम, 2013 को धारा 13(4) के तहत बंद साक्षर को अवैध बनने का प्रस्ताव करते है, जिसमें कंपनी के सर्वोत्तम अधिक एसेसमेंट के प्रति विशेष प्रस्ताव के सर्वेच में परिवर्तन की पुष्टि की गयी को जारी है. कंपनी को अपने पंजीकृत कार्यालय को मध्य प्रदेश राज्य से राष्ट्रीय राजधानी क्षेत्र दिल्ली में बदलने में सहम बनने के लिए 30/04/2022 को अवैधित आस्थापन अथ बंदक है. कोई भी व्यक्ति जिसका हित प्रस्तावित परिवर्तन से प्रभावित होने को संभावना है कंपनी का पंजीकृत कार्यालय या हो मुख्यालय - 21 घोरिल (www.mca.gov.in) पर निर्देशक निष्पक्ष प्रत्यक्ष दायित्व करते विचारित कर सकता है या विचारित करने का कारण बन सकता है या प्रकृति को करने हुए एक हस्तकृत्य द्वारा बर्धनित अपनी आर्थिकों के पंजीकृत खक द्वारा भेज सकता है क्षेत्रीय निदेशक, कॉर्पोरेट मामलों के मंत्रालय, उत्तर पश्चिमी क्षेत्र अद्ययावत, आगवोली भाग, आयोय कार्यालय पार्क सोसाइटी, अथवा बस स्टॉप के चौड़े, नारनपुर अध्यमखाद्य-380013, इस नोटिस के प्रकाश की तारीख से चौदह दिनों के भीतर अवैधक कंपनी को एक प्रति के साथ उनके पंजीकृत कार्यालय में ऊपर उल्लिखित पत्र प. अवैधक क्षेत्र राज्य इंदौरनगर प्रखंड निर्दिष्ट के लिए और उनकी ओर से हस्ता./- (नरेश कुमार) निदेशक कॉर्पोरेट- 0048711 दिनांक- 30/04/2022 स्थान- इंदौर	फॉर्म INC-26 [कंपनी (विषय) /विषय, 2014 के लिए फिचर 30 (5) (8) के अनुसार] क्षेत्रीय निदेशक, उत्तर पश्चिमी क्षेत्र, अध्यमखाद्य के समक्ष कंपनी अधिनियम, 2013, भाग 13(4) के समर्थन में कंपनी अधिनियम, 2013 और कंपनी (निष्पक्ष) फिचर, 2014 के फिचर 30(5) (ए) और [वार्षिकवर्षावर्ष] अथ जसत को एहद द्वारा सूचना दी जाती है कि कंपनी कंपनी अधिनियम, 2013 को धारा 13(4) के तहत बंद साक्षर को अवैध बनने का प्रस्ताव करते है, जिसमें कंपनी के सर्वोत्तम अधिक एसेसमेंट के प्रति विशेष प्रस्ताव के सर्वेच में परिवर्तन की पुष्टि की गयी को जारी है. कंपनी को अपने पंजीकृत कार्यालय को मध्य प्रदेश राज्य से राष्ट्रीय राजधानी क्षेत्र दिल्ली में बदलने में सहम बनने के लिए 30/04/2022 को अवैधित आस्थापन अथ बंदक है. कोई भी व्यक्ति जिसका हित प्रस्तावित परिवर्तन से प्रभावित होने को संभावना है कंपनी का पंजीकृत कार्यालय या हो मुख्यालय - 21 घोरिल (www.mca.gov.in) पर निर्देशक निष्पक्ष प्रत्यक्ष दायित्व करते विचारित कर सकता है या विचारित करने का कारण बन सकता है या प्रकृति को करने हुए एक हस्तकृत्य द्वारा बर्धनित अपनी आर्थिकों के पंजीकृत खक द्वारा भेज सकता है क्षेत्रीय निदेशक, कॉर्पोरेट मामलों के मंत्रालय, उत्तर पश्चिमी क्षेत्र अद्ययावत, आगवोली भाग, आयोय कार्यालय पार्क सोसाइटी, अथवा बस स्टॉप के चौड़े, नारनपुर अध्यमखाद्य-380013, इस नोटिस के प्रकाश की तारीख से चौदह दिनों के भीतर अवैधक कंपनी को एक प्रति के साथ उनके पंजीकृत कार्यालय में ऊपर उल्लिखित पत्र प. अवैधक क्षेत्र राज्य पंजाब जिला प्रखंडक निरिष्ट के लिए और उनकी ओर से हस्ता./- (नरेश कुमार) निदेशक कॉर्पोरेट- 0048711 दिनांक- 30/04/2022 स्थान- इंदौर
--	---

Between May 1 and May 14, maximum peak demand of 12,841 MW was reported on May 14 and it was successfully met with an overdrawing of energy from the central grid to the tune of 341 MW. Overdraw was done on almost all the days between May 1 and May 14. Overdraw is drawing more energy than the scheduled share for the state.

Power supply in the entire state has improved compared to the month of April and it has improved especially during past three days between May 11 and May 14. However, the rural areas conti-

nuous in rural areas of Morena, Seoni and Panna districts.

Sources said that in recent times, the coal availability has improved compared to the month of April and power supply has also improved, but power supply stability is largely due to overdrawing and it comes with a caveat as it is billed as per current deviation rates, the situation wherein state has a capacity of more than 23,000 MW but still there is need of overdrawing of energy is an area of concern as power demand is likely to grow over time.

Similarly on May 8, two hours of power outages in rural areas of Morena, Seoni and Panna districts.

Likewise, on May 7, power outage of five hours was reported in rural areas of Sehore district, six hours in rural areas of Betul district, four hours in rural areas of Vidisha district, five hours in rural areas of Raisen, Sheopur and Morena district and three hours in rural areas of Singrauli district.

MakeMyTrip and TOI launch 'Favourite Homestay Awards'

A home away from home isn't just another tag line in the roomy world of holiday clichés. Travel in the time of the pandemic has shown that the homestay experience transcends the longevity of a passing fad. Indeed, for many travellers, homestays are now the preferred mode of finding comfort in the warmth and kindness of strangers' well-appointed homes even as they discover the joys of going off the beaten track. From popular tourist hotspots to unexplored destinations, the options are limitless, be it a staycation or a workation. A gorgeous villa in the hills or by the beach could be all yours for a given period of time, or you could choose to stay in a cozy nest thrown open by a



welcoming host to sample the local way of life.

MakeMyTrip, a growing hub of homestays with 32,000+ properties currently listed on the platform, in association with The Times of India, has now launched the "Favourite Homestay Awards" to recognise and celebrate homestay properties, including villas, apartments, farmhouses, hostels and others. "Our attempt

is to provide a platform that celebrates the efforts of the burgeoning community of homestay hosts across the country. India's first dedicated awards for Homestays will also help in creating standardisation of amenities and offerings," says Vipul Prakash, COO of MakeMyTrip.

The award categories, including Best Villa, Best Unique Homestay, Best Heritage Homestay, Best Eco-friendly Homestay, Best Rural Homestay and Best Pet-friendly Homestay, reflect the sheer variety of experiences that homestays offer to the discerning traveller. As Prakash explains, "We have witnessed a 70% increase in homestay listings from tier-II cities and unexplored destinations over pre-pandemic levels." While the pro-

cess of nominations has already started, adjudication will involve a comprehensive selection process, including voting by travellers and a distinguished jury. According to jury member Twinkle Khanna, aka Mrs Funnybones, "homestays in our country are like no other."

"Some properties bring alive historic elements, some are built on culture ethos, some pulsate with pastoral vibes, and some speak of intriguing stories of the past. If I were to let out a secret - then homestays are one of my favorites too. I look forward to the jury round with anticipation to learn more about the journey of hosts, and to understand what goes behind the building of homestays," she says.

REALITY CHECK

multilevel parking and select premium parking spots, all of city's parking spaces were deemed free of charge by the BMC. To cover the revenue loss at the time of new vehicle registration a one-time parking cess between Rs 300 to Rs 5000 was introduced.

On May 1, barring three multilevel parking and select premium parking spots, all of city's parking spaces were deemed free of charge by the BMC.

On Sunday most shoppers were attuned to free parking as opposed to paid. There were very limited takers for multilevel parking at New Market. On road, premium parking operator was the parking of choice in the main commercial market of the state capital. In the malle, road slides were packed and there were hardly any space for vehicles.

As opposed to New Market, finding a space to park at Boat Club, Bitten Market and Shahpura was far more easier.

Around 42 BMC parking slots are now free of charge. People have to pay to use multilevel parking at New Mar-

Supply remains erratic; Kolar pipeline testing successful: BMC

TIMES NEWS NETWORK

Bhopal: Water supply remained erratic despite Bhopal Municipal Corporation (BMC) claims that new Kolar water supply pipeline testing was successful. Heated arguments took place between opposition Congress leaders and BMC officials. For the most part of two days, BMC zone and ward level water supply officials have switched off their phones. It left residents outraged with no assistance and left at the mercy of private water supply tankers.

They sought immediate resolution to the water crises. Later in the day, BMC city engineer water supply to switched off his official phone. Gudu Chouhan said that there is no water in the toilets of the people. Arrangements have been made for drinking water, but in this scorching heat, water is not available for bathing and domestic use. BMC employees have made a mockery of the water supply situation. People looking for water in the afternoon with spotted with utensils and cans filling water from any source as possible. People were seen carrying water on two-wheelers trying to make end meet. Some areas in the city received on Sunday morning but in others on evening water supply schedule they wait was longer.

In many areas of the city, people are seen searching for water with carrying cans. Water is being supplied to the houses from water tankers. Private operators charged a premium for water supply during the four days of complete Kolar pipeline shutdown.

42 new Covid cases in MP; active infections near 250-mark

TIMES NEWS NETWORK

Bhopal: After a gap of two days, state recorded over 40 new Covid cases — at 42 on Sunday.

Before this, over 40 new cases were reported in the state in a single day on May 11. Thus the number of active patients crossed 250 mark and increased to 262 on Sunday from 244 on May 14. From 136 active cases on March 31, there are now 262 active cases. In one-and-a-half month active cases have increased by more than 80% in the state, and the number is now inching closer to 250 mark.

New infections were reported only from 13 of the 52 districts of the state. Among these 13 districts, nine new cases were reported from each of Gwalior and Bhopal districts, six new cases were reported from Indore district, four new cases were reported from Guna district, three new cases were reported from Morena district and two new cases were reported



ed from each of Datia, Harda and Jabalpur districts. Besides, these one new case was reported from Betul, Chhattarpur, Hoshangabad, Raisen and Tikamgarh districts. Positivity rate of 0.5% was reported in the state. Positivity rate is the number of people testing positive out of every 100 samples tested. Only 7780 samples were tested in the state. On the brighter side, 24 people recovered, taking the count of those who have recovered so far from Covid-19 to 10,30,948.

Sr women nat'l c'ship hockey semi-finals start from today

TIMES NEWS NETWORK

Bhopal: The semi-finals of the 12th Hockey India Senior Women National Championship 2022, at Maj Dhyan Chand grounds are set to take place, as the top four teams - Hockey Haryana, Hockey Karnataka, Hockey Association of Odisha, and Hockey Jharkhand - will battle it out on Monday for a place in the finals of the competition.

The first semi-final will witness Hockey Karnataka and Hockey Haryana square off against each other. Hockey Haryana entered the contest after a hard-fought 0-0 (3-2 SO) win against Uttar Pradesh Hockey in their quarter final match.

Speaking about the team's Semi-Final match against Hockey Karnataka, Hockey Haryana Coach Kuldeep Swach said, "Hockey Karnataka are a strong



GAME FACE ON

On the other hand, Hockey Karnataka, won their closely-contested quarter-final match 1-1 (5-4 SO) against Hockey Punjab. "My team has done well and I am proud of them. We cannot be complacent as we will be facing a competitive team like Hockey Haryana, who have always been among the top four. We are not focusing too much on Hockey Haryana at this moment rather we are focusing on keeping our basics right. We are looking forward to the challenge," said Hockey Karnataka Coach Verghese Kalikkad Coan John ahead of their

APRAVA

E-tender Notice

APRAVA POWER LTD. (JPL) invites techno-commercial bids through e-tendering portal (i.e. <https://procurement.apracorp.com>) from prospective bidders for engagement of agency (Contractor) for "Procurement of 24,000 metric tons (MT) (+/-10% of imported coal or TOR Destination" basis at Mahatma Gandhi Thermal Power Plant (MGTPP) as per scope of supply on the contract terms & conditions as specified in the tender document.

1) Start date to download the tender documents from e-tendering portal: 16.05.2022 at 10:00 Hrs.
2) Date & time of pre-bid conference for seeking clarifications: 20.05.2022 at 11:00 Hrs.
3) Last date and time to submit the bids on e-tendering portal: 24.05.2022 upto 15:00 Hrs.
4) Date and time of opening the bids: 24.05.2022 at 16:00 Hrs.

The corrigendum/addendum/alteration etc. will be above NT will be shared through the same e-tendering portal.

Jhajar Power Limited

NORTH CENTRAL RAILWAY, PRAYAGRAJ

TENDER NOTICE

L.No. JHS-ELG-W-T-09-2021-22-RT Date: 12.05.2022

For and on behalf of President of India, the Sr. Divisional Electrical Engineer (Gen) North Central Railway, Jhansi invites open tenders through online (E-Tendering) for the following work:-

Name of work	Tender Value (₹)	Earliest Money
Replacement of HTAL OH conductor by ABC cable in Railway Officer colony and west colony area Jhansi.	82,61,271/- only	1,25,300/-

Tender No.: JHS-ELG-W-T-09-2021-22-RT. Completion period: 06 months.
Closing date of tender: 08.06.2022 (upto 15:00 Hrs.). Tenderer will submit the tender online upto 08.06.2022 (upto 15:00 Hrs.). Complete details & for submission of tenders can be seen in Indian Railway website <http://www.ircon.gov.in> 658222-PA

(F) North central railways www.nctrailways.gov.in (G) North Central Railway (C)PRONCR

PUBLIC NOTICE

Environmental Clearance for the proposed Warehouse/Logistic Park Project at Survey No. 36/min-1(S), 37/1(S), 37/2(S), 38/1(S), 55/1(S), 55/2/min-1(S), 55/5/min-1/2(S), 55/3/min-1(S), 55/4/min-1(S), 55/5/1(S), 55/5/2/min-1/1(S) at Village - Bhenslay, Tehsil - Mhow, District - Indore, Madhya Pradesh has been accorded to M/s Adani Logistics Limited by State Environment Impact Assessment Authority (SEIAA), Madhya Pradesh vide EC Identification No. EC22B038MP126872 & File No. 90862/2022 dated 29/04/2022. The copy of the clearance letter is available with the State Pollution Control Board and also at website of the State Level Environment Impact Assessment Authority (SEIAA) at www.mpsseiaa.nic.in.

THE INSTITUTE OF CHARTERED ACCOUNTANTS OF INDIA

(Set up by an Act of Parliament)

ICAI Bhawan, Indraprastha Marg, New Delhi-110 002

NOTICE INVITING TENDER

GOVERNMENT OF PUDUCHERRY DEPARTMENT OF TOURISM

Dr. Arun Kumar Salai, Upplam, Puducherry - 605 001
Ph: 0413 - 2358570, 2358573. Email: pony@tourism@gmail.com

NOTICE INVITING E-TENDER FOR OPERATION, DEVELOPMENT, UPGRADE AND MAINTENANCE OF TOURISM PROPERTIES AT CHINNA VEERAMPATTIN NARKE IN PUDUCHERRY

Tender ID: 2022_D0T_10262_1 Date: 16.05.2022

The Department of Tourism, Government of Puducherry invites e-tenders from the experienced firms to implement the operation, development/upgradation and maintenance of tourism facilities and maintenance of beach at Chinna Veerampattin in Puducherry. The bidders should submit their technical and financial bids through online in <https://puducherrytenders.gov.in>. Tenders submitted in any other forms will not be accepted. The Tender Schedule, Financial bid, Scope of Work, Eligibility Criteria, Selection Process and terms and conditions may be downloaded from <https://puducherrytenders.gov.in>. The Last Date for submission of bid is 14.06.2022 at 2.00 p.m. The technical bids will be opened on 15.06.2022 at 11.00 a.m. The undersigned reserves the right either to accept or to reject any or all the tenders and postpone the due date without assigning any reason therefor.

P. PRIYATRASHNY DIRECTOR OF TOURISM

SUN PHARMA

Important Advisory for Doctors & Patients

Sun Pharmaceutical Industries Limited had entered into an exclusive patent licensing agreement with H. Lundbeck A/S (Sun version of Vortioxetine) on 23rd March, 2022 to market and distribute its own version of Vortioxetine in India under the brand name, VORTIDIFTM for treatment of Major Depressive Disorder (MDD) in adults. MDD is a serious and complicated disorder and looking at the patient's needs, Sun Pharma has made available VORTIDIFTM for patients in India w.e.f. 08th April, 2022. It is to be noted that Lundbeck holds worldwide patent rights over Vortioxetine. It has come to our notice that other Vortioxetine products have been recently launched or are likely to be launched in the market by many other companies, without any authorization from Lundbeck. In this context, this advisory shall serve as an awareness for all doctors that VORTIDIFTM is the only authorized Vortioxetine product available in India. The advisory is also for the attention of all infringers to immediately cease and desist from such unauthorized sale of Vortioxetine in India and not launch any such product. If already launched, such infringers are required to withdraw and recall the already launched product.

KARNATAKA STATE INDUSTRIAL AND INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED (KSIDC)

SOUTHERN POWER DISTRIBUTION CORPORATION OF A.P. LIMITED

Corporate Office: No. 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39, 40, 41, 42, 43, 44, 45, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92, 93, 94, 95, 96, 97, 98, 99, 100, 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 111, 112, 113, 114, 115, 116, 117, 118, 119, 120, 121, 122, 123, 124, 125, 126, 127, 128, 129, 130, 131, 132, 133, 134, 135, 136, 137, 138, 139, 140, 141, 142, 143, 144, 145, 146, 147, 148, 149, 150, 151, 152, 153, 154, 155, 156, 157, 158, 159, 160, 161, 162, 163, 164, 165, 166, 167, 168, 169, 170, 171, 172, 173, 174, 175, 176, 177, 178, 179, 180, 181, 182, 183, 184, 185, 186, 187, 188, 189, 190, 191, 192, 193, 194, 195, 196, 197, 198, 199, 200, 201, 202, 203, 204, 205, 206, 207, 208, 209, 210, 211, 212, 213, 214, 215, 216, 217, 218, 219, 220, 221, 222, 223, 224, 225, 226, 227, 228, 229, 230, 231, 232, 233, 234, 235, 236, 237, 238, 239, 240, 241, 242, 243, 244, 245, 246, 247, 248, 249, 250, 251, 252, 253, 254, 255, 256, 257, 258, 259, 260, 261, 262, 263, 264, 265, 266, 267, 268, 269, 270, 271, 272, 273, 274, 275, 276, 277, 278, 279, 280, 281, 282, 283, 284, 285, 286, 287, 288, 289, 290, 291, 292, 293, 294, 295, 296, 297, 298, 299, 300, 301, 302, 303, 304, 305, 306, 307, 308, 309, 310, 311, 312, 313, 314, 315, 316, 317, 318, 319, 320, 321, 322, 323, 324, 325, 326, 327, 328, 329, 330, 331, 332, 333, 334, 335, 336, 337, 338, 339, 340, 341, 342, 343, 344, 345, 346, 347, 348, 349, 350, 351, 352, 353, 354, 355, 356, 357, 358, 359, 360, 361, 362, 363, 364, 365, 366, 367, 368, 369, 370, 371, 372, 373, 374, 375, 376, 377, 378, 379, 380, 381, 382, 383, 384, 385, 386, 387, 388, 389, 390, 391, 392, 393, 394, 395, 396, 397, 398, 399, 400, 401, 402, 403, 404, 405, 406, 407, 408, 409, 410, 411, 412, 413, 414, 415, 416, 417, 418, 419, 420, 421, 422, 423, 424, 425, 426, 427, 428, 429, 430, 431, 432, 433, 434, 435, 436, 437, 438, 439, 440, 441, 442, 443, 444, 445, 446, 447, 448, 449, 450, 451, 452, 453, 454, 455, 456, 457, 458, 459, 460, 461, 462, 463, 464, 465, 466, 467, 468, 469, 470, 471, 472, 473, 474, 475, 476, 477, 478, 479, 480, 481, 482, 483, 484, 485, 486, 487, 488, 489, 490, 491, 492, 493, 494, 495, 496, 497, 498, 499, 500, 501, 502, 503, 504, 505, 506, 507, 508, 509, 510, 511, 512, 513, 514, 515, 516, 517, 518, 519, 520, 521, 522, 523, 524, 525, 526, 527, 528, 529, 530, 531, 532, 533, 534, 535, 536, 537, 538, 539, 540, 541, 542, 543, 544, 545, 546, 547, 548, 549, 550, 551, 552, 553, 554, 555, 556, 557, 558, 559, 560, 561, 562, 563, 564, 565, 566, 567, 568, 569, 570, 571, 572, 573, 574, 575, 576, 577, 578, 579, 580, 581, 582, 583, 584, 585, 586, 587, 588, 589, 590, 591, 592, 593, 594, 595, 596, 597, 598, 599, 600, 601, 602, 603, 604, 605, 606, 607, 608, 609, 610, 611, 612, 613, 614, 615, 616, 617, 618, 619, 620, 621, 622, 623, 624, 625, 626, 627, 628, 629, 630, 631, 632, 633, 634, 635, 636, 637, 638, 639, 640, 641, 642, 643, 644, 645, 646, 647, 648, 649, 650, 651, 652, 653, 654, 655, 656, 657, 658, 659, 660, 661, 662, 663, 664, 665, 666, 667, 668, 669, 670, 671, 672, 673, 674, 675, 676, 677, 678, 679, 680, 681, 682, 683, 684, 685, 686, 687, 688, 689, 690, 691, 692, 693, 694, 695, 696, 697, 698, 699, 700, 701, 702, 703, 704, 705, 706, 707, 708, 709, 710, 711, 712, 713, 714, 715, 716, 717, 718, 719, 720, 721, 722, 723, 724, 725, 726, 727, 728, 729, 730, 731, 732, 733, 734, 735, 736, 737, 738, 739, 740, 741, 742, 743, 744, 745, 746, 747, 748, 749, 750, 751, 752, 753, 754, 755, 756, 757, 758, 759, 760, 761, 762, 763, 764, 765, 766, 767, 768, 769, 770, 771, 772, 773, 774, 775, 776, 777, 778, 779, 780, 781, 782, 783, 784, 785, 786, 787, 788, 789, 790, 791, 792, 793, 794, 795, 796, 797, 798, 799, 800, 801, 802, 803, 804, 805, 806, 807, 808, 809, 810, 811, 812, 813, 814, 815, 816, 817, 818, 819, 820, 821, 822, 823, 824, 825, 826, 827, 828, 829, 830, 831, 832, 833, 834, 835, 836, 837, 838, 839, 840, 841, 842, 843, 844, 845, 846, 847, 848, 849, 850, 851, 852, 853, 854, 855, 856, 857, 858, 859, 860, 861, 862, 863, 864, 865, 866, 867, 868, 869, 870, 871, 872, 873, 874, 875, 876, 877, 878, 879, 880, 881, 882, 883, 884, 885, 886, 887, 888, 889, 890, 891, 892, 893, 894, 895, 896, 897, 898, 899, 900, 901, 902, 903, 904, 905, 906, 907, 908, 909, 910, 911, 912, 913, 914, 915, 916, 917, 918, 919, 920, 921, 922, 923, 924, 925, 926, 927, 928, 929, 930, 931, 932, 933, 934, 935, 936, 937, 938, 939, 940, 941, 942, 943, 944, 945, 946, 947, 948, 949, 950, 951, 952, 953, 954, 955, 956, 957, 958, 959, 960, 961, 962, 963, 964, 965, 966, 967, 968, 969, 970, 971, 972, 973, 974, 975, 976, 977, 978, 979, 980, 981, 982, 983, 984, 985, 986, 987, 988, 989, 990, 991, 992, 993, 994, 995, 996, 997, 998, 999, 1000.

NORTH CENTRAL RAILWAY, PRAYAGRAJ

E-TENDER NOTICE

No.: T-22-23_LHB.AC.Coach.HO.HS. Date: 12.05.2022

Chief Workshop Manager, Coach MLR Workshop, Jhansi for and on behalf of the President of India invite open e-tender from reputed contractors for following work:-

Tender No.	Description of Work	Qty	Tender Cost	Completion period	Earliest money	Tender doc cost
T-22-23_LHB.AC.Coach	Electrical PDR activities for LHB coach as per scope of work at CMR Workshop Jhansi	One work	₹ 3,82,57,847.76/- (Three Crores eighty two lakhs sixty seven thousand eight hundred forty seven & paise seventy six only)	24 Months	₹ 3,41,300/-	₹ 0/-

(1) Tender will be closed at 15:00 Hrs on 17.05.2022 and is available on Indian Railway E-Tendering website www.ircon.gov.in. (2) For detailed information please visit Indian Railway E-Tendering website www.ircon.gov.in. (3) Tenderers should watch the website for the corrigendum/addendum to the NIT/e-tender document, if any as there will not be any separate communication for the same.

(F) North central railways www.nctrailways.gov.in (G) PRONCR 568222(AN)

NORTH CENTRAL RAILWAY, PRAYAGRAJ

E-TENDER NOTICE

No.: T-22-23_LHB.AC.Coach.HO.HS. Date: 12.05.2022

Chief Workshop Manager, Coach MLR Workshop, Jhansi for and on behalf of the President of India invite open e-tender from reputed contractors for following work:-

Name of work	Tender value	Earliest money
Part-A: Provision of Modification of Switchgears at		